

July 1, 1985
NRC/TMI-85-045

MEMORANDUM FOR: Harold R. Denton, Director
Office of Nuclear Reactor Regulation

Bernard J. Snyder, Program Director
TMI Program Office

FROM: William D. Travers, Deputy Program Director
TMI Program Office

SUBJECT: NRC TMI PROGRAM OFFICE WEEKLY STATUS REPORT FOR
JUNE 24, 1985 - JUNE 30, 1985

1. PLANT STATUS

- The facility remains in long term cold shutdown with the Reactor Coolant System (RCS) vented to the reactor building atmosphere and the reactor vessel head and plenum assembly removed.
- The reactor vessel plenum has been removed from the reactor vessel and placed on its storage stand in the deep end of the fuel transfer canal. A dam has been installed between the deep and shallow ends of the fuel transfer canal. The deep end is filled with water to a depth of about 20 feet (about 5 feet above the top of the plenum).
- The modified internals indexing fixture is installed on the reactor vessel flange and is flooded to elevation 327 feet 6 inches (15½ feet above the top of the core region).
- Calculated reactor decay heat is less than 12 kilowatts.
- RCS cooling is by natural heat loss to the reactor building ambient atmosphere. Incore thermocouple readings range from 71°F to 92°F with an average of 82°F. Average cold leg temperature is 56°F.
- The average reactor building temperature is 62°F. The reactor building airborne activity is 2.0 E-9 uCi/cc tritium, and 6.6 E-10 uCi/cc particulate, predominantly cesium 137.

2. WASTE MANAGEMENT

- The Submerged Demineralizer System (SDS) was shutdown during this period. EPICOR II processed batch 257 (10,937 gallons).
- Total volume processed through SDS to date is 2,898,836 gallons, and the total volume processed through EPICOR II is 2,480,774 gallons.
- Seventeen shipments of radioactive material/waste were made from the site during the period May 21 - June 26, 1985:

Contaminated laundry was sent to Royersford, Pennsylvania:

June 5; 89 drums, 3 boxes
June 11; 102 drums, 4 boxes
June 19; 90 drums, 3 boxes
June 26; 67 drums, 4 boxes

TDR-5
TMI

OFFICE					
SURNAME		8507110682	850701		
DATE		PDR ADOCK	05000320		
		R	PDR		

5. REACTOR BUILDING ACTIVITIES

- Future work in the reactor building is focused on preparations for the first phase of defueling in September 1985. The 5-ton service crane was load tested and certified for use in the reactor building. This crane will be used in preparation for installation of defueling equipment but will not be used to transfer loaded fuel canisters. Additional near term defueling preparations include installation of defueling platform, completion of the Defueling Water Cleanup System (DWCS) and modifications to the auxiliary fuel handling bridge.

6. AUXILIARY AND FUEL HANDLING BUILDING ACTIVITIES

- Installation of the DWCS continued. Partial DWCS turnover for processing RCS during early defueling is scheduled to be completed in late August.
- Boration of the processed water storage tank Number 1 is continuing. This tank, which will be used to flood the "A" spent fuel pool during defueling, contains water at a boron concentration of 4,580 ppm.

7. NRC EVALUATIONS IN PROGRESS

- Defueling Water Cleanup System Technical Evaluation (including Revision 6)
- Technical Specification Change Requests numbers 46, 48, and 50
- Equipment Hatch Removal Safety Evaluation
- Recovery Operations Plan Change numbers 27, 29, and 32
- Fuel Canister Technical Evaluation
- Fuel Handling Senior Reactor Operator Training Program
- Defueling Safety Evaluation

8. PROJECTED SCHEDULE OF FUTURE EVENTS

- Start of Defueling: September 1985

9. PUBLIC MEETING

- The next meeting of the Advisory Plan is scheduled for 7:00 PM, July 18, 1985, at the Public Service Building, 201 North Duke Street, Lancaster, PA.

ORIGINAL SIGNED BY:
William D. Travers

William D. Travers
Deputy Program Director
TMI Program Office

OFFICE ▶							
SURNAME ▶							
DATE ▶							

Harold R. Denton
Bernard J. Snyder

4

July 1, 1985
NRC/TMI-85-045

INTERNAL DISTRIBUTION

EDO
OGC
Office Directors
Commissioner's Technical Assistants
NRR Division Directors
NRR A/D's
Regional Administrators
IE Division Directors
TAS
EIS
TMI Program Office Staff (10)
PHS
EPA
DOE
RI Division Directors
Public Affairs, RI
State Liaison, RI
THIPO HQ r/f
TMI SITE r/f
CENTRAL FILE
NRC PDR
LOCAL PDR
TMI-2 Project Section File

OFFICE	TMI2PS	TMI2PS	THIPO	THIRO		
SURNAME	JBel:jcs	CCG:gt-11	PC:ghd	W:avens		
DATE	6/1/85	6/1/85	6/1/85	6/1/85		