

5d-329
5d-330

October 28, 1985
NRC/TMI-85-081

MEMORANDUM FOR: Harold R. Denton, Director
Office of Nuclear Reactor Regulation

FROM: William D. Travers, Deputy Program Director
TMI Program Office

SUBJECT: NRC TMI PROGRAM OFFICE WEEKLY STATUS REPORT FOR
OCTOBER 21, 1985 - October 27, 1985

1. PLANT STATUS

- The facility remains in long term cold shutdown with the Reactor Coolant System (RCS) vented to the reactor building atmosphere and the reactor vessel head and plenum assembly removed from the reactor vessel.
- The plenum is on its storage stand in the deep end of the fuel transfer canal. A dam has been installed between the deep and shallow ends of the fuel transfer canal. The deep end is filled with water to a depth of about 20 feet (about 5 feet above the top of the plenum).
- The modified internals indexing fixture is installed on the reactor vessel flange and is flooded to elevation 327 feet 6 inches (15½ feet above the top of the core region). The defueling platform is installed over the Internal Indexing Fixture in preparation for defueling.
- Calculated reactor decay heat is less than 12 kilowatts.
- RCS cooling is by natural heat loss to the reactor building ambient atmosphere. Incore thermocouple readings range from 72°F to 95°F with an average of 83°F.
- The average reactor building temperature is 56°F. The reactor building airborne activity is 4.4 E-8 uCi/cc Tritium and 3.7 E-10 uCi/cc particulate, predominantly Cesium 137.
- Spent Fuel Pool "A" is flooded to a depth of 20 feet. About 6 feet of water is over fuel canister storage racks.

2. WASTE MANAGEMENT

- The Submerged Demineralizer System (SDS) commenced processing batch 125, Fuel Transfer Canal through Train No. 1. To date a total of 33,940 gallons has been processed.
 - EPICOR II is temporarily shutdown while changing out liners.
 - Total volume processed through SDS to date is 3,022,533 gallons, and the total volume processed through EPICOR II is 2,700,737 gallons.
 - 10 CFR 61.55 Exemption approval was given by NRC which authorized the licensee to classify EPICOR II liners containing 1 microcuries per cubic centimeter of Strontium 90 as Class A waste.
- TDR-5
TMI

| | | | | | | | |
|---------|------------|--------|----------|--|--|--|--|
| OFFICE | | | | | | | |
| SURNAME | | | | | | | |
| DATE | | | | | | | |
| | 8511060519 | 851028 | | | | | |
| | PDR | ADOCK | 05000320 | | | | |
| | R | PDR | | | | | |

3. DOSE REDUCTION/DECONTAMINATION ACTIVITIES

- Decontamination activities are continuing on the 281' level of the auxiliary building.
- Average general area radiation dose rate is 40 mrem per hour on the 347' level of the reactor building and is 67 mrem per hour on the 305' level of the reactor building.
- Removal of insulation and decontamination of the pressurizer is in progress.

4. ENVIRONMENTAL MONITORING

- US Environmental Protection Agency (EPA) sample analysis results show TMI site liquid effluents to be in accordance with regulatory limits, NRC requirements, and the City of Lancaster Agreement.
- TMI water samples taken by EPA at the plant discharge to the river consisted of seven daily composite samples taken from October 5 through October 12, 1985. A gamma scan detected no reactor related activity.
- The Lancaster water sample taken at the water works intake and analyzed by EPA consisted of a seven day composited sample taken from October 6 through October 12, 1985. A gamma scan detected no reactor related radioactivity.
- The NRC outdoor airborne particulate sampler at the TMI Site collected a sample between October 16 and October 23, 1985. No reactor related radioactivity was detected. Analysis showed Iodine-131 and Cesium-137 concentrations to be less than the lower limits of detectability.

5. DEFUELING OPERATIONS TO BEGIN

- The initial phase of defueling the damaged reactor core at Three Mile Island Unit 2 is scheduled to begin this week. The defueling will involve the use of specially designed tools and equipment and will be performed by operators specially trained and licensed by NRC in defueling procedures. This phase of defueling will involve manipulation of the partial fuel assemblies in preparation for loading into canisters designed for storage and shipment of the damaged fuel. Shipping of the loaded canisters by rail to the Idaho National Engineering Laboratory is scheduled for next spring.

6. REACTOR BUILDING ACTIVITIES

- Defueling Water Cleanup System (DWCS) preoperational testing and modification continued.
- Installation of the vacuum defueling system is in progress.
- Work is in progress on the canister positioning system.
- Canister handling bridge indexing and load testing is in progress.

| | | | | | | | |
|---------|-------|-------|-------|-------|-------|-------|-------|
| OFFICE | | | | | | | |
| SURNAME | | | | | | | |
| DATE | | | | | | | |

Harold R. Denton
Bernard J. Snyder

3

October 28, 1985
NRC/TMI-85-081

7. AUXILIARY AND FUEL HANDLING BUILDING ACTIVITIES

- Installation of the DWCS continued. Partial DWCS turnover for processing RCS during early defueling is expected to be completed in October.
- Spent Fuel Pool has been flooded to a depth of about 20 feet (about 6 feet above the top of the fuel canister storage racks).

8. NRC EVALUATIONS IN PROGRESS

- Technical Specification Change Requests number 48, 49, and 50.
- Recovery Operations Plan Change numbers 29, 31, and 32.
- Fuel Canister Technical Evaluation, Revision 1.
- Defueling Safety Evaluation.
- Application for seismic exemption.
- SDS Technical Evaluation and System Description Update.
- Core Stratification Sample Safety Evaluation.
- Heavy Load Handling Safety Evaluation Report.
- Defueling Water Cleanup System Technical Evaluation Report, Revision 7.
- Early Defueling Safety Evaluation Report, Revision 4.
- Containment Air Control Envelope Technical Evaluation Report, Revision 5.

9. PUBLIC MEETING

The next meeting of the Advisory Panel is scheduled for 11:00 AM, November 19, 1985, in Washington, DC, before the NRC Commissioners. The next meeting in the TMI area is scheduled for December 12, 1985, at the Harrisburg, PA Holiday Inn, 23 South Second Street, Harrisburg, PA, from 7:00 PM to approximately 10:00 PM.

Persons desiring the opportunity to speak before the Panel are asked to contact Mr. Thomas Smithgall at 717-291-1042 or write to him at 2122 Marietta Avenue, Lancaster, Pennsylvania 17603.

ORIGINAL SIGNED BY:

William D. Travers

William D. Travers
Deputy Program Director
TMI Program Office

| | | | | | | | |
|---------|-------|-------|-------|-------|-------|-------|-------|
| OFFICE | | | | | | | |
| SURNAME | | | | | | | |
| DATE | | | | | | | |

Harold R. Denton
Bernard J. Snyder

4

October 28, 1985
NRC/TMI-85-081

INTERNAL DISTRIBUTION

EDO
OGC
Office Directors
Commissioner's Technical Assistants
NRR Division Directors
HRR A/D's
Regional Administrators
IE Division Directors
TAS
EIS
TMI Program Office Staff (10)
PHS
EPA
DOE
RI Division Directors
Public Affairs, RI
State Liaison, RI
TMIPO HQ r/f
TMI SITE r/f
CENTRAL FILE
NRC PDR
LOCAL PDR
TMI-2 Project Section File

| | | | | | | | |
|---------|----------|-------------|----------|-----------|--|--|--|
| OFFICE | TMIPO | TMIPO | TMIPO | TMIPO | | | |
| SURNAME | L Myers | G C Cowgill | Param | W Travers | | | |
| DATE | 10/28/85 | 10/28/85 | 10/28/85 | 10/28/85 | | | |