



GPU Nuclear Corporation
Post Office Box 480
Route 441 South
Middletown, Pennsylvania 17057-0191
717 944-7621
TELEX 84-2386
Writer's Direct Dial Number:

(717) 948-8461

4410-85-L-0137
Document ID 0278A

June 20, 1985

TMI Program Office
Attn: Dr. B. J. Snyder
Program Director
US Nuclear Regulatory Commission
Washington, DC 20555

Dear Dr. Snyder:

Three Mile Island Nuclear Station, Unit 2 (TMI-2)
Operating License No. DPR-73
Docket No. 50-320
1985 Program Summary Schedule

Attached for your information is Revision 1 of the 1985 Program Summary Schedule. This schedule replaces the Program Intermediate Master Schedule for 1985 which was submitted to you via GPU Nuclear letter 4410-85-L-0038 dated February 15, 1985.

Sincerely,

for F. R. Standerfer
Vice President/Director, TMI-2

FRS/JJB/eml


Attachment


cc: Deputy Program Director - TMI Program Office, Dr. W. D. Travers

8506250117 850620
PDR ADOCK 05000320
P PDR


GPU Nuclear Corporation is a subsidiary of the General Public Utilities Corporation


Doc 9
11





| SCHEDULE DESCRIPTION | | JAN | FEB | MAR | APR | MAY | JUN |
|---------------------------------------|------------------------------|-----|---------------------------------------|--|----------|-----|-----|
| DEFUELING WATER CLEANUP SYSTEM (DWCS) | FHD PENETRATIONS | 1 | FAB, MODIFY & TEST | | | | |
| | FHD PIPING & EQUIPMENT | 2 | INSTALL PIPE, EQUIPMENT & SUPPORTS | | | | |
| | RB PIPING & EQUIPMENT | 3 | INSTALL PIPE EQUIPMENT & SUPPORTS | | | | |
| | INSTRUMENTATION | 4 | INSTALL INSTRUMENTATION | | | | |
| | CABLE & TERMINATIONS | 5 | INSTALL RACEWAY, CABLE & TERMINATIONS | | | | |
| | TER DWCS | 6 | | NRC REVIEW AND APPROVE | | | |
| | DWCS PROCEDURES | 7 | | ISSUE, REVIEW & APPROVE | | | |
| | PARTIAL DWCS TURNOVER | 8 | | | SOFTWARE | | |
| | BALANCE OF DWCS | 9 | | INSTALL | | | |
| | | 10 | | | | | |
| | 11 | | | | | | |
| DEFUELING TOOLS / EQUIPMENT | SER - EQUIPMENT MATCH BARREL | 12 | | NRC REVIEW AND COMMENT | | | |
| | WORK PLATFORM | 13 | | FAB & DELIVER PLATFORM, CABLE WDMT SYSTEM, ETC | | | |
| | EARLY DEFUELING TOOLS | 14 | | FAB & DELIVER TOOLS | | | |
| | VACUUM SYSTEM | 15 | | FAB & DELIVER | | | |
| | BULK DEFUELING TOOLS | 16 | | DESIGN | | | |
| | TOOL RACKS | 17 | | | | | |
| | FUEL TOOLING PROCEDURES | 18 | | DRAFT PROCEDURES | | | |
| | DEWATERING STATION | 19 | | FURNISH EQUIPMENT / PARTIAL INSTALLATION | | | |
| | | 20 | | | | | |
| | | | JAN | FEB | MAR | APR | MAY |





LEGEND:

- SCHEDULED ACTIVITY
- COMPLETED ACTIVITY
- MILESTONE
- COMPLETED MILESTONE
- ▽ MANAGEMENT DECISION POINT REGARDING CORE DURING

MILESTONE DATES

| PAID / LINE NO. | DESCRIPTION | DATE |
|-----------------|--|----------|
| 1/2 | FLOOD REFUELING CANAL | COMPLETE |
| 1/3 | FUEL TRANSFER SYSTEM | COMPLETE |
| 1/8 | REMOVE & STORE FLENUM | COMPLETE |
| 1/11 | RB CANISTER HANDLING BRIDGE | 8/85 |
| 1/17 | FLOOD "A" POOL | 8/85 |
| 2/8 | PARTIAL DPCS TURNOVER | 8/85 |
| 2/8 | ENTIRE DPCS TEST | 12/85 |
| 3/3 | START EARLY FUEL REMOVAL | 9/87 |
| 3/10 | LICENSING OF PHSNO'S | 8/85 |
| 3/18 | ISSUE EX-VESSEL FUEL REMOVAL TECH PLAN | COMPLETE |

Also Available On Aperture Card

TI APERTURE CARD

| | | | | | |
|---------|---------|---------------|-----|------|-------|
| 1 | 8/08/85 | ISSUE FOR USE | OLM | WJ | SP |
| 0 | 8/03/85 | ISSUE FOR USE | OLM | LGS | FRS |
| REV NO. | DATE | REASON | BY | CHKD | APPL. |

PROGRAM CONTROLS DEPARTMENT

GENERAL PUBLIC UTILITIES NUCLEAR METROPOLITAN EDISON THREE MILE ISLAND UNIT 2

| | | | |
|--------------------------------------|--------------|--------|------|
| 1985 PROGRAM SUMMARY SCHEDULE | | | |
| REL NO. | SCHEDULE NO. | SHEET | REV. |
| 4010 | PSS-85-02 | 3 OF 3 | 1 |

8506250117-03