

0814008



Metropolitan Edison Company  
Post Office Box 450  
Middletown, Pennsylvania 17057  
717 934-4041

Writer's Direct Dial Number

April 15, 1980  
TLL 174

Office of Inspection and Enforcement  
Attn: B. H. Grier, Director  
Region I  
U. S. Nuclear Regulatory Commission  
631 Park Avenue  
King of Prussia, Pa. 19406

Dear Sir:

Three Mile Island Nuclear Station, Unit II (TMI-2)  
Operating License No. DPR-73  
Docket No. 50-320  
TMI-II Quarterly Report No. 3

Enclosed please find the sixth followup report, the third quarterly report, which describes recovery related progress since the March 28, 1979 incident occurring at TMI-II. This report documents current progress information for the period January 1 thru March 31, 1980, and is submitted in accordance with section 6.9.1.10 of the TMI-II Recovery Technical Specifications. Also included in this report is the Radiation Safety Program Report as described in section 6.9.1.6 of the TMI-II Recovery Technical Specifications.

Sincerely,

/s/ G. K. Hovey  
G. K. Hovey  
Director, TMI-II

GKH:LWH:hah

Enclosure: TMI-II Recovery Quarterly Progress  
Report for the period January 1, 1980  
thru March 31, 1980.

cc: Director of Nuclear Reactor Regulation  
~~U. S. Nuclear Regulatory Commission~~  
Light Water Reactors Branch No. 4  
U. S. Nuclear Regulatory Commission  
Washington, D.C. 20555

J. T. Collins, Program Manager  
TMI Program Office  
U. S. Nuclear Regulatory Commission  
c/o Three Mile Island Nuclear Station  
Middletown, Pa. 17057

APR 15 1980

8004180338

TMI-II-RR-6

THREE MILE ISLAND UNIT 2  
RECOVERY QUARTERLY PROGRESS  
REPORT FOR THE PERIOD  
ENDING MARCH 31, 1980

**THREE MILE ISLAND UNIT 2  
RECOVERY REPORT**


**Met-Ed / GPU**

8664180 339



THREE MILE ISLAND UNIT 2  
RECOVERY QUARTERLY PROGRESS  
REPORT FOR THE PERIOD  
ENDING MARCH 31, 1980

APPROVED BY:

  
G.R. Hovey  
Director  
TMI Unit 2

Prepared for the U.S. Nuclear Regulatory Commission, Director  
Region 1 Office, King of Prussia, Penna. in accordance with  
paragraph 6.9.1.10 of TMI Unit 2 Technical Specification.

Submitted to NRC Region 1 in April 1980.

METROPOLITAN EDISON COMPANY/  
GENERAL PUBLIC UTILITIES  
THREE MILE ISLAND  
P.O. BOX 480  
MIDDLETOWN, PA 17057

## TABLE OF CONTENTS

Section	Page
1 INTRODUCTION and SUMMARY.....	1-1
1.0 General.....	1-1
2.0 Summary of Objectives.....	1-1
3.0 Summary of Current Progress.....	1-2
2 RECOVERY REPORTS and TECHNICAL SERVICES.....	2-1
1.0 Scope.....	2-1
2.0 Current Activities.....	2-1
3 RECOVERY ENGINEERING.....	3-1
1.0 Subtask A Project Engineering.....	3-1
1.1 Scope.....	3-1
1.1.1 TMI-2 Low Level Liquid Waste Processing System.....	3-1
1.1.2 Submerged Demineralizer System..	3-1
1.1.3 Ground Water Mointoring.....	3-1
1.1.4 Processed Water Storage Items...	3-2
1.1.5 Mini Decay Heat Removal System (MDHRS).....	3-2
1.1.6 Equipment Decontamination Facility.....	3-2
1.1.7 Evaporator/Solidification Facility.....	3-3
1.1.8 Processed Water Storage & Recycle System (PWST).....	3-3
1.1.9 Laundry Facilities.....	3-3
1.1.10 EPICOR II Liner Solidification Facility.....	3-3
1.1.11 Solid Waste Staging Facility....	3-3
1.1.12 Interim Waste Staging Building..	3-3
1.1.13 Containment Recovery Service Building.....	3-3

## TABLE OF CONTENTS (CONTINUED)

### SECTION

3		
(continued)	1.1.14	Personnel Access Facility/Command Center.....3-4
	1.1.15	Administration Building.....3-4
1.2		Current Activities.....3-4
	1.2.1	TMI-2 Low Level Liquid Waste Processing System Status.....3-4
	1.2.2	Submerged Demineralizer System Status.....3-5
	1.2.3	Ground Water Monitoring Status.....3-6
	1.2.4	Processed Water Storage Tanks Status.....3-6
	1.2.5	Mini Decay Heat Removal System Status.....3-7
	1.2.6	Equipment Decontamination Facility Status.....3-8
	1.2.7	Evaporator/Solidification Facility Status.....3-8
	1.2.8	Processed Water Storage & Recycle System (PWST) Status.....3-8
	1.2.9	Laundry Facilities.....3-8
	1.2.10	EPICOR II Liner Solidification Facility Status.....3-8
	1.2.11	Solid Waste Staging Facility Status.....3-9
	1.2.12	Interim Waste Staging Building Status.....3-9
	1.2.13	Containment Recovery Service Building Status.....3-9
	1.2.14	Personnel Access Facility.....3-9
	1.2.15	Administration Building Status.....3-10
2.0		Subtask B Support Engineering.....3-10
2.1		Scope.....3-10
	2.1.1	Pressurizer (RCS) Sample Tie-In to Unit II Temporary Sample Sink.....3-10



## TABLE OF CONTENTS (CONTINUED)

### SECTION

3

(continued)

2.1.2	Opening DH-V1/DH-V171 Valves.....	3-10
2.1.3	Reactor Building Water Level.....	3-10
2.1.4	Reactor Coolant System Chemistry....	3-10
2.1.5	Reactor Coolant System.....	3-10
2.1.6	Reactor Coolant System Boron Concentration.....	3-10
2.1.7	Solidification.....	3-11
2.1.8	Decreasing Reactor Coolant System Pressure to 100 PSIG.....	3-11
2.2.	Current Activities.....	3-11
2.2.1	Pressurizer (RCS) Sample Tie-In to Unit II Temporary Sample Sink Status.....	3-11
2.2.2	Opening DH/V1/DH-V171 Valves Status.....	3-11
2.2.3	Reactor Building Water Level.....	3-11
2.2.4	Reactor Coolant System (RCS) Chemistry Status.....	3-12
2.2.5	Reactor Coolant System Status.....	3-12
2.2.6	Reactor Coolant System Boron Concentra- tion Status.....	3-13
2.2.7	Solidification Status.....	3-13
2.2.8	Decreasing Reactor Coolant System Pressure to 100 PSIG Status.....	3-14
3.0	Subtask C Technical Planning.....	3-14
3.1	Scope.....	3-14
3.2	Current Activities.....	3-14
4.0	Subtask D Burns & Roe Engineering.....	3-15
4.1	Scope.....	3-15
4.2	Current Activities.....	3-15
5.0	Appendix A - The Effects of <del>Gamma</del> Radiation on Ion Exchange Resins and activated charcoal.....	3-18
5.1	Statement of the Problem.....	3-18
5.2	Irradiation Capsule Construction and Irradiator Design.....	3-19

## TABLE OF CONTENTS (CONTINUED)

SECTION	
3	
(continued) 5.3 Capsule Pressure as a Function of Gamma	
Dose.....	3-27
5.4 Gas Composition as a Function of Gamma dose...	3-31
6.0 Appendix B Calculation of Dose to buried Adsorbent	
Material.....	3-38
4 OPERATIONS AND MAINTENANCE.....	4-1
1.0 Subtask A Plant Engineering.....	4-1
1.1 Scope.....	4-1
1.1.1 Reactor Building Purge.....	4-1
1.1.2 In-Place Recovery System and Pre-	
Accident Plant Systems.....	4-1
1.1.3 Plant Fire Protection.....	4-1
1.1.4 Recovery System.....	4-1
1.1.5 Plant Chemistry and Radiochemistry.....	4-1
1.1.6 Start-up and Test.....	4-2
1.2 Current Activities.....	4-2
1.2.1 Reactor Building Purge Status.....	4-2
1.2.2 In-Place Recovery System and Pre-	
Accident Plant Systems Status.....	4-2
1.2.3 Plant Fire Protection Status.....	4-3
1.2.4 Recovery Systems Status.....	4-3
1.2.5 Plant Chemistry and Radiochemistry	
Status.....	4-4
1.2.6 Start-up and Test Status.....	4-4
2.0 Subtask B Process Support.....	4-4
2.1 Scope.....	4-4
2.2 Current Activities.....	4-5
2.2.1 Fuel Pool Waste Storage Systems	
Status.....	4-5
2.2.2 Liquid Radioactive Waste Processing	
System titled "EPICOR II" Status.....	4-7
2.2.3 Staging Facilities for Dewatered Resins	
and Evaporator Bottoms status.....	4-10

## TABLE OF CONTENTS (CONTINUED)

SECTION	
4	
(continued)	2.2.4 Nuclear Sampling System Status.....4-12
	2.2.5 Solid Waste Status.....4-14
	3.0 Subtask C Decontamination.....4-15
	3.1 Scope.....4-15
	3.1.1 Decontamination of Auxiliary and Fuel Handling Building.....4-15
	3.2 Current Activities.....4-15
	3.2.1 Decontamination Status.....4-15
	4.0 Subtask D Plant Maintenance.....4-16
	4.1 Scope.....4-16
	4.2 Current Activities.....4-16
	4.2.1 Auxiliary Building Ventilation System Status.....4-16
	4.2.2 Equipment Layup Status.....4-17
	4.2.3 Nuclear Service River Water Pump Status.....4-17
	4.2.4 Waste Gas Compressor Status.....4-17
	4.2.5 New Project Instrumentation Status.....4-17
	4.2.6 Preventative Maintenance Status.....4-18
5	RADIOLOGICAL CONTROLS.....5-1
	1.0 Scope.....5-1
	1.1 Radiological Technical Support Group.....5-1
	1.2 Radiological Field Operations Group.....5-1
	1.3 Radiological Training Group.....5-1
	1.4 Dosimetry Group.....5-2
	1.5 Radiological Support Services Group.....5-2
	2.0 Current Activities.....5-2
	2.1 Initial Reactor Building Re-Entry Program.....5-2
	2.2 Radiological Control Procedure Revision.....5-2
	2.3 Dosimetry Program.....5-2
	2.4 Training Programs.....5-3



## TABLE OF CONTENTS (CONTINUED)

### SECTION

5

(continued) 2.5 ALARA Program.....	5-3
2.6 Instrumentation.....	5-3
2.7 Radiation Protection Plan.....	5-3
 3.0 Appendix A - Management Plan for TMI-2	
Radiological Control Program.....	5-4
3.1 Introduction.....	5-4
3.2 Specific Plan Objectives.....	5-4
3.2.1 Establish management's commitment to achieving a High Quality Radiological Control Program at TMI-2.....	5.4
3.2.2 Formalize the organizational structure for the TMI Unit 2 Radiological Control Program.....	5-6
3.2.3 Increase the Technical depth of the Radiation Safety Program.....	5-8
3.2.4 Upgrade the Radiological Control Technician and Radiological worker Training Programs.....	5-9
3.2.5 Improve Response to and Resolution of Audit Findings.....	5-12
3.2.6 Revise and implement procedures which will ensure strict, verbatim compliance, and revise the procedure review practices to expedite implementation of Radiological Control Procedures.....	5-15
3.2.7 Improve the External Personnel Dosimetry Program.....	5-17
3.2.8 Improve the Internal Dosimetry Program.....	5-20
3.2.9 Upgrade the Radiation Protection Instrumentation Program.....	5-20

## TABLE OF CONTENTS (CONTINUED)

SECTION , 5 (continued)		
	3.2.10	Improve TME 2 Radioactive Material Shipping and Labeling procedure.....5-24
	3.2.11	Improve Decontamination procedures for equipment and tools.....5-25
	3.2.12	Implement a program which emphasizes the reduction of personnel exposures to "as low as reasonably achievable"..5-26
	3.2.13	Improve personnel understanding of responsibilities and expectations in achieving a sound Radiological Program.....5-27
	4.0	Appendix B - Management Plan Schedule.....5-29
	4.1	Purpose and Summary.....5-29
	5.0	Appendix C - Matrix Relating NUS and NRC Audit Findings with Management Plan.....5-31
	5.1	Purpose and Summary.....5-31
	6.0	Appendix D - Current Progress Related to the Management Plan.....5-34
	6.1	Purpose and Summary.....5-34
	6.2	Corrective Action Status for Commitments due on April 1, 1980.....5-34
	6.3	Corrective Action Status for Commitment due during the second quarter 1980.....5-37
	6.4	Additional Activity in Progress.....5-37
6	SPECIAL PROJECTS.....6-1	
	1.0	Scope.....6-1
	2.0	Current Activities.....6-2
	2.1	Hydrogen Control System Support.....6-2
	2.2	Reactor Building Entry Support.....6-3
	2.3	Reactor Building Personnel Airlock Radiation Survey.....6-3

## TABLE OF CONTENTS (CONTINUED)

### SECTION

6

(continued) 2.4 Radiation Instrument and wearing apparel

Studies.....6-3

7 ENVIRONMENTAL MONITORING.....7-1

1.0 Scope.....7-1

2.0 Current Activities.....7-1

2.1 Environmental Impact Statements.....7-1

2.1.1 System Reviews.....7-1

2.2 Environmental Monitoring Programs.....7-2

2.3 Summary of Accomplishments.....7-3

8 PROJECT OPERATIONS.....8-1

1.1 Scope.....8-1

2.0 Current Activities.....8-1

9 QUALITY ASSURANCE.....9-1

1.0 Scope.....9-1

2.0 Current Activities.....9-1

2.1 Program Development.....9-1

2.2 Design and Procurement.....9-2

2.3 Site QC Inspection.....9-2

2.4 Monitoring Site Activities.....9-3

2.5 Audits.....9-3

10 TRAINING.....10-1

1.0 Subtask A Operator Training.....10-1

1.1 Scope.....10-1

1.1.1 Auxiliary Operator Training.....10-1

1.1.2 Licensed Reactor Operator Training.....10-1

1.1.3 Senior Reactor Operator Training.....10-2

1.1.4 RO/SRO Requalification Training.....10-3

1.2 Current Activities.....10-4

1.2.1 Auxiliary Operator Training

Accomplishments.....10-4

1.2.2 Licensed Reactor Operator Training

Accomplishments.....10-4



## TABLE OF CONTENTS (continued)

SECTION 10 (continued)		
	1.2.3 Senior Reactor Operator Training	
	Accomplishments.....	10-4
	1.2.4 RO/SRO Requalification Training	
	Accomplishments.....	10-4
	2.0 Subtask B Maintenance Training.....	10-5
	2.1 Scope.....	10-5
	2.2 Current Activities.....	10-5
	3.0 Subtask C Health Physics Technician Training.....	10-5
	3.1 Scope.....	10-5
	3.2 Current Activities.....	10-6
	4.0 Subtask D General Employee Training.....	10-6
	4.1 Scope.....	10-6
	4.2 Current Activities.....	10-6
	5.0 Subtask E Radwaste Management Training.....	10-7
	5.1 Scope.....	10-7
	5.1.1 Radwaste Administration Training.....	10-7
	5.1.2 Radwaste Reduction Training.....	10-7
	5.2 Current Activities.....	10-7
	5.2.1 Radwaste Administration Training	
	Accomplishments.....	10-7
	5.2.2 Radwaste Reduction Training	
	Accomplishments.....	10-8
	6.0 Subtask F Special Training.....	10-8
	6.1 Scope.....	10-8
	6.1.1 Reactor Building Re-Entry Team	
	Training.....	10-8
	6.1.2 Reactor Building Purge System	
	Training.....	10-8
	6.1.3 Emergency Plan Training.....	10-9
	6.1.4 Supervisory Indoctrination in	
	Controlled Substance Training.....	10-9

## TABLE OF CONTENTS (CONTINUED)

### SECTION

10

(continued) 6.2 Current Activities.....	10-9
6.2.1 Reactor Building Re-Entry Team	
Training Accomplishments.....	10-9
6.2.2 Reactor Building Purge System	
Training Accomplishments.....	10-9
6.2.3 Emergency Plan Training	
Accomplishments.....	10-9
6.2.4 Supervisory Indoctrination in	
Controlled Substance Training	
Accomplishments.....	10-9
7.0 Subtask G Chemistry Technician Training.....	10-10
7.1 Current Activities.....	10-10
11 SECURITY.....	11-1
1.0 Scope.....	11-1
2.0 Current Activities.....	11-1
2.1 Organization.....	11-1
2.2 Security System.....	11-1
2.3 Security Procedures.....	11-2
2.4 Badging System.....	11-2

### APPENDIX - 1 Annotated Sequence of Events

### DISTRIBUTION LIST

## LIST OF FIGURES

Figure		Page
3-1	Section through Resin Pressure Capsule.....	3-21
3-2	Detail A and Detail B Enlarged.....	3-22
3-3	Gas Chromatograph Capsule.....	3-23
3-4	Gas Chromatograph Sample Assembly.....	3-24
3-5	Bill of Materials.....	3-25
3-6	Co-60 Irradiator.....	3-26
3-7	Anion Resin - Pressure versus Dose.....	3-28
3-8	Cation Resin - Pressure versus Dose.....	3-29
3-9	Charcoal - Pressure versus Dose.....	3-30
3-10	Methane Production - Volume versus Dose.....	3-33
3-11	Ethane Production - Volume versus Dose.....	3-34
3-12	Propane Production - Volume versus Dose.....	3-35
3-13	Butane Production - Volume versus Dose.....	3-36
3-14	H <sub>2</sub> Production - Volume versus Dose.....	3-37
5-1	Management Plan Schedule.....	5-30



## LIST OF TABLES

Table		Page
5-1	NUS Audit Findings.....	5-32
5-2	NRC Special Panel Findings.....	5-33
6-1	Whole Body Dose Rates.....	6-4
6-2	Beta Skin Dose Rates.....	6-5

## SECTION 1

### INTRODUCTION AND SUMMARY

#### 1.0 GENERAL

This is the third quarterly progress report which documents salient recovery related work performed at the Three Mile Island Unit 2 nuclear facility (TMI-2) during the first quarter of calendar year 1980. Individual section summaries are included within this section under Summary of Current Progress; the more detailed treatise of each of these section summaries is presented within the body of this report.

#### 2.0 SUMMARY OF OBJECTIVES

The TMI-2 quarterly recovery reports shall include available information concerning the cause of the March 28, 1979 incident, probable consequences of the incident, planned (short term and preliminary long term) corrective action and description of continuing activities related to the incident. Quarterly progress reports shall continue until a final report is issued, as previously committed in Metropolitan Edison Company letter GQL 0490 dated April 11, 1979. These reports shall include similar information as described above, as well as interim analysis results and evaluations which have become available. The final report shall also include a summary of Technical Specification Violations which occurred during and after the transient, a summary of the cause(s) of the incident, a sequence of events which occurred during the transient, and corrective actions (both short term and long term) which were taken as a result of the March 28, 1979 incident. Quarterly progress reports shall be prepared and submitted in lieu of REPORTABLE OCCURRENCE REPORTS, MONTHLY OPERATING REPORTS and SPECIAL REPORTS identified in the TMI-2 Technical Specification.

### 3.0 SUMMARY OF CURRENT PROGRESS

Recovery Engineering - Significant engineering efforts were expended in the design and construction of various liquid and solid radwaste handling systems. Detailed engineering and fabrication of components for the Submerged Demineralizer System (SDS) has continued, and preliminary results of analytical tests performed on actual Reactor Coolant System samples verified the design of that system. A Technical Evaluation Report for the SDS was drafted and reviewed in preparation for submittal to the NRC.

Hydrostatic testing, flushing and preoperational testing commenced during this quarter on the Mini Decay Heat Removal System. Development of design criteria, engineering design drawings and procurement of equipment for the jointly funded GPU/DOE Equipment Decontamination Facility continued.

Other work performed in the Recovery Engineering Department included continued surveillance and analysis of reactor conditions, containment building water level, evaluation of reactor cooling requirements and other analytical work in support of plant operations. Engineering work also continued in the evaluation and development of methods to solidify EPICOR II resins, in accordance with NRC requirements.

Operations and Maintenance - Plant Engineering section provided engineering support to the Reactor Building Purge effort, the Standby Pressure Control System Program, the Emergency Diesel Generator Maintenance program, the Waste Gas Compressor program, the Reactor Building and Steam Generator water level measurements, the Fire Protection program, the Submerged Demineralizer System program, and the Plant Chemistry and Radiochemistry programs. The Process Support group continued supporting the Fuel Pool Waste Storage System, EPICOR II system, the staging facilities for dewatered resins and evaporator bottoms and the Nuclear Sampling System efforts. The decontamination work effort within the Auxiliary and Fuel Handling Buildings continued. Plant maintenance continued on a scheduled and non-scheduled basis.

Radiological Controls - A comprehensive Management Plan for TMI-2 Radiological Control Program has been implemented. The Radiological Control Department was reorganized into five separate groups reporting to a manager that reports directly to a Senior Vice President. The Radiological Assessment Group was formed to independently monitor progress towards implementing and adhering to a strong Radiological Control Program. This group has the authority to stop work involving violations of sound radiological work practice. A comprehensive Radiation Protection Plan for TMI-2 was submitted to the NRC for approval. Radiological Control Department formalized training programs were implemented.

Special Projects - Design input and modifications to the hydrogen control system required to support TMI-2 reactor building purge has been completed. Expected dose rates have been calculated for personnel entering the reactor building and are hereinafter presented. Training of initial entry crew and testing of equipment for initial reactor building was completed. Entry into and radiation surveys were accomplished within the reactor building personnel airlock. Experiments were conducted to determine response characteristics of various gamma and beta/gamma survey instruments and diffusion rates through select wearing apparel subjected to a krypton environment.

Environmental Monitoring - Activities during this quarter centered around upgrading and improving the existing environmental radiation monitoring program. Upgraded detection systems included: infield placement of a new environmental TLD system acquisition of on-site TLD readout detection monitors, and air sampling equipment that will provide for grab sampling, one week continuous, and cryogenic analysis. In addition to improvements in instrumentation, numbers of sampling sites were increased to provide expanded coverage in the environment.

During this quarter, input and comments were provided on the design systems for recovery. Inputs were directed at ensuring compliance with plant operations, technical specifications, and regulatory statutes for purposes of protecting the health and safety of the general public.



Project Operations - The baseline engineering package for an interim waste staging facility has been completed and is currently under review. General arrangement drawings and a material handling study for the TMI-2 reactor building recovery service building have been completed and are currently under review. A supplement to the July 1979 reactor building decontamination report has been issued for review. In addition, an overall radwaste management study, a study on alternate methods for the disposal of tritiated water and preliminary evaluation of radwaste volume reduction techniques has been completed. A contract for the new TMI-2 administration building was awarded on February 27, 1980. Preliminary construction for this facility has been initiated. The ground water monitoring well system surrounding TMI-2 has been completed and is undergoing pre-operational testing.

Quality Assurance - The scope of the Quality Assurance Program for TMI-2 has been expanded to include all items and activities identified by engineering as important to safety. The new important to safety concept will encompass not only the items previously designated as safety related but also activities, systems, structures and components which may affect the capability of the unit to adequately protect the health and safety of the public. A separate Quality Assurance Plan is currently in progress which describes the program to be implemented during recovery. During this period the Quality Assurance staff has been reorganized to implement the requirements of the new plan.

Training - During this period, Auxiliary Operator, Reactor Operator (RO), and Senior Reactor Operator (SRO), and RO/SRO requalification training programs were continued. Maintenance training, Health Physics training, radwaste administration training, general employee training, emergency plan training, supervisory indoctrination into controlled substance training, reactor building re-entry team and purge system training and special training programs were continued.

Security - A computerized access control system was established for entrance into protected/vital areas. Security procedures have been completed and are currently in the review and approval cycle. A new badging system has been established and is being implemented.

Appendix - 1 - This report provides an Annotated Sequence of Events on the March 28, 1979, accident at Three Mile Island Unit 2 and is the result of a detailed analysis of reactimeter data, plant computer data, plant recorder charts, plant logs and operator interviews. The Report includes a chronology of plant events, the reference source of each entry in the chronology, and the information available to the operator regarding each event in the sequence. The "Information Available to the Operator" entries, addresses the type of information available, the form in which the information was presented, and the timeliness of the presentation of the information to the operator, relative to the time of occurrence of the event.

This report should be considered the final analysis on the Sequence of Events during the TMI-2 accident. Investigation and data analysis are still ongoing and continue to provide new insights. As this new information and/or understanding is developed, amendments or revisions to this document will be submitted as necessary.

## SECTION 2

### RECOVERY REPORTS AND TECHNICAL SERVICES

#### 1.0 SCOPE

The objectives of this task are to ensure timely reporting of current TMI-2 recovery activities to the U.S. Nuclear Regulatory Commission, Region 1 Office. Technical Services include the coordination, compilation, illustration, review, approval, reproduction and distribution of the TMI-2 quarterly and final recovery progress reports.

Overall report direction and day-to-day administration will be provided under this task. Plans and controls will be established and maintained; periodic reviews will be held with principal contributors and the Commission; related correspondence and reports will be coordinated and day-to-day technical and administrative liaison with cognizant recovery team personnel will be provided.

#### 2.0 CURRENT ACTIVITIES

During this period a Technical Services Group was established to process TMI-2 recovery related reports and thereby alleviate this function from the Licensing Group. A more comprehensive reporting format was established. The third quarterly TMI-2 recovery progress report was completed. Project administration and day-to-day liaison with cognizant contributors continued.

## SECTION 3

### RECOVERY ENGINEERING

#### 1.0 SUBTASK A. PROJECT ENGINEERING

#### 1.1 SCOPE

##### 1.1.1 TMI-2 LOW LEVEL LIQUID WASTE PROCESSING SYSTEM

The low level liquid waste processing system for TMI-2 shall consist of the EPICOR I system, which is presently used for both TMI-1 and TMI-2, and will be relocated for exclusive use of TMI-2, to support recovery work.

This task requires the engineering, design and construction of foundations and weather protector for the EPICOR I system equipment, and the routing of system influent and effluent piping within existing plant structures and the yard north of the EPICOR II facility. It is intended that the system be employed to process liquids collected within the TMI-2 Containment Drain Tanks, prior to transfer of these liquids for disposal via the TMI-2 Evaporator Condensate Test Tanks.

##### 1.1.2 SUBMERGED DEMINERALIZER SYSTEM

The Submerged Demineralizer System (SDS) is designed to be installed within the TMI-2 "B" spent fuel pool. The system utilizes the natural shielding capabilities of water to minimize personnel exposure while processing the water contained in the Reactor Building sump (RBS).

Approximately 700,000 gallons of water will be pumped from the RBS via pump WGP-1 through two (2) in-liner filters, to the tank farm. From the tank farm, the water is pumped through a train of three (3) zeolite beds which are designed to remove the majority of cesium 134 and 137, and strontium 89 and 90; the water is then pumped through a cation train and finally through a mixed bed polishing unit, where other trace elements are removed, and then to Monitor Tanks. The system has sampling capabilities and the program includes a full chemistry support program including a gel system and counting facilities. Current plans are to have the system operated by Chem Nuclear personnel under the



direction of Met-Ed Operations.

### 1.1.3 GROUND WATER MONITORING

Develop the capability to monitor the ground water around the TMI-2 Reactor Containment Building.

### 1.1.4 PROCESSED WATER STORAGE TANKS

Provide two (2), 500,000 gallon capacity tanks, with associated ring foundations for storage of processed water from EPICOR II, SDS systems and future processing systems.

### 1.1.5 MINI DECAY HEAT REMOVAL SYSTEM (MDHRS)

The Mini Decay Heat Removal System consists of two (2), electric motor driven centrifugal pumps, two (2), shell and tube heat exchangers, piping, valves, and controls required to remove heat from the TMI-2 core. The system is located at the south end of the fuel handling building, at elevation 280'6" (MSL).

Shielding and air flow control and filtration equipment have been provided for system operation, to minimize personnel exposure to a level as low as reasonably achievable.

In addition to decay heat removal service, the system is also capable of providing intertie to the Submerged Demineralization System (reference section 1.1.2) for demineralized cleanup of the reactor coolant system.

### 1.1.6 EQUIPMENT DECONTAMINATION FACILITY

This jointly funded GPU/DOE project will consist of a facility which will demonstrate advanced equipment decontamination processes, capable of reducing occupational radiation exposures to workers in nuclear power plants. The decontamination equipment will be located in a fully detached, one story building of about 3000 square feet. Electropolish, freon spray, and vibratory media decontamination techniques will be employed.

### 1.1.7 EVAPORATOR/SOLIDIFICATION FACILITY

The Evaporator/Solidification Facility shall provide for the collection, treatment, storage and disposal of liquid radioactive wastes, generated during the decontamination of TMI-2.

### 1.1.8 PROCESSED WATER STORAGE & RECYCLE SYSTEM (PWST)

Provide pumps, piping, valves, controls, etc., for the PWST and interconnection with EPICOR II & SDS systems.

### 1.1.9 LAUNDRY FACILITIES

The scope of this task is to provide the means of laundering large quantities of protective clothing to be used during the recovery. Specific requirements and alternatives are being studied by Bechtel Power Corporation.

### 1.1.10 EPICOR II LINER SOLIDIFICATION FACILITY

The EPICOR II Liner Solidification Facility shall provide for the treatment, solidification and disposal of spent resins from EPICOR II water processing system.

### 1.1.11 SOLID WASTE STAGING FACILITY

The staging facility is a structure designed to store radioactive wastes (solidified or dewatered resins) until they can be shipped for burial. The structure will consist of six (6), modules. Each module consists of sixty (60), 84 inch diameter cells, embedded in concrete and capped with 3 feet thick concrete plugs. Each cell has a drain line to a sump which will serve three modules. The sump is designed to collect any leakage from lines installed in the cells, and meets the seismic requirements of USNRC Regulatory Guide 1.143.

### 1.1.12 INTERIM WASTE STAGING BUILDING

Provide an interim facility, to serve as a central point for staging solid or compacted waste, prior to transportation for disposal.

### 1.1.13 CONTAINMENT RECOVERY SERVICE BUILDING

This 25,000 square feet, one story building will be built directly adjacent to the TMI-2 containment and accomplish the following:

1. Provide contamination control and airborne particulate control envelope at the containment equipment hatch.
2. Provide for efficient personnel access to containment.
3. Allow passage of large pieces of equipment and bulk radwaste.
4. Provide a waste staging and temporary storage area.
5. Provide a decontamination area for equipment removed from containment.
6. Provide space to handle containment service systems.
7. Allow for maintaining a hot tool crib in vicinity of containment.

### 1.1.14 PERSONNEL ACCESS FACILITY/COMMAND CENTER

This two story building will be located directly adjacent to the containment recovery service building, to provide about 12,000 square feet of space and accomplish the following:

1. Provide efficient personnel access to the containment during all phases of containment decontamination and restoration.
2. Provide for personnel radiation monitoring and personnel decontamination.
3. Provide the necessary administrative spaces for processing radiation work permits, personnel briefing, and maintenance of records.
4. The Command Center, an integral part of the Personnel Access Facility, will provide a readout location for remotely monitored instruments, and a central location to direct the containment decontamination and recovery.

### 1.1.15 ADMINISTRATION BUILDING

Provide a two story building to house 350 to 400 staff personnel, document control center and others as required.

## 1.2 CURRENT ACTIVITIES

### 1.2.1 TMI-2 LOW LEVEL LIQUID WASTE PROCESSING SYSTEM STATUS

During the period of January through March, 1980, the following work has been accomplished:

1. A design criteria document has been issued to relocate EPICOR I from TMI-1 to TMI-2.
2. Bechtel Power Corporation has been assigned tasks of providing services, an enclosure structure, two (2), 10,000 gallon monitor tanks and pipe routing inside existing structures and the plant yard area, for system influent and effluent piping.
3. A letter to USNRC has been issued to notify the agency of the intent to move the system.

### 1.2.2 SUBMERGED DEMINERALIZER SYSTEM STATUS

During the period of January through March, 1980, the following activities have transpired:

1. Completion of design and engineering effort by AGNS has progressed to the point where 95% of the drawings have been released for construction.
2. The Cask Support Platform has been delivered to the site, with additional hardware currently 25% to 75% complete in the APCO fabrication shops. All major pieces of hardware are currently on order.
3. Interface, with plant operation groups and plant engineering personnel, has proceeded to the point where draft copies of operating procedures and chemistry/Health Physics procedures are being jointly reviewed. Plans are being formulated at this time to develop a cohesive training program for both the Chem-Nuclear and Met-Ed operators.
4. The first installation procedure (the cask support platform) has been completed and has been signed off by the PORC committee.



5. A schedule for the completion of operating, maintenance, and chemistry/Health Physics procedures has been developed.
6. An estimate of the required man hours and cost to install the system has been developed by Catalytic.
7. Project Engineering meetings, to identify and solve problems and to inform interested parties of on-going progress, were begun in January and currently are being conducted each Tuesday and Thursday. Minutes are published at each meeting and distributed to interested persons as a means of documenting progress.
8. Additional column testing was begun at Oak Ridge National Labs, utilizing the three (3), 1 liter samples of water which were taken from the reactor sump in October, 1979. To date, the water has been centrifuged and passed through a simulated SDS column set-up, and preliminary indication from Oak Ridge indicates acceptable performance, at least in the ability to remove cesium and strontium.
9. Filter loading and filter dewatering tests have been conducted at AGNS with satisfactory results.
10. The study, to determine the effects of gamma radiation on ion exchange resins and activated charcoal, has been completed by R.C. McFarland, Neely Nuclear Research Center, Department of Nuclear Engineering, Georgia Institute of Technology in February 1980, and is presented in Appendix A.
11. Work has been proceeding on the development of a solidification module to solidify the 10 cubic feet vessels. Currently a draft copy of a design criteria document is being reviewed. An assembly drawing has been prepared based on this document.
12. The Technical Evaluation Report for the SDS has been written and is in the final stages of preparation for presentation to the USNRC.

### 1.2.3 GROUND WATER MONITORING STATUS

Installation of eight (8), wells has been completed. The drillers demobilized on March 13, 1980. Preliminary sampling procedure has been reviewed. Pump tests to develop hydrogeological information commenced.

### 1.2.4 PROCESSED WATER STORAGE TANKS

1. Tanks PW-T1 and T2: Order placed with Pittsburgh Des-Moines on February, 1980.
2. Foundations PW-T1 and T2. Excavations complete, PW-T2, tank, concrete poured March 24, 1980.

### 1.2.5 MINI DECAY HEAT REMOVAL SYSTEM STATUS

During this period of January through March 1980, the following work has been accomplished:

1. Design changes have been issued to incorporate a demineralized water flush for MDHRS pump mechanical seals and seal water cyclone separator.
2. Design changes have been issued to incorporate piping and valves that will allow future inter-tie of the MDHRS and the Submerged Demineralizer System.
3. System hydrostatic testing, flushing, and preoperational testing commenced on March 8, 1980, and remains in process.
4. Final MDHRS operating dose, to equipment and instrumentation in proximity to the MDHRS piping and components, has been evaluated. No equipment movement is deemed to be necessary, within the following exceptions:
  - a. A pressure indicator, employed for the Standby Pressure Control System, has been relocated to an area outside the shielding volume.
  - b. Relocation of accelerometer equipment, used to detect earth/slab movement during a seismic event, will be accomplished to minimize operator exposures during equipment maintenance.

5. An assessment of boron concentrations within the reactor core due to MDHRS startup and operation, commenced in mid-March, 1980, and remains in process.
6. USNRC comments concerning information, a part of the MDHR system design criteria document, and the system description, were received, evaluated and disposition defined for incorporation into the above mentioned documents.
7. Revision 7, to the System design Criteria Document was issued. Final MDHRS, ALARA dose estimate were accomplished.
8. The PORC has initiated review and approval of the SOP for opening valves DHV-1 or DHV-171, the MDHRS operating procedure and maintenance requests for hydrostatic testing between DHV-3 and DHV-1 and 171.
9. Plant Engineering has begun, and is in the process of developing alarm response procedures and emergency procedures in support of system operation.

#### 1.2.6 EQUIPMENT DECONTAMINATION FACILITY STATUS

1. Development of general arrangement of equipment.
2. Procurement of equipment.
3. Engineering design of systems.
4. Determination of building type and design.
5. Development of design criteria.

#### 1.2.7 EVAPORATOR/SOLIDIFICATION FACILITY STATUS

1. Engineering in process.
2. Intermediate issues of layouts and flow diagrams reviewed.
3. Technical Evaluation Report preparation in progress.
4. Solidification system selected.

#### 1.2.8 PROCESSED WATER STORAGE & RECYCLE SYSTEM (PWST) STATUS

P & ID for review and comments, ongoing.

#### 1.2.9 LAUNDRY FACILITIES STATUS



A letter from Mr. R.F. Wilson, Director of TMI-II Recovery, dated March 4, 1980, authorized Bechtel Power Corporation to proceed in performing the studies necessary to define anti-contamination clothing, and laundry requirements during the TMI-II containment recovery.

#### 1.2.10 EPICOR II LINE SOLIDIFICATION FACILITY STATUS

1. Studies completed for inliner and exliner solidification concepts, TDR's prepared for each.
2. Proposals for inliner and exliner concepts reviewed and evaluated.
3. Test program being developed with Hittman Nuclear Development Corporation, to ensure that EPICOR II resins can be solidified (inliner) with cement. Tests will use both lab samples (500 ml) and drum samples (300 or 55 gallons).

#### 1.2.11 SOLID WASTE STAGING FACILITY STATUS

##### Module A:

Coating applications completed.  
Electrical and Piping work completed.  
Gaskets installed.  
Liners stored in 27 cells of A module.

##### Module B:

Construction commenced.  
Base Mat poured with drain lines installed to sump.  
Forms and wall steel for perimeter walls 60% complete.

##### Module C&D:

Bid packages in house for review and comment.

#### 1.2.12 INTERIM WASTE STAGING BUILDING STATUS

Design criteria being developed.

#### 1.2.13 CONTAINMENT RECOVERY SERVICE BUILDING STATUS

1. Development of general arrangement.
2. Preparation of design criteria.



3. Engineering design in progress.

#### 1.2.14 PERSONNEL ACCESS FACILITY/COMMAND CENTER STATUS

1. Development of general arrangement.
2. Preparation of design criteria.
3. Engineering design in progress.

#### 1.2.15 ADMINISTRATION BUILDING STATUS

1. A contractor has been selected for the entire construction engineering and construction effort, based on a competitive fixed price bidding.
2. Construction commenced (site cleaning and preparation for foundations).
3. Engineering is proceeding on building services.

### 2.0 SUBTASK B. SUPPORT ENGINEERING

#### 2.1 SCOPE

##### 2.1.1 PRESSURIZER (RCS) SAMPLE TIE-IN TO UNIT 11 TEMPORARY SAMPLE SINK

To verify the accuracy of the Reactor Coolant pump seal cavity pressure instrument.

##### 2.1.2 OPENING DH-V1/DH-V-171 VALVES

To evaluate and write a procedure on the impact of operations with DH-V1 or DH-V171 and DHV2 being open.

##### 2.1.3 REACTOR BUILDING WATER LEVEL

To monitor the water level in the Reactor Building on a continuous basis to determine if any gross changes of water inflow have occurred.

##### 2.1.4 REACTOR COOLANT SYSTEM CHEMISTRY

To maintain continuous surveillance of the reactor coolant system chemistry parameters.

### 2.1.5 REACTOR COOLANT SYSTEM

To present a status of the reactor coolant system during the quarter.

### 2.1.6 REACTOR COOLANT SYSTEM BORON CONCENTRATION

To ensure boron concentration in the reactor coolant system remains above 3000 ppm.

### 2.1.7 SOLIDIFICATION

To present a status of the efforts expended to resolve problems of resin solidification.

### 2.1.8 DECREASING REACTOR COOLANT SYSTEM PRESSURE TO 100 PSIG

To provide guidance and support for lowering the reactor coolant system pressure.

## 2.2 CURRENT ACTIVITIES

### 2.2.1 PRESSURIZER (RCS) SAMPLE TIE-IN TO UNIT II TEMPORARY SAMPLE SINK STATUS

A memo was issued listing necessary action, responsible parties and time periods involved. A test was arranged to verify the accuracy of the reactor coolant pump, and seal cavity pressure instrument, which was to have been the means of Reactor Coolant System pressure indication. (The instrument failed on January 26, 1980). The results of the test were satisfactory but proved to be irrelevant.

Engineering support was provided for a construction procedure and operational procedure. The tie-in was completed on February 21, 1980.

### 2.2.2 OPENING DH-V1/DH-V171 VALVES STATUS

A procedure was drafted for this operation and forwarded to PORC. PORC comments on the first review are incorporated and the procedure resubmitted.

A work order was initiated to have the operator for DH-V1/DH-V171 retrained for step or staccato operation.

An evaluation of the impact of operations with DH-V1/DH-V171 and DH-V2 being open has been performed. DH-V1 or DH-V171 must be opened to operate the Mini Decay Heat Removal System.

### 2.2.3 REACTOR BUILDING WATER LEVEL STATUS

A direct measurement system using a manometer through penetration 401 was assembled and is being used to establish an accurate water level reading method with respect to penetration.

Statistical methods are being used to establish inflow rates for comparison with inflow leakage.

### 2.2.4 REACTOR COOLANT SYSTEM (RCS) CHEMISTRY STATUS

During this quarter, results of the sample analysis were recorded and graphed in order to provide long term trends. The graphs included values of boron, oxygen, hydrogen, nitrogen, chlorides, sodium, total gas, pH, tritium, strontium, and cesium.

Input was provided to answer question regarding:

1. The need for an alternate RCS buffer solution for pH control.
2. Increased RCS boron concentrations.
3. Erratic dissolved gas concentrations.

A review of alternate RCS pH control mechanisms (other than NaOH), was conducted due to processing problems encountered with ion exchange of high sodium fluids.

The reasons for a continually increasing RCS boron concentration were determined through a review of boric acid addition procedures, boron analysis accuracy, and control room log books.

Erratic dissolved gas concentrations were viewed in light of using the two different RCS pressure control systems and the possibility of sample air contamination.

A complete record of "Daily Plant System Sheets" and graphs of hourly values of critical RCS temperature have been, and continue to be, maintained.



## 2.2.5 REACTOR COOLANT SYSTEM STATUS

At noon on February 11, 1980, a compression type fitting connected to the discharge piping of Make-up pump 1B, failed. The resultant leakage of reactor coolant forced the reactor operator to secure reactor coolant makeup (seal injection) and let down. Loss of approximately 11 gpm make-up and let-down flows had a two-fold effect on the natural circulation cooling of the reactor core.

Approximately 200,000 BTU/hr., of direct cooling is provided by this flow, and the net migration of seal injection from the "B" loop reactor coolant pumps, over to the low point of an "A" loop cold leg, normally adds stability to natural circulation.

To compensate for the loss of MU/let-down flow, the reactor coolant temperature increased slightly (the largest temperature increase was 40 - 60F) and more heat was rejected through the "A" steam generator to condenser. This latter change took the form of complex cyclic flows in the "A" loop, characterized by a regular set of temperature patterns in an 18 hour period. A decision to reactivate the seal injection mode was made in late February. On the third of March the 1B make-up pump was started and approximately 13 gpm of balanced reactor coolant pump seal injection and let down flow was re-instituted. A return to the reactor coolant patterns, observed prior to securing the pump in February, occurred. On March 20, seal injection and let down were once again secured. An identical pattern, seen on February 11th and 12th was repeated.

## 2.2.6 REACTOR COOLANT SYSTEM BORON CONCENTRATION STATUS

In accordance with the Technical Specifications, the Reactor Coolant System boron concentration must remain above 3000 ppm.

When the Mini Decay Heat System is started, a quantity of water with boron concentration of 2250 ppm will be injected into the Reactor Vessel. The question arose as to whether or not this would dilute the boron concentration below 3000 ppm in the Reactor Vessel.



Recovery Engineering analyzed the problem by calculating concentration changes over-time. The hydraulic dynamics of the entire system are complex; Recovery Engineering defined the specific design of the fluid system involved as a starting point for more advanced analysis that are currently being performed by GPU/Parsippany.

### 2.2.7 SOLIDIFICATION STATUS

In accordance with the directives of the USNRC, all waste generated during the TMI-II clean up will be solidified.

An extensive literature search on the current state of the art of radioactive waste solidification involving both spent organic ion exchange resins, and concentrated evaporator bottoms, did not produce satisfactory results. Information tended to indicate that most of the work done was unique and to a specific system. Results from various sources tended to conflict with one another and were incomplete.

A trip was undertaken to the Brookhaven National Laboratory in March allowing extensive discussions. We discovered that the answers to most of our questions do not yet exist in a satisfactory form. For example:

1. How to successfully solidify resins, etc.?
2. What are the failure mechanisms and corrective actions?
3. What methods are to be employed?
4. What quality assurance will be used?

A subsequent decision was made to proceed with demonstrator experiments as necessary to determine whether or not we can successfully and expediently use cement as the solidification agent for organic ion exchange resins, particularly those used in EPICOR system.

### 2.2.8 DECREASING REACTOR COOLANT SYSTEM PRESSURE TO 100 PSIG STATUS

Operational guidance was provided to Plant Operations for lowering RCS pressure. This involved listing prerequisite procedural outlines and alternatives to pressure reduction.

Continuing support is being provided for drafting a procedure. The procedure is completed and is being reviewed by the USNRC.

### 3.0 SUBTASK C. TECHNICAL PLANNING

#### 3.1 SCOPE

To provide technical planning and support.

#### 3.2 CURRENT ACTIVITIES

1. Reviewed the Phase I study and requested clarification of the recommendations regarding containment water level and return water chemistry.
2. Reviewed the Phase II study, made comments and coordinated GPU comments.
3. Continued the development of detail Flow Charts for Technical Planning.
4. Completed studies on tritiated water and submitted a near term plan to the USNRC.
5. Published TDR #137 "Water Quality" specifications for discharge of TMI-II waste water:
  - A. EPICOR II Solidification:
    - (1) Published TDR #122 - EPICOR II Resin Solidification Conceptual Design for Ex-liner Solidification. Wrote TDR #146 - EPICOR II Resin Solidification Conceptual Design for In-liner Solidification. Originated the Bechtel person-rem assessment. Solicited proposals for solidification demonstration.
    - (2) Closed out the feasibility of separating the evaporator solidification system from the evaporator facility as being non-feasible.
    - (3) Commenced a study of the total solidification projections.
  - B. Waste Management:
    - (1) Continued development of computer software to support solid waste management. Received Bechtel draft Waste Management study and initiated a Structural Waste Management Planning Document.

- (2) Provided advice to DOE-TIO on waste management activities that are of generic value and may be of industry-wide interest.

#### 4.0 SUBTASK D. BURNS & ROE ENGINEERING

##### 4.1 SCOPE

To provide continuing support for all aspects of Recovery Engineering.

##### 4.2 CURRENT ACTIVITIES

1. Prepared engineering change packages for the EPICOR II system to:
  - A. Improve system venting.
  - B. Allow for additional storage of processed water.
  - C. Add instrumentation for improved system control.
  - D. Improve access for system operation.
2. Continued engineering support for plant maintenance.
3. Prepared the following engineering change packages for the Mini-Decay Heat Removal System:
  - A. Installation of radiation, television, and pump vibration monitoring instrumentation.
  - B. Installation of pump oil supply tubing.
  - C. Performed the finalizing of the system description.
  - D. Supported studies concerning radiation level effects when the system is in operation.
4. Prepared engineering change packages to provide fire protection for recovery facilities. Performed initial engineering for a TH1-2 fire door alarm system.
5. Provided electrical engineering support for disconnecting the BOP diesel generators.
6. Performed engineering to develop the electrical power and distribution for the Submerged Demineralization System.

7. Provided general engineering and administrative support for recovery and plant engineering, by providing THY-2 design information and engineering interface support to other organizations.



## 5.0 APPENDIX A - THE EFFECTS OF GAMMA RADIATION ON ION EXCHANGE RESINS AND ACTIVATED CHARCOAL

### 5.1 STATEMENT OF THE PROBLEM

Solid absorbents and ion exchange materials, used in the decontamination of high level liquid radioactive waste, will receive large radiation doses from the radioactive material which they remove from the waste stream. Radiation damage to the adsorbent material is responsible for the observed effects of loss of exchange capacity and chemical decomposition of the base material.

Since the actual decontamination process is relatively rapid, the loss of exchange capacity due to radiation damage is a minor consideration in the decontamination of liquid rad waste. On the other hand, chemical decomposition of the base material can be a major concern when the highly radioactive adsorbent materials are buried in sealed containers. The possibility that radiation decomposition of adsorbent materials could produce gases, in sufficient quantity to cause over pressurization of burial containers, led to this investigation. Specifically, the goals of this project were to determine the pressure buildup and gas composition as a function of gamma dose in burial canisters of the type being considered for use at Three Mile Island. The purpose of the first part of this investigation was to measure the pressure versus gamma radiation dose, in separate simulated burial containers holding organic cation resin, organic anion resin, and activated charcoal.

The first task in this investigation was to estimate the radiation dose to an absorbent material loaded with TMI high level radioactive waste and sealed in a burial container. The calculation of the estimated radiation dose is given in Appendix B. Once the magnitude of the total dose was determined, the gamma irradiator design was finalized. The details of the Co-60 irradiator and irradiation capsules are given in section 5.2. Finally, the simulated burial containers were irradiated in the Co-60 gamma irradiator in a  $5 \times 10^6$  rad/hr., field until the total accumulated dose reached  $5 \times 10^9$  rads or the capsule reached the pressure limit of 200 psig. Pressure versus gamma dose curves are given in section 5.3.

The second part of this investigation was to determine the gas composition inside the resin irradiation capsules at several different dose levels. The gas composition was determined using gas chromatography and the methods and results are discussed in Section 5.4.

## 5.2 IRRADIATION CAPSULE CONSTRUCTION AND IRRADIATOR DESIGN

In order to meet the time schedule of this project, it was decided that the pressure test and gas chromatograph test capsules should be constructed from commercially available fittings to the ~~maximum~~ extent possible. The construction material chosen was stainless steel in order to match the proposed burial containers as closely as possible. While stainless steel might influence the chemical reactions and be undesirable from a purely scientific point of view, it was a good compromise considering radiation resistance, pressure limitations, chemical reactivity, and the desire to simulate the actual burial containers. In addition, it was required that no organic materials, other than those being tested, be used in any of the units. At the high dose levels involved, organic O rings and bellows could breakdown and contaminate the gases or release the gaseous products. All stainless steel valves and pressure gauges were used in the construction of these containers.


Figure 3-1 shows the pressure test capsules. Specifications for the fittings and tubing are given in figure 3-5. The pressure test capsules required an internal stainless steel spacer plug (item 23) to raise the material into the radiation field and to provide the correct material to void ratio. From data supplied by Chem Nuclear Systems it was estimated that the burial containers would have a resin to total volume ratio of 0.875. The pressure test capsule shown in figure 3-1 has a resin to total volume ratio of 0.866. In order to get this ratio as close to the actual ratio as possible, the pressure gauges had to have a small internal volume and had to be connected to the capsule with a minimum 1/8" stainless steel tubing. To keep the tubing connections short, the gauges were located on a rack on the back wall of the hot cell about 5 feet from the capsules. The gauges were outside the most intense radiation field but the glass faces still had to be removed because of radiation darkening. The gauges were Ashcroft 0-200 psi gauges which were calibrated using a dead weight gauge tester. At the inside top of the pressure test capsule there was a stainless steel screen (10 micron openings) to prevent particles from

entering the tubing leading to the gauge. Figure 3-2 shows the details of the top of the pressure capsule and the spacer plug.

To determine the gas composition as a function of the gas chromatograph, capsules shown in figure 3-3 were constructed. As with the pressure test capsules, these were also all stainless steel construction. The resin was weighed into these capsules which had an internal volume of 18.9 cc. The void volume was calculated assuming that the wet resin had a density of 1.1 gm/cc. After irradiation, the samples were removed for analysis using the gas chromatograph sample assembly shown in figure 3-4. The sample assembly was screwed onto the gas chromatograph capsule and evacuated with the capsule valve closed. After evacuation the sample assembly valve was closed and the capsule valve was opened. Samples could then be taken from the septum side arm for analysis by gas chromatography.


The Co-60 irradiator shown in figure 3-6 was assembled to irradiate the test capsules in the Georgia Tech hot cell. The Co-60 was in the form of four plates each containing 6.25 K Ci of Co-60 arranged as shown in figure 3-6. The outside spaces were 1 1/4" wide and the inside space was 1 1/2". The outside spaces held the pressure test capsules and the long term gas chromatograph capsules. Thermocouples were attached to the pressure capsules, the long term GC capsules and several other places on the irradiator. Compressed air was piped into the hot cell and used for cooling the capsules. Before starting irradiation, dose rates were measured at several positions inside the irradiation assembly. The dose rates were measured using Harshaw TL-800 lithium borate thermoluminescent dosimeter. These thermoluminescent dosimeters were calibrated against a Farmer dosimeter, model 2502/3, which had been calibrated using NBS Co-60 at M.D. Anderson Hospital, Houston, Texas. In the outside space the dose rates were: at the top 3" above center,  $4.46 \times 10^6$  rads/hr.; center,  $5.87 \times 10^6$  rads/hr. and 3" above bottom,  $4.86 \times 10^6$  rads/hr. This gives an average of  $5.0 \times 10^6$  rads/hr. The center space for the G.C. capsules had dose rates of  $4.3 \times 10^6$  rads/hr., at the top;  $5.4 \times 10^6$  rads/hr., at the center, and 4.60 rads/hr., at the bottom. The average dose rate in the GC sample rack was  $4.8 \times 10^6$  rads/hr.

COUNTER BORE  
TUBE .940 DIA.,  
.375 DEEP




**FIGURE 3-1 Section thru Resin Pressure Capsule**  
**3-21**






**FIGURE 3-2 Detail "A" Enlarged  
3-22**



**FIGURE 3-3 Gas Chromatograph Capsule  
3-23**




**FIGURE 3-4 Gas Chromatograph  
Sample Assembly**

ITEM	QUAN.	CAT PAGE	DESCRIPTION	SNAGelok CODE
1	8 EA.	20	CAP-1"	SS-1610-C
2	8	7	MALE CONNECTOR 1/8 - 1/4	SS-200-1-2
3	8	10	FEMALE CONNECTOR 1/8 - 1/4	SS-200-7-4
4	10	20	CAP-1/2"	SS-810-C
5	10	10	FEMALE CONNECTOR 1/2T - 1/4P	SS-810-7-4
6	10	12	FEMALE RUN TEE 1/4"	SS-400-3-4TFT
7	9	NUPRO 7	H SERIES BELOWS VALVE	SS-4H
8	9	NUPRO 7	H SERIES BELOWS VALVE	SS-4H2
16	4 FT.		1" D. ROUND S/S ROD	
17	9 FT.		1" O.D. S/S TUBE 0.035 WALL SMLS	
18	6 FT.		1/2" O.D. S/S TUBE 0.035 WALL SMLS	
19	2 FT.		1/4" O.D. S/S TUBE 0.035 WALL SMLS	
20	40 FT.		1/8" O.D. S/S TUBE 0.032 WALL SMLS	
21	6 EA.		2" SQUARE, 10 MICRON SCREEN S/S	
22	7 EA.		2-1/2" D. PRESS. GAGE 0-200 PSI. S/S	
23	4 FT.		3/4" S/S PIPE, SCH. 40, TYP. 304	

**FIGURE 3-5 Bill of Materials**






**FIGURE 3-6 Co-60 Irradiator**

### 5.3 CAPSULE PRESSURE AS A FUNCTION OF GAMMA DOSE


To simulate the decontamination of TMI liquid radwaste, samples of cation resin (DOW HCR-S), anion resin (DOW SBR-OH) and activated charcoal supplied by Chem Nuclear Systems, were converted to the sodium and borate forms prior to irradiation. Sodium borate solution was passed through the resin samples until the pH of the effluent from the column was identical to the pH of the original solution. In the case of the activated charcoal, no simple indication of exhaustion could be found. To pretreat the activated charcoal, an amount of sodium borate solution, equal to the amount needed to convert the anion resin to the borate form, was passed through the charcoal sample.

After pretreatment with sodium borate solution, free liquid was removed by pulling air through the column for about 2 minutes. The adsorbent material was then transferred to the pressure test and GC irradiation capsules using a tap fill procedure. Adsorbent loading in the irradiation capsules matched the anticipated loading of the proposed TMI clean up canisters to within 10%.

The filled capsules were placed in the Co-60 irradiator as shown in figure 3-6 and irradiated at  $5 \times 10^6$  rads/hr., in the Georgia Tech hot cell. The capsule pressure was monitored visually using a monocular sighting through the hot cell window in order not to disturb the irradiation. The capsule temperature was determined using thermocouples with the reader located outside the hot cell. The temperature stabilized within a few hours of the beginning of the irradiation and remained between 30°C and 45°C throughout the test. The pressure versus gamma ray dose curves for the anion resin, cation resin, and activated charcoal are presented in figures 3-7, 3-8, and 3-9, respectively. The pressure tests on the resin samples were terminated when the pressure reached the limit of the pressure gauge which was 200 psig. Duplicate pressure test capsules containing each of the adsorbent materials were prepared and irradiated. One of the anion pressure test capsules developed an interval leak in the spacer plug during the irradiation, and the results from that capsule were not reported. The close agreement between the duplicate cation resin tests indicate the reproducibility of the tests.




**FIGURE 3-7 Anion Resin**



**FIGURE 3-8 Cation Resin**





**FIGURE 3-9 Charcoal**

#### 5.4 GAS COMPOSITION AS A FUNCTION OF GAMMA DOSE


The second part of this study was to determine the composition of the gas inside simulated resin burial containers at several different dose levels. Only the ion exchange resins HCR-S and SBR-OH were tested since it was anticipated that no significant pressure would develop inside the charcoal containers.

The gas chromatograph irradiation test capsules (figure 3-2) were filled with pretreated ion exchange resin using the same procedure as was used for the pressure test capsules. The loaded gas chromatograph sample capsules were sealed and placed in the Co-60 irradiation facility (figure 3-6) for the prescribed amount of time. Separate irradiations were performed to obtain each point since the sampling operation disturbed the resin to void volume ratio. After the irradiation the gas chromatograph sample assembly (figure 3-3) was screwed onto the GC sample capsule valve. With the capsule valve closed, the sample assembly was evacuated, the valve leading to the vacuum pump was closed, and the sample capsule valve was opened to allow the radiolysis gases to enter the sample assembly. Samples for gas chromatographic analysis were taken from the septum side arm of the sample assembly using gas tight syringes equipped with pressure lock valves. Only the gas phase of each sample was analyzed. In the high dose samples, there was a large liquid phase which approached one half of the total volume of the original resin sample. The total volume of the capsule and the interior of the valve was 18.9 cc. The free volume of the volume of the resin loaded capsule was estimated by assuming the wet resin had a specific gravity of 1.1, calculating the volume of the wet resin, and subtracting from the total. The pressure inside the capsule plus sample assembly was calculated using the pressure versus dose curve to obtain the pressure inside the capsule and allowing for expansion into the 3.1 cc sample assembly. Since the volume of sample taken for analysis could be determined from the syringe, and the pressure was calculated as above, the volume of sample could be corrected to standard pressure and quantitative analysis could be accomplished using comparison standards.

The samples were analyzed for hydrocarbon gases using a Tracor 220 gas chromatograph with a flame ionization detector. For the hydrocarbon analyses the column was 1/4" x 6" stainless steel packed with a chemically bonded support n-octane/porasil C. 100/120 mesh. Separations were performed isothermally with the column at 36°C and the inlet at 90°C. The carrier gas was nitrogen at a flow rate of 23cc/min. The chromatograph was calibrated using mixed hydrocarbon gas standards obtained from Supelco Inc.


The major hydrocarbon gases detected in both the cation and anion capsules were the straight chain, saturated hydrocarbons methane, ethane, and propane. Small amounts of butane were detected in the cation capsules. Very small traces of an unidentified (possibly branched chain and/or unsaturated) hydrocarbon compound were detected in the high dose anion capsule. The results of the hydrocarbon analyses are given in figures 3-10, 3-11, 3-12, and 3-13. Samples from each of the capsules were analyzed for amine and nitrogen gases using the Tracor 220 gas chromatograph. The column was 1/4 x 6" stainless steel packed with Pennwalt 223 amine packing. Significant amounts of amines were not detected in these samples.

Hydrogen was determined in each of the samples using a portable gas chromatograph (pre-production prototype) manufactured by Zethus Research Corporation. The column was 1/8" x 36" stainless steel packed with Porapak R and the Carrier was air at a flow rate of 9cc/min. The system was calibrated using hydrogen/nitrogen mixtures obtained from Supelco Inc. Figure 3-14 shows the results of the H<sub>2</sub> determinations.




**FIGURE 3-10 Methane Production**






**FIGURE 3-11 Ethane Production**



**FIGURE 3-12 Propane Production**



**FIGURE 3-13 Butane Production**




FIGURE 3-14 H<sub>2</sub> Production



## 6.0 APPENDIX B - CALCULATION OF DOSE TO BURIED ADSORBENT MATERIAL

Container Dimensions - h=136 cm, r=30.5 cm

Resin Load/Container -  $10\text{ft}^3 \sim 2.84 \times 10^5 \text{cm}^3$

Assumed Activity Loading (per container)

420 Ci Cs-137

50 Ci Cs-134

70 Ci Sr-90

120 Ci Ce-144

### 6.1 Beta Dose.

Dose Rate =

$$\frac{(Q \text{ Ci})(3.7 \cdot 10^{10} \text{ dps/Ci})(\bar{E} \text{ MeV})(1.6 \times 10^{-6} \text{ ergs/MeV})(3600 \text{ sec/hr})}{(W \text{ gms})(100 \text{ ergs/gm/rad})}$$

Assume:

Resin Density = 1gm/cc, or  $2.84 \times 10^5$  gms Resin per Container

Dose Rate From Cs-137 B

B<sub>1</sub> 1.18 MeV - 6.0%

B<sub>2</sub> 0.514 MeV - 93.5%

0.557 MeV Average Maximum Energy (Weighted Average)

0.186 MeV Average Beta Energy (Branching Factor 1/3 X 0.557)

$$\begin{aligned} \text{DR} &= \frac{(420 \text{ Ci})(3.7 \times 10^{10} \text{ dps})(0.186 \text{ MeV})(1.6 \times 10^{-6} \text{ ergs/MeV})(3600 \text{ sec/hr})}{(2.84 \times 10^5 \text{ gms})(100 \text{ ergs/gm/rad})} \\ &= \underline{586 \text{ Rads/Hr}} \end{aligned}$$

$$\lambda = 0.0231 \text{ yr}^{-1} \text{ or } 6.326 \times 10^{-5} \text{ day}^{-1}$$

$$\begin{aligned} \text{Ten Year Dose } D_{10} &= \frac{(586 \text{ Rads/Hr})(24 \text{ hr/day})(1 - e^{-\lambda 3652.5})}{6.326 \times 10^{-5} \text{ day}^{-1}} \\ &= \underline{4.60 \times 10^7 \text{ Rads}} \end{aligned}$$

$$\begin{aligned} D_{\infty} &= \frac{(586 \text{ Rads/Hr})(24 \text{ hrs/day})}{6.326 \times 10^{-5}} \\ &= \underline{2.22 \times 10^8 \text{ Rads}} \end{aligned}$$

Dose Rate From Cs-134B

B<sub>1</sub> 0.662 MeV 71%

B<sub>2</sub> 0.089 MeV 28%

0.495 MeV Average Maximum Energy (Weighted Average)

0.165 MeV Average Beta Energy (Branching Factor 1/3 X 0.495)

$$\begin{aligned} \text{DR} &= (50)(0.165)(7.50) \\ &= \underline{62 \text{ Rads/hr}} \end{aligned}$$

$$\lambda = 9.257 \times 10^{-4} \text{ day}^{-1}$$

$$D_{10} = (62)(24)(1 - e^{-\lambda 3652.5}) = \underline{1.55 \times 10^6 \text{ Rads}}$$

$$D = \frac{(62)(24)}{9.257 \times 10^{-4}} = \underline{1.6 \times 10^6 \text{ Rads}}$$

#### Dose Rate From Sr-908

$\beta_1$  0.546 MeV 100%

$\beta_2$  2.27 MeV 100%

2.82 MeV Maximum Beta Energy

0.94 MeV Average Beta Energy

$$DR = (70)(.94)(7.50) = \underline{494 \text{ Rads/hr}}$$

$$D_{10} = (494)(24)(1 - e^{-\lambda 3652.5}) = \underline{3.834 \times 10^7 \text{ Rads}}$$

$$D = \frac{(494)(24)}{6.778 \times 10^{-5}} = \underline{1.75 \times 10^8 \text{ Rads}}$$

#### Dose Rate From Ce-1448

$\beta_1$  0.33 MeV 75%

$\beta_2$  0.16 MeV 25%

$\beta$  2.996 MeV 98%  
Daughter

3.284 MeV Maximum Average Energy

1.10 MeV Average Beta Energy

$$DR = (120\text{Ci})(1.10)(7.50) = \underline{990 \text{ Rads/hr}}$$

$$\lambda = 2.44 \times 10^{-3} \text{ day}^{-1}$$

$$D_{10} = (990)(24)(1 - e^{-\lambda 3652.5}) = \underline{9.73 \times 10^6 \text{ Rads}}$$

$$D = \frac{(990)(24)}{2.44 \times 10^{-3}} = \underline{9.74 \times 10^6 \text{ Rads}}$$

#### 6.2 Total Beta Dose

$$D_{10} = 4.60 \times 10^7 + 1.55 \times 10^6 + 3.83 \times 10^7 + 9.73 \times 10^6 = \underline{9.56 \times 10^7 \text{ Rads}}$$

$$D = 2.22 \times 10^8 + 1.6 \times 10^6 + 1.75 \times 10^8 + 9.74 \times 10^6 = \underline{4.08 \times 10^8 \text{ Rads}}$$

#### 6.3 Gamma Dose

Dose Rate =  $C \Gamma g$  Rads/hr, Where

$$C = \text{mCi/cm}^3$$

$\Gamma$  = gamma ray constant

$g$  = average geometry factor

Cylinder  $r=30.5 \text{ cm}$ ,  $h=136 \text{ cm}$ ;  $g \sim 150$  assumes tissue equivalent.

Dose Rate From Cs-137  $\Gamma$

$$\Gamma = 3.3 \text{ Rads Cm}^2/\text{hr} - \text{mCi}$$

$$\text{DR} = \frac{(3.3)(4.2 \times 10^5 \text{ mCi})(150)}{2.84 \times 10^5 \text{ Cm}^3}$$

$$= \underline{832 \text{ Rads/hr}}$$

$$D_{10} =$$

$$\underline{5.74 \times 10^7 \text{ Rads}}$$

$$D =$$

$$\underline{2.80 \times 10^8 \text{ Rads}}$$

Dose Rate From Cs-134  $\Gamma$

$$\Gamma = 8.7$$

$$\text{DR} = \frac{(5 \times 10^4 \text{ mCi})(817)(150)}{2.84 \times 10^5 \text{ Cm}^3}$$

$$= \underline{230 \text{ Rads/hr}}$$

$$D_{10} =$$

$$\underline{5.75 \times 10^6 \text{ Rads}}$$

$$D =$$

$$\underline{5.95 \times 10^6 \text{ Rads}}$$

Dose Rate From Sr-90 - Gamma Dose Is Zero

Dose Rate From Ce-144  $\Gamma$

$$\Gamma = 0.4$$

$$\text{DR} = \frac{(1.2 \times 10^5 \text{ mCi})(0.4)(150)}{2.84 \times 10^5 \text{ Cm}^3}$$

$$= \underline{25.4 \text{ Rads/hr}}$$

$$D_{10} =$$

$$\underline{2.49 \times 10^5 \text{ Rads}}$$

$$D =$$

$$\underline{2.52 \times 10^5 \text{ Rads}}$$

6.4 Total Gamma Dose

$$D_{10} = 5.74 \times 10^7 + 5.75 \times 10^6 + 0 + 2.49 \times 10^5$$

$$= \underline{6.34 \times 10^7 \text{ Rads}}$$

$$D = 2.80 \times 10^8 + 5.59 \times 10^6 + 0 + 2.52 \times 10^5$$

$$= \underline{2.86 \times 10^8 \text{ Rads}}$$

6.5 Total Dose - Beta and Gamma

$$D_{10} = D_{10}^{\beta \text{ total}} + D_{10}^{\gamma \text{ total}}$$
$$= 9.56 \times 10^7 + 6.34 \times 10^7$$

$$= \underline{1.59 \times 10^8 \text{ Rads}}$$

$$D = D^{\beta \text{ total}} + D^{\gamma \text{ total}}$$

$$= 4.08 \times 10^8 + 2.86 \times 10^8$$

$$= \underline{6.94 \times 10^8 \text{ Rads}}$$



## SECTION 4

### OPERATIONS AND MAINTENANCE

#### 1.0 SUBTASK A. PLANT ENGINEERING

##### 1.1 SCOPE

###### 1.1.1 REACTOR BUILDING PURGE

Provide engineering support to the Special Projects group for the purge program.

###### 1.1.2 IN-PLACE RECOVERY SYSTEMS AND PRE-ACCIDENT PLANT SYSTEMS

Provide engineering support to operations and maintenance to solve problems encountered during operations and maintenance. Define required design modifications. Prepare operations and test procedures.

###### 1.1.3 PLANT FIRE PROTECTION

Provide engineering support for plant fire protection systems and procedures. Interface with insurance organizations. Prepare design criteria for new systems, and modifications to existing systems.

###### 1.1.4 RECOVERY SYSTEMS

Provide engineering support to Recovery Engineering during the development of design criteria, and a review of system designs from operations and maintenance viewpoint.

###### 1.1.5 PLANT CHEMISTRY AND RADIOCHEMISTRY

Obtain liquid and gas samples from plant systems and facilities to support plant operations and special projects. Analyze samples chemically and perform radioactive counting. Evaluate and report results.



### 1.1.6 START-UP AND TEST

Provide start-up and test services for new recovery systems.

## 1.2 CURRENT ACTIVITIES

### 1.2.1 REACTOR BUILDING PURGE STATUS

Calibration procedures for the stack and purge line radiation monitors, to be utilized during the purge process were prepared. Containment isolation valve operability was confirmed. A revised procedure for sampling and analysis of the reactor building atmosphere was prepared.

### 1.2.2 IN-PLACE RECOVERY SYSTEMS AND PRE-ACCIDENT PLANT SYSTEMS STATUS

#### 1.2.2.1 STANDBY PRESSURE CONTROL SYSTEM

This system is operational and has been used intermittently for RCS pressure control. The small variable charging pump has incurred periodic packing failure. A replacement pump of different design is being investigated. Provisions for taking total gas samples at the system interface with the makeup system are being made.

#### 1.2.2.2 EMERGENCY DIESEL GENERATOR MAINTENANCE

Scheduled maintenance and testing of the in-plant emergency diesel generator was completed.

#### 1.2.2.3 WASTE GAS COMPRESSOR

An evaluation of the previous failure of the Waste Gas Compressor was performed. As a result, operating procedure revisions were instituted.

#### 1.2.2.4 REACTOR BUILDING WATER LEVEL MEASUREMENT

Installation of an alternate method for reactor building water level measurement (manometer) was completed and successfully tested. Results to date are consistent with the previous procedure (pressure measurement on the building sump recirculation line).

#### 1.2.2.5 STEAM GENERATOR WATER LEVEL MEASUREMENT

The back-up steam generator water level measurement systems were modified to provide a more accurate reading and more useable indication.

#### 1.2.2.6 HEATING AND VENTILATION SYSTEMS

DOP efficiency testing of the auxiliary building and fuel handling building HEPA filters was performed.

#### 1.2.3 PLANT FIRE PROTECTION STATUS

An update to the Fire Protection Plan, considering present plant conditions, is currently in preparation. Installation of the fire protection system for the solid waste storage facility, south of the plant, is nearing completion. Engineering for an associated, remote fire alarm was completed. Evaluation of cracking in "Firewall 50" barriers continues.

#### 1.2.4 RECOVERY SYSTEMS STATUS

##### 1.2.4.1 MINI DECAY HEAT SYSTEM

Instrument calibration packages were completed. Operating and emergency procedures, and alarm responses were issued for review.

##### 1.2.4.2 SUBMERGED DEMINERALIZER SYSTEM (SDS)

The instrument list was reviewed. Requirements, to ensure conformance of instrumentation hardware and software to existing plant standards, were reviewed with Chem Nuclear.

##### 1.2.4.3 SYSTEM DESIGN CONCEPTS

Design concepts for power distribution to SDS, waste evaporation, and other temporary and permanent recovery facilities, were developed with Bechtel Corporation.

#### 1.2.4.4 DIESEL GENERATORS AND 13.2 KV TRANSFORMERS

Technical evaluation report, revisions to blackout procedures, and load dispatching procedures were prepared, in support of disconnection and removal of the "BOP" Diesel Generators and 13.2 KV backup transformers.

#### 1.2.5 PLANT CHEMISTRY AND RADIOCHEMISTRY STATUS

Construction is nearing completion on the expansion to the gamma spectroscopy facility on the turbine deck.

Engineering was completed for installation of an on-line oxygen monitor for reactor coolant sampling.

#### 1.2.6 START-UP AND TEST STATUS

Start-up of the Standby Pressure Control System was completed, with turnover to operations. Testing of the Temporary Sampling System and Mini Decay Heat Systems were completed, with the exception of final leak testing, delayed by design modifications.

### 2.0 SUBTASK B. PROCESS SUPPORT

#### 2.1 SCOPE

The Process Support group provides overall guidance to Plant Operations in the area of radioactive water processing. Within this responsibility, other more specific tasks are identified:

1. Water processing scheduling includes planning and coordination of contaminated water transfers, to accomplish cleanup expeditiously.
2. Shift Radwaste Engineering provides operations advice, on an around-the-clock basis for the Operations group. This includes data analysis of all water movement and processes.
3. Recovery Systems Engineering provides design, design review, construction management, operational review and performance evaluation, of systems associated with water processing and radioactive material handling.



4. Radioactive Material Shipment Engineering includes evaluating compliance requirements with NRC/DOT regulations for radwaste shipments. Radioactive shipments of samples and waste are prepared for transport. These shipments are coordinated and monitored to ultimate destination.
5. Respirators and anti-contamination clothing are processed for re-use by Support Services. These articles are picked up at predetermined check points, cleaned to required standards and returned to the check points.

## 2.2 CURRENT ACTIVITIES

### 2.2.1 FUEL POOL WASTE STORAGE SYSTEMS STATUS

#### 2.2.1.1 SYSTEM FUNCTION AND DESIGN OBJECTIVES

This Fuel Pool Waste Storage System is used for temporary storage of liquid waste. These tanks add approximately 110,000 gallons to the present storage capacity of the plant, and are located within the "A" spent fuel pool. These tanks can be filled with liquid waste from the Reactor Building Sump and the Miscellaneous Waste Hold-Up Tank. This system enhances the capability of the plant to move and process radioactive waste.

#### 2.2.1.2 SYSTEM DESCRIPTION

The system consists basically of upper (4 at 15,000 gallons each) and lower (2 at 25,000 gallons each) tanks, forming two separate storage areas. Either storage area is capable of being filled from either the Reactor Building Sump or the Miscellaneous Waste Hold-Up Tank, and each has level indication. The tanks are protected from over-filling by automatically closing the feed valve when the storage area is nearly full. Provisions have been made to both flush the piping system after completion of the pumping operation, and to drain the piping system as required.



The vents from the tanks and the stand pipes are directed through a dryer and a charcoal filter, to remove moisture and iodine before proceeding to the fuel pool ventilation system. The tanks and vent system is protected by a relief valve which vents through a parallel set of dryers and charcoal filters.

The tanks will be emptied as necessary by steam eductors. Two eductors are permanently installed in each stand pipe.

#### 2.2.1.3 SYSTEM OPERATION

Water is transferred from the Reactor Building Sump of the Miscellaneous Waste Storage Tank to the tank farm. After either the lower set of tanks or upper set of tanks is full, the level controllers automatically close the air operated inlet valves.

Air forced from the tanks during the filling process is vented to a charcoal filter & dryer to remove moisture and iodine. This air is then piped to the Fuel Pool Ventilation System.

The steam eductors give the capability to transfer waste water from the tank farm to the Miscellaneous Waste Storage Tank or EPICOR II Rad Waste System, from the upper tanks to the lower tanks in the tank farm (or vice versa) or to recirculate the water in the tanks.

A high temperature alarm, and temperature switch to close the steam control valve, is installed in the tank vent line to prevent damage to the filter/dryer skids during use of the eductors.

#### 2.2.1.4 SYSTEM STATUS

The system is being used to store 93,000 gallons from the Unit 2 Miscellaneous Waste System. The steam eductors have not been used, since no water has been pumped out of the tanks to date. The water in the tanks falls in the intermediate activity category. Shielding has proven highly adequate, and access above, and adjacent to the "A" Spent Fuel Pool, is unrestricted.

## 2.2.2 LIQUID RADIOACTIVE WASTE PROCESSING SYSTEM TITLED "EPICOR II" STATUS

### 2.2.2.1 SYSTEM FUNCTION AND DESIGN CRITERIA

The system is designed to cleanup radioactive liquids so as to produce water capable of being released from Three Mile Island. Cleanup includes removal of radioisotopes and chemical constituents, to comply with Plant Technical Specifications for water releases to the Susquehanna River. The design is optimized with respect to ALARA considerations.

Instrumentation and controls are provided for monitoring system performance. Water flows are monitored where the values are critical to the process and/or system safety. Inline monitoring and comprehensive sampling system are provided, for thorough analyses of system water cleanup performance. Radiation and airborne monitoring equipment is provided for analysis of activity levels.

Shielding is being provided to minimize exposure related to the operation of this system.

An HVAC subsystem is utilized to cleanup and monitor any gases that might be released from the liquid processing system. It is the goal to minimize gas releases from the system, however, should they occur, they will be cleaned to reduce any releases to the environment. Monitoring of the air exhaust will continue to detect any potential radioactive gas. A slight negative pressure is maintained to ensure building inleakage is maintained. The system is being optimized with respect to ALARA considerations.

### 2.2.2.2 SYSTEM DESCRIPTION

#### 2.2.2.2.1 LIQUID PROCESSING

The TMI Station Chemical Cleaning Building is used to house the system along with the existing tankage and sump existing in that building. Piping and pumps are provided for water movement through cleanup vessels. The system is composed of a pre-filter, two demineralizers and an after-filter. The pre-filter and demineralizers are designed for ease of

hookup and disconnect to allow for quick installation and remote, reliable removal.

#### 2.2.2.2 GAS PROCESSING

The primary components are a fan, an air cleanup filter train, and necessary ducting. The main HVAC components are located external to the Station Chemical Cleaning Building, but are enclosed in their own shelter.

#### 2.2.2.3 SYSTEM OPERATION

The Auxiliary Building Emergency Liquid Cleanup System consists of a vendor supplied, liquid radwaste process system which is located in the Chemical Cleaning Building. The system is designed to decontaminate, by filtration and ion exchange, approximately 400,000 gallons of radioactive waste water contained in the Auxiliary Building of TMI-2. Contaminated water is being pumped from a connection located on the Miscellaneous Waste Holdup Tank (WDL-T-2), by a pump located on the Chemical Cleaning Building, through the yard and into the process system. Yard piping is enclosed within a guard pipe, the end of which terminates inside the Chemical Cleaning Building.

Decontaminated water is delivered to the Clean Water Receiving Tank (CC-T-2) for sampling and analysis, and pumped to the Liquid Waste Disposal System of TMI-2 for storage if within specs. Otherwise, it is transferred to the Off Spec Water Receiving Batch Tank (CC-T-1) for recycling through the process system. Capability also exists to discharge to a tank truck and the TMI-2 "B" Spent Fuel Pool. CC-T-1 may also be used for storage.

The Chemical Cleaning Building (CCB) has been made into a low leakage, confinement building, and provided with an exhaust ventilation system to maintain the building at a negative pressure. HEPA and charcoal filtering is provided on the ventilation system, which discharges to a local stack at the roof line of the CCB where all effluent air is monitored for radioactivity.

Normal operation of the processing system is by remote means except for infrequent operations, such as sampling and chemical addition. All remote system operations are controlled from the TV Monitor Control Building, located outside the northwest corner of the Chemical Cleaning Building.

Remote handling of spent resin containers, from their position inside the Chemical Cleaning Building to the transport cask and truck, are provided.

The system interfaces with the TMI-2 Radwaste Disposal Miscellaneous Liquids System, the TMI-2 Liquid Waste Disposal System, Demineralized Water System and the Service Air System.

#### 2.2.2.4 SYSTEM STATUS

The system is operating successfully and has processed approximately 166,000 gallons. A total of thirty-four (34) spent resin liners have been used and are in the waste staging area. Processed water is stored in CC-T-1, Evaporator Condensate Test Tank B and Spent Fuel Pool "B".

During the month of January, the system underwent extensive testing to identify specific chemistry related problems. Upon completion of this testing, the system was started up and resumed processing. Due to information gathered during testing, system performance was significantly improved.

PROCESSING PERFORMANCE TABLE (BATCH 26)

<u>Inlet (uci/ml)</u>		<u>Effluent (uci/ml)</u>
Cs 137	31.65	$< 5.586 \times 10^{-6}$
Cs 134	5.974	$< 7.541 \times 10^{-6}$
Sr 89	0.25	$2.79 \times 10^{-6}$
Sr 90	0.48	$5.37 \times 10^{-6}$

Highly successful processing of the "A" Reactor Coolant Bleed Tank was completed. This was the highest activity water in the Auxiliary and Fuel Handling Building.



1. Processing rate — over 2 gpm (Highest to date)
2. Man Rem exposure per gallon processed — .021 (Lowest to date)

An outage was begun on March 14, for the purpose of system modification. The modification will enhance system reliability and provide greater processing flexibility.

## 2.2.3 STAGING FACILITIES FOR DEWATERED RESINS AND EVAPORATOR BOTTOMS STATUS

### 2.2.3.1 WG-21 - INTERIM SOLID WASTE STAGING FACILITY

#### 2.2.3.1.1 SYSTEM FUNCTION AND DESIGN CRITERIA

Facilities are needed to stage dewatered radioactive resin and filters, generated by EPICOR I and EPICOR II until they can be shipped to a burial site. WG-21 provides space for this staging.

#### 2.2.3.1.2 SYSTEM DESCRIPTIONS

The facility consists of 16-54" diameter cells and 12-84" diameter cells to receive 4' X 6' and 6' X 6' resin liners. The cells are installed in the Unit-2 cooling tower desilting basin, backfilled for shielding and capped with 3' thick concrete plugs.

#### 2.2.3.1.3 SYSTEM OPERATION

Eight (8) EPICOR I Resin Liners, one (1) EPICOR I Prefilter, and one (1) smaller resin liners (used to remove trace activity and fluorescein dye) are staged in the facility. Sixteen (16) EPICOR II resin liners and one (1) Unit 1 used precoat liner are also staged in the facility.

#### 2.2.3.1.4 SYSTEM STATUS

The interim solid waste staging facility is operational. Additional shielding (lead bricks) was installed along the interface, between the cell cover and facility top, to provide shielding due to streaming on some of the cells that are loaded. Readings are below the 5 mr/hr design criteria. All but one 4 X 4 and one 6 X 6 cell are filled. We have commenced shipment to the burial site from the cells.

## 2.2.3.2 WG-22 SOLID WASTE STAGING FACILITY

### 2.2.3.2.1 SYSTEM FUNCTION AND DESIGN CRITERIA

Facilities are required to stage the following radioactive wastes until they can be shipped to a burial site:

1. Dewatered radioactive resins from EPICOR I.
2. Dewatered radioactive resins from EPICOR II.
3. Dewatered radioactive resins or solidified evaporator bottoms from systems used to process water more radioactive than that processed by EPICOR I or EPICOR II.

The sump meets the seismic requirements of USNRC Regulatory Guide 1.143. Contact readings on the sides of the facility will be less than 0.5 mr/hr and less than 2.5 mr/hr on the top.

### 2.2.3.3 SYSTEM DESCRIPTION

The facility is designed as a modular one. Each module consists of 60" - 84" diameter cells imbedded in concrete capped with 3' thick concrete plugs. Each cell has a drain line to a sump which will serve three modules. The sump is designed to collect any leakage from liners installed in the cells and meets the seismic requirements of USNRC Regulatory Guide 1.143.

### 2.2.3.4 SYSTEM OPERATION

Module A is complete with 27 cells in use.

### 2.2.3.5 SYSTEM STATUS

Module A is operational:

1. First liner in Module A - January 8, 1980.
2. As of March 31, 1980, there were thirty (30) liners in the A Module.

Radiation levels are as expected.

Work is underway on Module B:

1. Scheduling B Module is in progress; integrating expected liner generation rate with construction rate.

## 2.2.4 NUCLEAR SAMPLING SYSTEM STATUS

### 2.2.4.1 SYSTEM FUNCTION AND DESIGN OBJECTIVES

This nuclear sampling system is to be used as a temporary liquid waste sampling facility, to allow TMI-2 recovery operations to continue without interfering in the normal operations of TMI-1, when that unit is returned to service. It will provide a single controlled station, whereby fluid samples may be taken from tanks otherwise inaccessible for local sampling, and/or from tanks that require frequent sampling for analyses of chemical and radiochemical content. Included in the sampling scope will be capability for representative samples of TMI-2 Reactor Coolant from the pressurizer steam or water space or upstream of letdown coolers, and from the Mini-Decay Heat System; samples from the three TMI-2 Reactor Coolant Bleed Tanks, TMI-2 Miscellaneous Waste Hold-Up Tank and the Fuel Pool Waste Storage System, containing liquid waste from both the TMI-2 Reactor Building Sump and Miscellaneous Waste Hold-Up Tank. Provisions have also been provided in the system for monitoring of boron concentration in the reactor coolant.

### 2.2.4.2 SYSTEM DESCRIPTIONS

TMI-2 Sample Lines, which presently run into TMI-2 sampling area, shall be rerouted to a new sample sink which will be located in the Fuel Handling Building 305' elevation of TMI-2. In an adjacent room, the so-called "model room" a boronometer shall be installed.

The system shall provide for adequate recycle, purge and return of waste liquids. Purging of radioactive piping shall be performed prior to installation of new sample lines.

Drainage from the sample sink will be routed to the Fuel Pool Waste Storage System. A shielded bottle to collect drainage will also be provided.



All piping, valves and components of the sampling system will meet the design conditions of the system with which they are associated, or will meet 150 psig and 200°F. Primary coolant sampling points will have the design condition of 2500 psig and 670°F up to valve SNS-V-70.

Air exhausted from the sample hood will be filtered through charcoal and HEPA filters, and discharged to the Auxiliary Building ventilation system exhaust ductwork.

### 2.2.4.3 SYSTEM OPERATION

Samples from the Reactor Coolant, Mini Decay Heat Removal and Fuel Pool Waste Storage Systems, can be collected by in-line sample containers. All samples may be taken as grab samples. In addition, a boronometer is provided to monitor the boron concentration in the primary coolant, circulating in the sample lines. A separate loop, with its own pump tank, is provided to limit fluid temperatures at the boronometer inlet, and to limit reactor coolant grab sample temperatures.

Sample lines from the Reactor Coolant System and the Mini Decay Heat Removal (MDHR) System, are purged either to the Bleed Hold-Up Tank or to the TMI-2 Miscellaneous Waste Hold-Up Tank. Sample Lines from the Fuel Pool Waste Storage System are purged first, on a continuous cycle within the storage system standpipes, and then on a batch basis to the sample sight bottles from which the water is returned to the waste storage system. Sample lines to the sample hood sink are purged through the sink to sample waste container SNS-T-1, which may be drained to the sample sight bottle by drawing a vacuum. From there, the water is returned to the Fuel Pool Waste Storage System.

The sample hood and room are ventilated by a filtered ventilation system which draws air from the hood and the room and exhausts to the Auxiliary Building ventilation system.

Containment isolation valves are operated from the TMI-2 Control Room (Containment Isolation Panel 15). For the reactor coolant and radwaste samples, some valve control is from Panel 329 in Unit 1 at the original nuclear sampling station. For the Fuel Pool Waste Storage



System, some local valve operation is necessary at the fuel pool. An intercom station operation is necessary at the fuel pool. An intercom station is provided in the sample room to coordinate sampling operations.

Valves, at or near the sample hood, are all manually operated. Pressure and temperature instruments and flow meters, at or near the hood, are read locally.

All liquid samples collected in containers are analyzed elsewhere, either in TH1-1 or offsite.

#### 2.2.4.4 SYSTEM STATUS

The system design is essentially complete. Construction is in progress and will be completed in early 1980.

A start-up and test procedure was written to verify system construction and operation. Modifications were done to enhance system operability.

#### 2.2.5 SOLID WASTE STATUS

Solid Waste, in the form of LSA boxes and LSA drums, continues to be generated and shipped as possible. The generation rates for the first quarter of 1980 are:

LSA Boxes	<u>15</u> Boxes/Month
LSA Drums	<u>85</u> Drums/Month

These continue to be stored onsite until shipment for disposal occurs.

Specifically tailored training of personnel involved in generating and handling this waste, has been implemented this quarter to reduce the volume of waste. Volume reduction of waste has been a key objective and continues to be a goal of the Waste Management Group.

Shipment of waste has not been allowed since mid February. Completion of training requirements is in progress to gain necessary NRC approval to reestablish shipment.

### 3.0 SUBTASK C. DECONTAMINATION

#### 3.1 SCOPE

##### 3.1.1 DECONTAMINATION OF AUXILIARY AND FUEL HANDLING BUILDING

The decontamination basis for the Auxiliary and Fuel Handling Building is to achieve less than 1000 DPM contamination levels in all areas and to reduce radiation levels to within design levels.

#### 3.2 CURRENT ACTIVITIES

##### 3.2.1 DECONTAMINATION STATUS

1. Decontamination of open areas (corridors, stairwells, etc.) is 89% complete. Contamination levels on the 328' and 305' elevations have been reduced to less than 1000 DPM, and general radiation levels are less than (1) mR/hr. Contamination of the 280' 6" elevation is less than 2000 DPM, and general radiation levels are less than one (1) mR/hr.
2. Decontamination of cubicles continued, with the following cubicles deconned to less than 1000 DPM:
  - a. Spent resin A&B cubicles.
  - b. Spent resin transfer pump cubicle.
  - c. Waste gas compressor A&B cubicles.
  - d. Waste gas filter cubicle.
  - e. Valve rooms associated with the waste gas system.
  - f. Deborated demineralizer cubicles.
  - g. Valve rooms associated with the deborated demineralizer system.
  - h. Spent fuel demineralizer cubicle.

Cubicle decontamination is seventy-five (75%) percent complete.

3. Fifty (50%) percent of the floor drain covers and drain bells were removed and the drain inlets deconned in preparation for hydrolasing the drain lines.
4. An additional one thousand eighty(1,080) gallons of decontamination solution has been solidified during this report

period. The generation of decontamination solution waste diminished to approximately one hundred fifty (150) gallons with the use of processed water and hydrolasing.

5. Four (4) tanks were inspected for sludge accumulation and were found to be clean. The tanks were:
  - a. Evaporator condensate test tanks A&B.
  - b. Contaminated drain tanks A&B.
6. The Auxiliary Building sump tank was sampled for sludge and was found to be free of same. A test was run on the inside walls of the tanks by hydrolasing areas inside the tank. It was determined by this test that the hydrolasser removed the contamination from the areas tested, indicating that the tank internals can be decontaminated utilizing this technique.
7. The area where the hydrogen recombiner was removed from TMI-2 was decontaminated. The control panel was released. The hydrogen recombiner is being decontaminated for removal.

#### 4.0 SUBTASK D. PLANT MAINTENANCE

##### 4.1 SCOPE

The objective of the TMI-2 Maintenance Department is to repair, replace, calibrate and maintain plant equipment in an operable condition. To this end, Met-Ed personnel are disciplined in Electrical, Mechanical, Instrument and Controls, and Utility (general labor) Departments. These Departments are further divided into Corrective, Preventive and Layup Maintenance sections to address the varied facets of a complete maintenance program. Should additional manpower be required, the Departments are supplemented by outside contractor personnel.

##### 4.2 CURRENT ACTIVITIES

###### 4.2.1 AUXILIARY BUILDING VENTILATION SYSTEM STATUS

Three, of the four Auxiliary Building ventilation exhaust fans, were out of service at the beginning of the quarter. The objective was to



have all four fans back in service.

The "A" train of the exhaust system is now in service. The "B" train is presently out of service while installing a refurbished fan motor.

#### 4.2.2 EQUIPMENT LAYUP STATUS

Work continued on plans, procedures and schedules for the systematic layup of equipment that will be removed from service during the recovery period.

A detailed turbine layup schedule has been prepared. Plans are now being formulated for the balance of the secondary plant. No real implementation of the layup plans can be accomplished until an alternate means of core cooling is established.

#### 4.2.3 NUCLEAR SERVICE RIVER WATER PUMP STATUS

The "B" and "D" pumps are presently out of service. These and all other deep well, vertical pumps have had problems generically on both units.

Currently, repairs cannot be made until replacement parts are received. Parts are due to ship in April. Rebalancing has been completed to the ~~maximum~~ extent possible without replacement parts. Engineering is evaluating the generic problems associated with these pumps.

#### 4.2.4 WASTE GAS COMPRESSOR STATUS

The Waste Gas Compressor is currently out of service, awaiting ordered replacement parts for repair.

#### 4.2.5 NEW PROJECT INSTRUMENTATION STATUS

Ongoing support, such as calibration and recording baseline data for Mini Decay Heat System instrumentation, EPICOR II instrumentation, and in plant radiation monitors, continued during this quarter.



#### 4.2.6 PREVENTIVE MAINTENANCE STATUS

Work continued on developing and implementing programs for scheduled inspections and preventive maintenance of equipment, as recommended by vendors or from past experience, for specific equipment. Annual emergency diesel inspections have been completed, as have electrical inspections per industry bulletin, oil and grease changes, meggering of electrical equipment and IRD vibrational analyses of rotating equipment.

## SECTION 5 RADIOLOGICAL CONTROLS

### 1.0 SCOPE

The objective of the Radiological Control Department is to develop and administer a strong, efficient Radiological Control Program in support of the recovery activities at TMI-2. The specific actions planned to achieve this objective are documented in the Management Plan for TMI-2 Radiological Control Program (Appendix A). The objectives for each group within the Radiological Control Department are presented below.

#### 1.1 RADIOLOGICAL TECHNICAL SUPPORT GROUP

The Radiological Technical Support Group is responsible for revising all current Radiological Control procedures (Health Physics procedures) and generating new procedures for operations not previously addressed in a procedure. In addition, this group provides technical support for all Radiological Control functions and coordinates the ALARA program, and the effluent monitoring program.

#### 1.2 RADIOLOGICAL FIELD OPERATION GROUP

The responsibility of this group is to perform radiological monitoring and to implement radiological controls for all work conducted at TMI-2.

#### 1.3 RADIOLOGICAL TRAINING GROUP

This group is responsible for the development and administration of the Radiological Training Program for Radiological Control technicians and their foremen. In addition, this group is responsible for recommending the content and monitoring the effectiveness of the Radiological Control Training Programs presented to all personnel employed at TMI Unit 2.

#### 1.4 DOSIMETRY GROUP

The Dosimetry Group develops and administers the personnel dosimetry programs. This responsibility includes selection, maintenance, issuance, and processing of TLD's, initiation and maintenance of dosimetry records, and the maintenance of environmental dosimetry devices.

#### 1.5 RADIOLOGICAL SUPPORT SERVICES GROUP

This group is responsible for radiological instrumentation calibration and maintenance, the respiratory fitting and training program, bioassay program, the radiological laboratory, and radiation health activities.

### 2.0 CURRENT ACTIVITIES

The specific activities performed by the Radiological Control Department during this reporting period are outlined in the Management Plan for TMI-2 Radiological Control Program (Appendix A) and the Quarterly Progress Report on the Management Plan (Appendix D). An overview of the activity performed by the Radiological Control Department is presented below.

#### 2.1 INITIAL REACTOR BUILDING RE-ENTRY PROGRAM

The Radiological Technical Support group has provided technical and ALARA support since the start of this program. Contributions include analysis and recommendation of dosimetry equipment, development of protective clothing, instrumentation selection and testing (both personnel and area), and procedure review.

#### 2.2 RADIOLOGICAL CONTROL PROCEDURE REVISION

The Radiological Technical Support group is currently coordinating a major procedure revision program, intended to develop accurate procedures, which will allow and require verbatim compliance.

#### 2.3 DOSIMETRY PROGRAM

The Radiological Technical Support and Dosimetry group has been involved



with upgrading the dosimetry program procedures and bioassay program procedures. In addition, QA programs for the TLD systems and a computerized on-line exposure-tracking program is being developed.

## 2.4 TRAINING PROGRAM

The Training Group has developed a qualification program for Radiological Control Technicians and their foremen. Training, in accordance with this program, is currently underway. In addition, the Training Program for all TMI-2 workers has been developed and is currently in the review circuit.

## 2.5 ALARA PROGRAM

The ALARA review procedure which defines the current ALARA review process is currently developed and is approximately 95% complete.

## 2.6 INSTRUMENTATION

Radiological instrument selection is an on-going activity. Currently, instrumentation capable of measuring the beta levels associated with the post-accident primary coolant and radiological conditions expected in the reactor building are being tested and selected, based on the results of testing programs. In addition, the instrument calibration procedures are being revised to reflect current practices, and the calibration facility has been upgraded.

## 2.7 RADIATION PROTECTION PLAN

The Radiation Protection Plan, which outlines the philosophies and objectives of the TMI-2 Radiological Control Program has been prepared and submitted to the NRC for approval in January 1980.



### 3.0 APPENDIX A - MANAGEMENT PLAN FOR TMI-2 RADIOLOGICAL CONTROL PROGRAM

#### 3.1 INTRODUCTION

The purpose of this plan is to identify the planned corrective actions in the TMI-2 management's commitment to eliminate the identified weaknesses in the TMI-2 Radiological Control Program, and to present a schedule for implementation and completion of these corrective actions. The schedule for implementing and completing the identified corrective actions will be closely monitored by the Manager of Radiological Controls. A quarterly status report on the progress made in each of the major areas of deficiency listed below will be prepared by the Manager of Radiological Controls for presentation to the Senior Vice President, Metropolitan Edison Company. The progress made implementing this plan will be independently monitored by Quality Assurance. The auditing group's findings will be reviewed monthly with the Senior Vice President, Metropolitan Edison Company and the TMI managerial personnel assigned responsibility for the specific corrective actions.

#### 3.2 SPECIFIC PLAN OBJECTIVES

##### 3.2.1 ESTABLISH MANAGEMENT'S COMMITMENT TO ACHIEVING A HIGH QUALITY RADIOLOGICAL CONTROL PROGRAM AT TMI-2

A morale and attitude problem existed in the radiation safety organization. Personnel within the organization felt they did not have the authority nor the management support to stop operations in the interest of radiological safety.

##### 3.2.1.1 CORRECTIVE ACTIONS

1. The Senior Vice President, Metropolitan Edison Company, held meetings with all of TMI's managerial and line supervisory personnel to express Met-Ed's strong commitment to achieving a high quality Radiological Control Program. He pointed out at this meeting that the Radiological Control Department is

responsible for establishing and maintaining the Radiological Control Program, which includes the stoppage of any work not being conducted in a radiologically safe manner. It is, however, the responsibility of all personnel at TMI to ensure compliance with the Radiological Control Program.

Action due date: Policy statement session - complete

2. The Radiological Control Department was restructured under a manager reporting directly to the Senior Vice President. The reason for this reorganization was to remove the Radiological Control organizations from the direct management and influence of the operations organizations, and to provide a direct means of communication between the Radiological Control Department and the top management personnel at TMI-2.

Action due date: Complete

3. A Radiation Protection Plan, outlining the philosophy, basic policies and objectives of Metropolitan Edison Company and General Public Utilities Corporation concerning the TMI Unit 2 Radiological Control Program was initially drafted on December 7, 1979, revised on January 14, 1980, and is currently awaiting final NRC approval for issuance. This plan outlines the Radiological Program, and stresses the management's commitment to a high quality Radiological Control Program.

Action due date: Two weeks after receipt of NRC action on January 14 revision

4. A Radiological Assessment group, independent of the Radiological Control Department, was formed to independently monitor TMI's progress implementing and adhering to a strong Radiological Control Program within the concept of ALARA. This group also has the authority to stop any work that is not being conducted in accordance with sound radiological work practices. This group reports it's findings directly to the Senior Vice President and the Director of Recovery.

Action due date: Completed

5. To provide additional support and direction for radiological control technicians working in the field, all technician supervisors have been assigned solely to on-the-job supervisory duties. In the past, technician supervisors were assigned to tasks such as procedure writing and assignments as procedure review committee members. These duties distracted from the supervisor's main objective; support and direction for the radiological control technicians.

Action due date: Completed

6. Supervisory and Management Development Training programs will be utilized to upgrade supervisory and management skills.

Action due date: December 1980

Responsible Individual: Director of Reliability Engineering

### 3.2.2 FORMALIZE THE ORGANIZATIONAL STRUCTURE FOR THE TMI UNIT - 2 RADIOLOGICAL CONTROL PROGRAM

There existed a high degree of uncertainty regarding responsibilities, functions, assignments and lines of authority within the TMI organizations.

#### 3.2.2.1 CORRECTIVE ACTIONS

1. The manager of Radiological Control reorganized the Radiological Control Department. The department reorganization identifies the chain of command and delineates areas of responsibility within the Radiological Control Department. All contractor controlled radiological functions are included within this organization along with Met-Ed/GPU employees under the management and direction of Met-Ed/GPU supervisory personnel.



Included in this reorganization, tasks previously performed by radiological control personnel which were considered not to be essential to the Radiological Control program were re-assigned to operationally oriented groups. Radiochemistry operations are now the responsibility of a Chemistry Department and decontamination operations are performed by a Decontamination Department. The Radiological Control Department activities and functions were reorganized into five groups under the direction of management level personnel as follows:

- a. Radiological Technical Support: Prepares procedures used in the Radiological Control Department. Provides technical support for all groups in the Radiological Control Department. Coordinates the ALARA program.
- b. Radiological Field Operations: Performs radiological monitoring and implements radiological controls in the field.
- c. Radiological Training: Trains radiological control technicians and their supervisors. Oversees the radiological control training of workers.
- d. Dosimetry: Implements and administers dosimetry programs.
- e. Radiological Support Services: Radiation instrument calibration and repair, respirator testing, bioassay, radiological laboratory, radiation health activities.

A recruiting program is currently in progress to fill the management positions for the above five groups with personnel possessing previous supervisor skills, in an attempt to upgrade the Radiological Control Department's capabilities to supervise its people and operations. Three of these positions have been filled to date.



Action due date: Reorganization - Complete

2. In the past, operations personnel were utilized to perform radiological control functions during outages to alleviate manpower shortages in the Radiological Control Organization. Henceforth, only radiological control technicians or their foremen who have been trained in accordance with the training program addressed in this plan will be utilized to provide radiological control coverage for work at TMI-2.

Action due date: Training to be completed by June 30, 1980  
Responsible Individual: Supervisor, Radiological Control  
Training

### 3.2.3 INCREASE THE TECHNICAL DEPTH OF THE RADIATION SAFETY PROGRAM

Professional depth and input for the Radiation Safety Program at TMI-2 was apparently lacking.

#### 3.2.3.1 CORRECTIVE ACTIONS

1. Sufficient professional depth has been available to TMI-2 throughout the initial phases of recovery through contractor organizations, however, their activities were not adequately coordinated or managed by Met-Ed supervision. The previously described reorganization is expected to provide the desired level of coordination and management for these activities.

In addition, a recruiting program is currently in progress to place highly skilled managerial, professional and technical personnel within the structure of the TMI-2 Radiological Control Organization. Authorization has been received to add one management level, four technical/supervisory, six operations/supervisory, eleven technical/engineering, two training instructors, and eighteen technician personnel in addition to the existing Met-Ed and contractor personnel, to reinforce the Radiological Control efforts. Completion of the

reinforcement program is expected prior to initiation of major evolutions inside the reactor building following initial re-entry.

Action due date: August 1, 1980

Responsible Individual: Manager of Radiological Control

### 3.2.4 UPGRADE THE RADIOLOGICAL CONTROL TECHNICIAN AND RADIOLOGICAL WORKER TRAINING PROGRAMS

#### 3.2.4.1 CORRECTIVE ACTIONS

1. As part of the reorganization of TMI-2 Radiological Control group, a Radiological Control Training group reporting directly to the Manager of Radiological Control has been established. The training group formalized the training program for technicians and foremen in December and began implementation of the program in January. This training program requires formal qualification of Junior Technicians, Senior Technicians, and Foremen. It states the required minimum acceptable knowledge, understanding, practical abilities and experience standards for qualification. Additionally, qualification is based upon satisfactory performance on a written examination, demonstration of practical abilities and satisfactory performance on an oral examination covering response to abnormal situations.

A 40-hour training course is being given to technicians prior to their written examination. A course provides refresher training on radiological fundamentals; relates these fundamentals to the nuclides, instrumentation and procedures used at TMI-2; provides "thumb rules" to allow technicians to make rapid field evaluation of the abnormal conditions; familiarizes the technicians with TMI-2 systems, expected concentrations of liquid in these systems and associated radiation levels; informs the technicians of their responsibilities

and expected response in routine and abnormal situations. Included in the course are problem-solving sessions which review past abnormal radiological situations and postulated potential situations with student participation in the initial analysis of radiological data, immediate and supplementary protective and corrective actions, taking of additional radiological measurements and a review of the radiological consequences of the postulated situation. To date, 16 technicians and foremen have completed this course and satisfactorily passed their written examinations.

Oral examinations have been administered to 3 foremen and 3 technicians, to date, who have satisfactorily demonstrated their knowledge, understanding and ability to handle unusual situations. The examinations are administered by senior technical, training, and radiological control operations personnel. The examinee is presented with a situation in which radiological data is given or an unusual situation is observed. The examinee must then state his actions and assessment of the situation. Additional data is provided based on the examinee's responses. The examinee is required to provide an assessment of the radiological consequences of the occurrence, based upon the data provided. The situations which are presented relate to high airborne activity, spread of surface contamination, liquid spills, contaminated injured personnel, and unusual gamma or beta level exposure. The oral examination board then evaluates the performance, critiques the performance with the examinee, and documents the results.

Practical ability demonstrations by technicians and foremen are required to assure that they understand the requirements for, and can satisfactorily perform routine surveys and operations required of technicians. Additionally, satisfactory performance in radiological spill drills are required as practical abilities. These practical abilities are witnessed and verified by individuals who are responsible for the direction



and/or review of performance of persons demonstrating the practical ability, by training personnel, or by radiological control technical support personnel.

Two instructors and one training supervisor have been hired and are expected to report to work within the next several weeks. This brings the training staff up to our projected full-time instructor manning level.

We also intend to utilize others in the Radiological control Department on a part-time basis in their areas of technical competence. Although initial qualification will be a continuing effort; all radiological control technicians and foremen will be qualified, or shall be restricted in their assignments by June 30, 1980.

Action due date: June 30, 1980

Responsible Individual: Training - Supervisor Radiological Control Training  
Restriction in assignments - Supervisor Radiological Control - Field Operations

2. Radiological Safety Training for all personnel employed at TH1-2 is being performed by the Met-Ed Training Department.

The responsibility to ensure that this training meets the minimum standards necessary to perform work in a radiological safe manner in the environment which exists and which will exist in TH1 Unit 2, has been assigned to the Supervisor of Radiological Control Training. He has been directed to review, to change as necessary, and to approve course material, examinations, presentations, and practical factor performance tests. Implementation of the training program is expected to begin May 1, 1980.

Action due date: May 1, 1980

Responsible Individual: Supervisor, Radiological Control Training



3. In addition to Radiological Control Training described above, special training, such as mock-up training, walk-through exercises, and detailed worker briefings will be required for major evolutions, and those tasks which may result in encountering unusual or uncertain radiological environments. The determination for the necessity of this additional training will be made by the ALARA engineering personnel, based on the review of work procedures or task definition. The actual training/briefings will be conducted by technical operations personnel in conjunction with radiological control personnel. An example of this type task is the reactor building initial entry, for which training is underway.

The guidelines for making determination of which tasks require additional training will be established by the Radiological Technical Support Branch by July 1, 1980. In the interim, this determination will be made in consultation with the Manager of the Radiological Technical Support Group.

Action due date: July 1, 1980

Individual Responsible: Manager Radiological Technical Support

### 3.2.5 IMPROVE RESPONSE TO AND RESOLUTION OF AUDIT FINDINGS

#### 3.2.5.1 CORRECTIVE ACTIONS

1. The responsibility for coordination of audit finding responses has been assigned to the Radiological Technical Support Group. A procedure describing the audit response process will be formulated and implemented by March 15, 1980. This procedure will include the following:
  - a. All audit findings associated with Radiological Safety and operations will be distributed to the individual assigned corrective actions, and the Radiological Technical Support Group.

- b. These findings will be reviewed by the Radiological Technical Support Group and evaluated to assess the overall program performance, and to identify trends which may indicate a decline in radiological control performance. These performance deficiencies may be further indication of generic procedural, operational, technical or managerial deficiencies.
- c. A commitment record, documenting the suggested corrective action, action due date, and the individual responsible for the corrective action, will be distributed to the management individuals responsible for the area in which the deficiency was observed.
- d. Upon notification of corrective action completion, the Radiological Technical Support Group will perform a follow-up inspection of the area of the deficiency, to determine if the corrective action performed is acceptable, prior to closing out the commitment record.
- e. A monthly status report on all open action items will be made and presented to the Manager of Radiological Controls.

Although audits performed in radiological work areas customarily categorize the deficiencies as radiological deficiencies, the cause of the deficiencies and initiation of corrective actions is not entirely the responsibility of the Radiological Control Department. Many deficiencies are an indication of poor radiological work practices. It is the responsibility of the Radiological Control Department to evaluate radiological conditions, to initiate precautionary measures, and to correct deficiencies, if possible. The responsibility of all workers and their supervisors is to

ensure that all work performed in a radiological work area is performed in accordance with the established radiological procedures and the concept of ALARA.

It is the intent of this procedure to identify responsibility for radiological deficiencies, and to hold the responsible groups accountable for implementation and completion of the corrective actions.

Action due date: Procedure for audit responses: March 15, 1980

Responsible Individual: Radiological Technical Support Manager

2. All previous NRC audit findings and the latest Quality Assurance audit (November 1979) findings are currently being reviewed by the Radiological Technical Support Group to assign responsibility for corrective action, to determine acceptability of intended corrective actions, and to assign action due dates for completion of corrective actions. Commitments for corrective actions will be assigned to the responsible individuals by February 15, 1980.

Action due date: February 15, 1980

Responsible Individual: Radiological Technical Support Manager

3. All audit findings, other than those indicated above, will be re-audited by the Quality Assurance audit group. Any open items will be reissued as new audit findings, and items which no longer apply due to changing conditions or operations will be closed out by the Quality Assurance audit group. A report, listing the current open audit items, will be forwarded to the Manager of Radiological Control.

Action due date: March 1, 1980

Responsible Individual: Supervisor, Quality Assurance Audit



4. An "in house" surveillance program is currently being developed. To identify weaknesses in radiological work practices in a more timely fashion and reduce the number of findings resulting from formal audits. It is the intent of this program to document all deficiencies noted, no matter how apparently insignificant, and whether or not they are immediately corrected, in order to monitor radiological work practices and to identify weaknesses in the Radiological Control Program. These deficiencies will be documented by any worker observing the condition. Copies of the deficiency reports will be distributed to the Radiological Technical Support Group for review and trend analysis. Recurring minor deficiencies in a particular area or category may indicate a large underlying problem area which necessitates identification on the commitment system described below.

Action due date: April 15, 1980

Responsible Individual: Radiological Technical Support  
Manager

3.2.6 REVISE AND IMPLEMENT PROCEDURES WHICH WILL ENSURE STRICT, VERBATIM COMPLIANCE, AND REVISE THE PROCEDURE REVIEW PRACTICES TO EXPEDITE IMPLEMENTATION OF RADIOLOGICAL CONTROL PROCEDURES.

3.2.6.1 CORRECTIVE ACTIONS

1. The format for all Radiological Control associated procedures is currently being restructured to achieve verbatim compliance. These procedures will be incorporated in a Radiological Control Procedure Manual, separate from the TMI site procedures. The revision for all radiological control procedures is estimated to require six months of work. A priority list for procedure revision has been

compiled, with procedures important to the continuing work effort given the highest priority. Following revision, all procedures will be field tested prior to formal implementation to ensure verbatim compliance is possible. Revisions to existing routine procedures applicable to the current recovery operations have been initiated. Revisions to the following procedures are expected to be issued, following field testing and training in their use, by April 1, 1980:

- a. RWP Use,
- b. Investigative Reports,
- c. ALARA Review,
- d. Administrative Procedure,
- e. Administrative Exposure Guidelines.

All current radiological control procedures are expected to be revised, as required, and implemented following field tests and training in their use by December 1, 1980.

Action due date: Initial Revisions - April 1, 1980;  
Radiological Control Procedure Manual -  
December 1, 1980

Responsible Individual: Radiological Technical Support  
Manager

- 2. Action sign off steps will be added to all work procedures for work on major evolutions during the procedure review performed by ALARA engineers. The purpose of these sign-off steps is to ensure a responsible individual verifies by signature that the radiological safety requirements have been satisfied, prior to continuing with the work

evolution. This format will be used for the Reactor Building re-entry procedure, and a procedure defining this practice and establishing the criteria for its use will be implemented by August 1, 1980.

Action due date: Procedure implementation - August 1, 1980  
Responsible Individual: Radiological Technical Support  
Manager

3. The current procedure review circuit employed at TMI-2 prohibits the expedient implementation of procedures and procedure change. A revision to the TMI-2 Technical Specifications is currently being discussed with the NRC to expedite the review process for radiological control procedures, while maintaining compliance with the review requirements.

Action due date: Pending resolution by the NRC  
Responsible Individual: TMI-2 Licensing Supervisor

### 3.2.7 IMPROVE THE EXTERNAL PERSONNEL DOSIMETRY PROGRAM.

TLD systems currently available to the industry do not adequately respond to energetic beta radiations that may be encountered during expanded recovery operations. The current quality assurance program does not include comparisons of results obtained from outside agencies; the present system of radiation exposure management does not allow the tracking of exposures received for specific work evolutions and there is insufficient technical expertise within the dosimetry group to permit comprehensive evaluations.

#### 3.2.7.1 CORRECTIVE ACTIONS

1. Beta radiation associated with post accident primary coolant at TMI-2 presents a complication to personnel exposure monitoring. At present, there is no known, commercially available system in use within the industry, that possesses the capability of measuring the beta radiation exposures with the high degree



of accuracy desired by Mat-Ed. At present, dosimetry systems under development and modifications to the presently-used Harshaw TLD system are being evaluated to determine their ability to more precisely measure beta exposures. In addition to the accuracy factor, these systems are being evaluated to determine their compatability with the existing reading equipment, in order to reduce the cost of system changeovers, if possible. All test data and cost study information, resulting from dosimetry system evaluations will be available, in time to permit a decision on system selection by July 1, 1980. System implementation will be accomplished by December 1, 1980.

Tests are currently being performed to determine the ability of existing dosimetry equipment to accurately monitor the exposures received by personnel performing the initial Reactor Building re-entry. The results of this analysis and subsequent recommendations will be made by February 15, 1980.

Beta radiation exposure determinations, made to date for personnel entering high beta radiation fields, have not relied solely on the existing TLD system results, due to known inaccuracies associated with beta radiation detection. Evaluations are performed by professional Health Physics personnel.

Action due date: Reactor building recommendations -  
February 15, 1980

System Modification Implementation -  
December 1, 1980

Responsible Individuals: Radiological Technical Support  
Manager/Supervisor, Dosimetry

2. Although technical expertise has been available to TMI-2, in the form of contracted advisors present at TMI and support agencies outside TMI, coordination and direction of this expertise was not achieved. Coordination of these efforts is assigned as the responsibility of the Radiological Technical Support Group. This responsibility will be documented in the Organization and Responsibilities Chapter of the Radiological Control Procedures Manual, scheduled for completion by February 1980. All dose assessments for non-routine exposure evaluations will be reviewed by the Radiological Technical Support Group.

Action due date: February 1980

Responsible Individual: Radiological Technical Support Manager

3. The current TLD Quality Assurance program is being expanded to include comparison with outside agencies and this program will be issued by April 30, 1980.

Action due date: April 30, 1980

Responsible Individual: Supervisor, Dosimetry

4. The current computerized exposure record system is designed to maintain accountability of personnel exposures, however, it does not provide a means of tracking exposures by the tasks performed. A study is presently being conducted to determine the best method to satisfy the above goal. By April 1, 1980, a system capable of tracking personnel exposures by work groups and by major tasks will be implemented. By December 31, 1980, a system capable of tracking exposures by specific individual tasks will be implemented.

Action due date: Exposure tracking by work group and  
major task - April 1, 1980

Exposure tracking by specific tasks -  
December 1, 1980

Responsible Individual: Supervisor, Dosimetry

### 3.2.8 IMPROVE THE INTERNAL DOSIMETRY PROGRAM

#### 3.2.8.1 CORRECTIVE ACTION

1. Through contractor support, technical expertise has been available and utilized to evaluate results obtained from the internal exposure monitoring program. These efforts will be coordinated and managed by the Radiological Control Department reorganization described earlier in this plan.

Action due date: Complete

2. The current bioassay program is being revised to formalize the basis for bioassays under the routine conditions, the follow-up assays of skin contamination or internal deposition, and evaluations for Sr-90 depositions. All dose assessments and evaluations of internally deposited radionuclides will be reviewed by the Radiological Technical Support Group.

Action due date: April 1, 1980

Responsible Individual: Supervisor, Dosimetry

### 3.2.9 UPGRADE THE RADIATION PROTECTION INSTRUMENTATION PROGRAM

#### 3.2.9.1 CORRECTIVE ACTION

1. All instrumentation selection, installation, calibration and maintenance currently performed by contractor technicians will be coordinated and managed by the Radiological Control Department organization as identified earlier in this plan.

Action due date: Complete



2. Instrumentation evaluation and subsequent selection is continuing at TMI Unit 2, to ensure that the most accurate and reliable instrumentation available is employed in the Radiological Control Program. As advances are made in instrumentation, or as the current instrumentation proves to be inadequate for conditions encountered, the search for, evaluation of, and subsequent selection of the most reliable instrumentation available to the industry will be made. There are currently two areas in which the current instrumentation used at TMI-2 proves to be less than desirable: high level energetic beta fields associated with undiluted post-accident primary coolant, and radiation measurements taken within the Kr-85 environment of the Reactor Building.

The search for a beta instrument capable of accurately measuring the beta fields associated with the post-accident primary coolant, is a difficult task complicated by the fact that accurate measurement of beta radiation has been neglected in the field of Health Physics. The Department of Energy and its contractors at the Idaho National Engineering Laboratory have been focusing on this problem for 2 to 3 years, and consequently have made significant steps towards improving the capability to monitor for, and to calibrate instruments for beta radiation. The Radiological Technical Support Group sent an instrumentation team to the Idaho National Engineering Laboratory during January, with newly-developed high-range and existing beta instruments, to perform calibration and comparative performance tests. The information obtained will be used to make a selection of the most suitable instrument for measuring beta radiation fields.

The second condition, in which the currently-used instrumentation proves to be ineffective, is radiation measurements

performed within the Kr-85 environment contained in the Reactor Building as a result of the post-accident conditions. The Kr-85 apparently migrates through the instrumentation sealant materials, producing unreliable measurements. A search is currently being conducted by the Radiological Technical Support Group for instrumentation or sealant systems capable of producing reliable measurements under the conditions described.

Instrumentation selection for the Reactor Building re-entry program will be made, following resolution of the above-indicated problem areas, prior to March 1, 1980.

Action due date: Reactor Building Entry Instrumentation -  
March 1, 1980

Responsible Individual: Radiological Technical Support  
Manager

3. The Radiological Technical Support Branch is currently preparing a Quality Assurance Program for instrument calibration. This program is considered necessary to ensure that all portable instruments used at TMI-2 are properly calibrated. This program will cover calibration procedures performed at TMI and at off-site facilities.

Action due date: July 1, 1980

Responsible Individual: Radiological Technical Support  
Manager

4. The TMI instrument maintenance and calibration facility has been upgraded, and is considered adequate to meet our current needs. The Radiological Technical Support Group has presented design criteria to Bechtel Corporation, for design and construction of a new facility. This facility should be operational prior to expanding decontamination activities into the Reactor Building.

Action due date: December 31, 1980

Responsible Individual: Supervisor, Radiological Support  
Services

5. Rapid and accurate assessment of radiation and contamination levels in TMI-2 areas is essential to the Radiological Control Program. The present counting facilities for air activity and surface contamination levels are inadequate. There is a need for improved contamination analysis, isotopic analysis, and low energy beta analysis capabilities. Recommendations are being prepared by the Radiological Technical Support Group to upgrade the existing Health Physics Counting Laboratory.

Action due date: Recommendations - February 15, 1980

Implementation - June 1, 1980

Responsible Individual: Radiological Technical Support  
Manager

6. In the past, area air quality measurements were performed with air sampling equipment installed in the filtered ventilation system. Although these units are still in use, area monitoring equipment has been installed throughout the TMI-2 auxiliary and fuel handling buildings. This equipment is used to constantly monitor the airborne activity levels in the general work spaces and is placed in specific work areas for operations which have a potential for generation of airborne activity.

Action due date: Complete

7. Previous portable air sampling practices for operations in radiological work areas were considered to be inadequate. Portable air sampling frequencies have been increased. Portable air samples are taken at the start,



during, and after work activities which are identified as having potential for generating airborne contamination.

Action due date: Complete

8. Radioiodine sampling and analysis performed prior to the accident at TMI Unit 2 was considered inadequate. Immediately following the accident, TMI-2's capabilities to monitor for radioiodine increased to an acceptable level. Although TMI-2 has maintained the capability of sampling and analyzing radioiodines, this practice is not performed routinely at present because radioiodines are no longer limiting factors for recovery operations.

Action due date: Complete

9. Survey frequencies followed under pre-accident conditions at TMI were considered to be inadequate. Survey frequencies increased during post-accident conditions. A new schedule for survey frequencies has been drafted in procedural format and is expected to be implemented by February 1, 1980.

Action due date: February 1, 1980

Responsible Individual: Supervisor, Radiological Field Operations

### 3.2.10 IMPROVE TMI-2 RADIOACTIVE MATERIAL SHIPPING AND LABELING PROCEDURE.

1. All procedures associated with the packaging, handling, shipping, and receipt of radioactive material at TMI-2 have been revised. In addition, the position of Radioactive Material Coordinator has been created and filled. The responsibility of this position is to ensure all shipments to or from TMI-2 are in accordance with the regulatory agency's requirements.

Action due date: Complete

2. Curie estimates performed on shipments of radioactive material during the pre-accident conditions were not consistent. All curie estimates performed since the accident have been coordinated by the Radioactive Material Coordinator, with the assistance of the Radiological Engineers currently assigned to Radiological Technical Support Group. The Radiological Technical Support Group is currently preparing guidelines for the performance of curie estimates by radiological control technicians for commonly-used containers (i.e. LSA boxes, 55 gal. drums), and the requirement to consult the Radiological Technical Support Group for other containers.

Action due date: April 1, 1980

Responsible Individual: Radiological Technical Support  
Manager

### 3.2.11 IMPROVE DECONTAMINATION PROCEDURES FOR EQUIPMENT AND TOOLS.

#### 3.2.11.1 CORRECTIVE ACTIONS

During pre-accident conditions at TMI-2, decontamination operations were performed by the already overburdened radiological control personnel. This practice resulted in a backlog of work in the decontamination areas. This backlog resulted in tools and equipment being disposed of as waste, and in personnel performing their own decontamination operations. The decontamination operation is now being performed by a separate decontamination group, reporting to operations. No item is decontaminated unless it is tagged with the name and extension number of the individual to be contacted after decontamination. All items are surveyed for release by Radiological Control Technicians.

Action due date: Complete

3. It is the responsibility of all Met-Ed/CPU and contractor supervision to ensure that radiation exposures received by individuals reporting to them are as low as reasonably achievable. The reports, based on the computer returns described above and issued by the Radiological Technical Support group, should be used as an aid in tracking personnel exposures and identifying operations which may need ALARA engineering reviews to reduce exposures at TMI-2.

### 3.2.13 RADIOLOGICAL CONTROL PROGRAM FAMILIARIZATION

In order to achieve a strong Radiological Control Program, personnel must be made accountable for the actions they take. They must understand their responsibilities and expectations in achieving a sound radiological control program. Upper management, as indicated earlier in this plan, is committed to achieve a strong Radiological Control Program. The following corrective actions are being implemented to ensure that everyone at TMI understands their responsibilities to this commitment.

#### 3.2.13.1 CORRECTIVE ACTIONS

1. As indicated earlier in this plan, responsibility for corrective actions, performed to satisfy audit findings, will be delegated to supervising personnel responsible for the area or operations in which the deficiency occurred.

Action due date: Continuing

Responsible Individual: Radiological Technical Support  
Manager

2. Action items will be inserted in operational work procedures, to ensure proper attention is given to radiological considerations, prior to the performance of work steps. These action items shall be signed off by personnel responsible for, and cognizant of the work evolution, verifying the conditions have been satisfied prior to initiating the work step.



Action due date: August 1, 1980

Responsible Individual: Radiological Technical  
Support Manager

3. Critiques will be conducted for unusual radiological occurrences, as defined by guidelines prepared by the Radiological Technical Support Group. The purpose of these critiques is to identify the cause and to determine corrective actions to prevent recurrence, including disciplinary action if deemed necessary. A procedure presenting the guidelines and criteria for conducting a critique will be prepared by the Radiological Technical Support Group and incorporated in the Radiological Control Procedure Manual by December 1, 1980.


Action due date: December 1, 1980

Responsible Individual: Radiological Technical Support  
Manager

## 4.0 APPENDIX B - MANAGEMENT PLAN SCHEDULE

### 4.1 PURPOSE AND SUMMARY

The following compendium describes the management plan corrective actions for improvements in the TH1-2 Radiological Control Program. Target dates for completion of the identified corrective actions are presented in the form of a bar chart, Figure 5-1. Proposed starting dates for major recovery activities, are included on the bar chart to present a comparative view of the program implementations, with the start of the major recovery actions. It should be noted that all programs are scheduled for completion prior to starting the Reactor Building decontamination operations. It is not considered necessary to complete all of the corrective actions identified in the management plan prior to the Reactor Building re-entry. This major recovery task has received a significant amount of managerial and technical attention since the start of the program. Radiological engineering (ALARA) has been following the procedure writing, and assisting in overseeing performance of special tests and evaluations, to analyze exposures, protective clothing, respiratory protection equipment, dosimetry equipment, and expected environment and radiological conditions for the personnel making the initial re-entry. All re-entry team members have undergone intensive medical examinations and special intensive training on equipment usage, operations to be performed, and the radiological conditions, requirements, and limits associated with the re-entry. Team members will also undergo intensive physical fitness training and practical factor training, utilizing the equipment selected for re-entry. The radiological control personnel selected for providing coverage during the re-entry, will receive special training prior to performing the re-entry.





## 5.0 APPENDIX C - MATRIX RELATING NUS AND NRC AUDIT FINDINGS WITH MANAGEMENT PLAN

### 5.1 PURPOSE AND SUMMARY

This appendix presents a matrix which illustrates how the corrective actions stated in this management plan address the NUS Corporation and the NRC Special Panel audit findings. The NUS Corporation audit findings are addressed in Table 5-1, and the NRC Special Panel findings are addressed in Table 5-2. The corrective actions listed adjacent to each major finding relate to the numbering system used to identify each objective presented in this management plan (Appendix A).

TABLE 5-1. MUS AUDIT FINDINGS

AUDIT FINDINGS/RECOMMENDATIONS	MANAGEMENT PLAN CORRECTIVE ACTION PARAGRAPH
1. Organization	
A. Separate health physics from chemistry group	3.2.2.1-1.
B. Assign an engineer to radwaste packaging	3.2.10.1-1.
C. Remove radwaste functions from health physics	3.2.2.1-1.
D. Remove decontamination functions from health physics	3.2.2.1-1.
E. Remove RWP filing from health physics	3.2.2.1-1.
F. Assign dosimetry responsibilities to an analyst	3.2.2.1-1.
G. Auxiliary operators should not be used as H.P. Technicians	3.2.2.1-2.
2. Health Physics Credibility	
A. Inadequate technician training	3.2.4.1-1.
B. Decisions made by health physics technicians are overridden	3.2.1.1-3.
3. Communications	
A. Operations performed without health physics notification	3.2.1.1-3, -4.; 3.2.6.1-1., -2.
B. Information not being passed down to Technicians	3.2.1.1-5.; 3.2.4.1-1.
C. Technicians not notified of procedure changes	3.2.1.1-5.; 3.2.4.1-1.
D. Procedures are not referred to during performance of work	3.2.6.1-1., -2.
4. Personnel Dosimetry	
A. TLD calibration discrepancies	3.2.7.1-3.
B. Improper review of personnel dosimetry records	3.2.2.1-1.; 3.2.7.1-4.
C. TLD's should be processed by same technician	3.2.2.1-1.
5. Radiological Surveillance	
A. Continuous airborne radioactivity monitoring from ventilation plenums	3.2.9.1-6.
B. Schedules for portable air sampling should be reevaluated	3.2.9.1-7.
C. No program for radiiodine sampling	3.2.9.1-8.
D. Use portable CAM's for monitoring specific work areas	3.2.9.1-6.
E. Schedules for radiation and contamination should be reevaluated	3.2.9.1-9.
6. Tool and Equipment Control	
A. Individuals perform their own decontamination	3.2.11.1
B. Many items left for decontamination are disposed of as solid radioactive waste	3.2.11.1
7. Radioactive Shipment	
A. Improper packaging	3.2.10.1-1.
B. Inconsistent curie content estimates	3.2.10.1-2.

TABLE 5-2. NRC SPECIAL PANEL FINDINGS

AUDIT FINDINGS/RECOMMENDATIONS	MANAGEMENT PLAN CORRECTIVE ACTION PARAGRAPH
<p>1. Management Deficiencies</p> <p>A. Management commitment in support of Radiation Safety Program</p> <p>B. Organizational structure</p> <p>C. Technical depth of Radiation Safety program</p> <p>D. Training</p> <p>E. Resolution of audit findings</p> <p>F. Preparation and implementation of procedures</p>	<p>3.2.1.1 , 3.2.1.2</p> <p>3.2.1.2 , 3.2.2.1</p> <p>3.2.3.1-1.</p> <p>3.2.4.1-1. , -2. , -3.</p> <p>3.2.5.1-1. , -2. , -3. -4.</p> <p>3.2.6.1-1. , -2. , -3.</p>
<p>2. Technical Deficiencies</p> <p>A. External personnel dosimetry</p> <p>B. Internal dosimetry</p> <p>C. Instrument program</p> <p>D. Radiation control</p>	<p>3.2.7.1-1. , -2. , -3. , -4.</p> <p>3.2.8.1-1. , -2.</p> <p>3.2.9.1-1. , -2. , -3. , -4. , -5.</p> <p>3.2.12.1-1. , -2. , -3.</p>



## 6.0 APPENDIX D - CURRENT PROGRESS RELATED TO THE MANAGEMENT PLAN.

### 6.1 PURPOSE AND SUMMARY

This appendix summarizes action initiated, in progress, or completed since the last progress report was issued. This appendix will primarily address the open action items committed for completion by April, 1980, and will be presented in the chronological and alpha-numeric sequence used in the Management Plan (Appendix A).

### 6.2 CORRECTIVE ACTION STATUS FOR COMMITMENTS DUE ON APRIL 1, 1980

1. Action Item 3.2.1.1.3: The Radiation Protection Plan for TH1 Unit 2 is still awaiting NRC approval. This plan is expected to be issued two weeks after receipt of NRC approval.
2. Action Item 3.2.5.1.1: This procedure was submitted to the review and approval cycle by the committed date of April 1, 1980. This procedure is expected to be implemented following final approval.
3. Action Item 3.2.5.1.1: A list of the open audit findings was received by the Radiological Technical Support Group. Assignments for corrective action and action due dates have been assigned to all of these items. This action is complete.
4. Action Item 3.2.6.1.1: The committed corrective action was to complete revision on five procedures prior to April 1, 1980, and to completely revise the remaining Radiological Control Procedures by December 1, 1980. The status of the initial five procedures is as follows:
  - a. RWP Use Procedure: This procedure completed the review cycle and all comments were incorporated by the committed date of April 1, 1980. This procedure will be implemented following final approval.

- b. Investigative Report Procedure: This procedure completed the "in-house" review cycle and was submitted to the NRC on March 27, 1980. This procedure is expected to be implemented within two weeks following the NRC review.
  - c. ALARA Review Procedure: This procedure will be submitted to the review and approval cycle by April 30, 1980.
  - d. Administrative Procedure: This procedure has been submitted to the "in-house" review cycle; all comments generated were incorporated by the committed date of April 1, 1980. This procedure will be implemented following final approval.
  - e. Administrative Exposure Guidelines: This procedure was submitted to the "in-house" review cycle; all comments generated were incorporated by April 1, 1980. This procedure will be implemented following final approval.
5. Action Item 3.2.7.1.1: The committed action was to make recommendations on personnel dosimetry for use during the reactor building re-entry prior to February 15, 1980, and perform system modification by December 1, 1980. A report, describing the results of test performed in the containment building through penetration number 626 using Harshaw TLD's, self-reading pocket dosimeters and film badges, was issued prior to January 15, 1980. This report also made preliminary recommendations on TLD usage for the reactor building re-entry program. A letter, describing the specific dosimetry equipment and its placement, was issued on March 7, 1980. The format described by this letter was issued during the dress rehearsals of the reactor building re-entry.
6. Action Item 3.2.7.1.2: The organization and responsibilities chapter of the Radiological Control Procedures Manual was reviewed by PORC on March 6, 1980, and is currently awaiting approval.

7. Action Item: 3.2.7.1.4: The computer system used for personnel dosimetry is currently undergoing a major conversion from a data bank system to an on line retrieval system. This system will allow immediate input and retrieval of dosimetry information via installed CRT's. Due to this system change, program modifications to the existing system are behind schedule, however, the commitment established in the Management Plan is expected to be achieved on schedule.
8. Action Item 3.2.8.1.2: The bioassay program procedure is currently being written. The draft completion date for this procedure has slipped to April 30, 1980, with implementation expected within 30 days of submittal to the review and approval cycle.
9. Action 3.2.9.1.2: The testing of instrumentation within the reactor building atmosphere, was delayed until NRC approval of the operating procedures for the conductance of tests, using the R626 penetration glove box. The instrumentation tests were performed during the week ending March 8, 1980.
10. Action Item 3.2.9.1.5: Recommendations for counting facility improvements have been submitted, and are currently being reviewed by the Manager of Radiological Technical Support, prior to initiation of purchase requisitions.
11. Action Item 3.2.9.1.9: A memo was issued in January, establishing the survey frequency schedule currently in use. A survey procedure was submitted for review and approval by the committed date of April 1, 1980. This procedure will be implemented following final approval.
12. Action Item 3.2.10.1.2: Guidelines for the performance of curie estimations were presented to PORC in the form of a procedure change request on February 29, 1980. As of this date, PORC has not reviewed this procedure. This procedure change is expected to be implemented by May 1, 1980, as scheduled.



### 6.3 CORRECTIVE ACTION STATUS FOR COMMITMENTS DUE DURING THE SECOND QUARTER 1980

1. Action Item 3.2.2.1.2: The committed action is to complete radiological controls training for all current radiological control technicians and foremen. The classroom phase of this training program, which includes a written examination, was completed for all of the committed technicians and foremen as of March 14, 1980. By the commitment date of June 30, 1980, the remaining phases of the qualification program will be completed.
2. Action Item 3.2.4.1.1: The committed action for this item was the same as the action required for Item No. 2a above.
3. Action Item 3.2.4.1.2: The procedure for radiological control training for all personnel employed at TMI-2 has been prepared by the Supervisor of Radiological Control Training, reviewed within the Radiological Control Department, and returned with comments which are currently being resolved. This procedure is expected to be issued before the commitment date of May 1, 1980.
4. Action Item 3.2.5.1.4: A procedure describing the "in house" surveillance program has been prepared, submitted to PORC, and returned with comments which are currently being resolved. This procedure will be re-submitted for final review and approval by the April 15, 1980, commitment date.
5. Action Item 3.2.7.1.3: The QA program for the TLD system is currently being prepared by the Radiological Technical Support Group. This procedure will be submitted for review and approval by the committed date of April 30, 1980.

### 6.4 ADDITIONAL ACTIVITY IN PROGRESS

1. Action Item 3.2.3.1.1: The recruiting program to place highly skilled managerial, professional and technical personnel within the TMI-2 Radiological Control Department is a current and continuing activity. To date, there are 24 individuals with college degrees, and 3 individuals with Health Physics certifications in the Radiological Control Program.

In addition, three technician foremen, two training instructors, one training administrator, one training supervisor, two engineering supervisors, four engineers, one dosimetry supervisor, one support services supervisor, three radiological control technicians, and all but one management level positions have been filled.

2. Action Item 3.2.6.1.2: Action sign off steps have been added to the Reactor Building air lock and initial entry procedures, to ensure precautions and requirements have been satisfied prior to continuing with the action. The procedure for TMI-2 wide use has not been developed as of this date. The commitment date for this action is August 1, 1980.
3. Action Item 3.2.6.1.3: A revision to the TMI-2 technical specifications, which would provide appropriate and timely review and approval for radiological control procedures, has been submitted to the NRC, and is currently awaiting approval.
4. Action Item 3.2.9.1.3: The Radiological Technical Support group is developing a QA program for instrument calibration. This program is expected to be implemented by the commitment date of July 1, 1980.
5. Action Item 3.2.9.1.4: The TMI instrument calibration and maintenance facility has been upgraded as indicated

in the Management Plan; construction of a new facility is no longer necessary, since the facility presently in use is considered to be adequate for the present and the immediate future.

6. Action Item 3.2.13.1.3: Critiques for unusual radiological occurrences are currently being conducted with the Manager of Radiological Control, the individual(s) involved and their supervision, as a minimum, to determine the cause and to initiate corrective actions. The procedure formalizing this practice has not been developed, however, it is expected to be implemented on schedule.



## SECTION 6

### SPECIAL PROJECTS

#### 1.0 SCOPE

Special Projects is responsible for accomplishing a cleanup of the Reactor Building atmosphere and for conducting the initial entries into the Reactor Building. To support these activities, Special Projects conducts Reactor Building air samples and measurements and experiments designed to measure radiation and contamination levels in the Reactor Building.

Special Projects' tasks and task objectives are:

1. Hydrogen control system modifications - make changes to the Reactor Building hydrogen control system to allow use of this system for purging the Reactor Building.
2. Ante-Room modifications - make changes to the ante-room area around Reactor Building personnel airlock number 2 to allow use of this area for the initial Reactor Building entries.
3. Airborne activity samples - determine the particulate, gaseous and iodine activity levels of the Reactor Building atmosphere.
4. Gamma radiation readings through the equipment hatch - determine the isotopic identity and magnitude of plate-out on the 305' elevation.
5. Gamma radiation readings through the inner flange of penetration R605 (approximately 2 feet above the sump water level, near the basement of the Reactor Building) - determine sump level and specific activity of the contamination in the sump.

6. Sump water sample from penetration R401 (approximately 2 feet above the sump water level) - perform an activity analysis of the water.
7. Gamma radiation readings through the inner metal flange of penetration R626 (at the 347' elevation approximately 11 feet above the Reactor Building operating floor) - determine general area radiation levels and determine the isotopic identity and magnitude of plateout on the 347' elevation operating floor.
8. Radiation mapping of the number 2 personnel airlock - determine airborne activity level and radiation reading inside the airlock.
9. Analysis of the hydrogen recombiner inlet spool piece - determine what plateout exists on the spool piece as a result of the several days of flow through the hydrogen recombiner which occurred within the first month after the accident.
10. Remote TV camera and radiation surveys through penetration R626 - obtain an initial visual assessment of the damage that may have been done by the accident and obtain the first direct radiation measurement readings inside the building.
11. Airlock entry - obtain better information on the 305' elevation radiation levels and the 305' elevation plate-out source.

## 2.0 CURRENT ACTIVITIES

### 2.1 HYDROGEN CONTROL SYSTEM SUPPORT

All modifications of the hydrogen control system required to support Reactor Building purge were completed on March 15. Final system testing began on March 31. All initial operator training to support the Reactor Building purge was completed on March 4. Final training can only be completed when NRC approval of the purge procedure is obtained.

## 2.2 REACTOR BUILDING ENTRY SUPPORT

All modifications to the ante-room area in support of Reactor Building entry were completed on March 20. Final estimates of dose rates expected in the Reactor Building have been calculated and are shown in Tables 6-1 and 6-2. Training of the initial entry crew and testing of equipment to be used during the initial entry were completed on March 20. This training included dry run/rehearsal of the entry in the TMI Unit 1 Reactor Building. All equipment tested satisfactorily. A request for permission to enter the Reactor Building was submitted to the NRC on March 17.

## 2.3 REACTOR BUILDING PERSONNEL AIRLOCK RADIATION SURVEY

Entry into and survey of the Reactor Building personnel airlock number 2 was completed on March 14. Prior to airlock entry, airborne activity was  $3 \times 10^{-3} \mu \text{Ci/ml}$  krypton 85 and  $2 \times 10^{-9} \mu \text{Ci/ml}$  particulate. This activity was purged into the plant ventilation system. The maximum surface contamination level found in the airlock was  $460 \text{ dpm}/100 \text{ cm}^2$ . General area radiation levels at the inner door of the airlock were  $40 \text{ mR/hr}$ . Calculations of general area dose rate (based on inner airlock door readings) on the 305' elevation of the Reactor Building, and final analysis of the Ge(Li) scan of the inner door have not yet been completed.

## 2.4 RADIATION INSTRUMENT AND WEARING APPAREL STUDIES

Experiments were conducted in penetration R626 to determine the response of various gamma and beta/gamma survey instruments in a krypton atmosphere. Based on these experiments, the instruments to be used by the Reactor Building entry team are a tele-detector (gamma detection) and an RO-7 (beta detection).

Experiments were also conducted to determine the rate of krypton diffusion through a Viking dry suit (to be worn during initial Reactor Building entry). The experiment showed that less than 10% diffusion can be expected during the twenty minute entry into the Reactor Building.



TABLE 6-1. WHOLE BODY DOSE RATES (a)

LOCATION	WITHOUT PURGE OF REACTOR BUILDING (RAD/HR)	WITH PURGE OF REACTOR BUILDING (RAD/HR)
<b>305' ELEVATION</b>		
- Krypton	0.900	—
- Plateout	0.2	0.2
- Sump Water	1.500	1.5
<b>TOTAL</b>	<b>2.6</b>	<b>1.7</b>
<b>347' ELEVATION</b>		
- Krypton	1.2	—
- Plateout	0.4	0.4
<b>TOTAL</b>	<b>1.6</b>	<b>0.4</b>
<b>STAIR NUMBERS 1 and 2</b>		
- Krypton	1.15	—
- Plateout	0.2	0.2
- Sump Water	9.0	9.0
<b>TOTAL</b>	<b>10.35</b>	<b>9.2</b>
<b>AIRLOCK (DURING ENTRY)</b>		
- Krypton	0.941	0
<b>ANTE-ROOM (DURING EXIT)</b>		
- Krypton	0.101	0
<b>(a) General Areas Only- Does not Include Hot Spots</b>		

TABLE 6-2 BETA SKIN DOSE RATES (a)

LOCATION	WITHOUT PURGE OF REACTOR BUILDING ( RAD/HR)	WITH PURGE OF REACTOR BUILDING (RAD/HR)
<b>305' ELEVATION</b>		
- Krypton	9.0	0
- Plateout	1.0	1.0
<b>TOTAL</b>	<b>10.0</b>	<b>1.0</b>
<b>347' ELEVATION</b>		
- Krypton	9.0	0
- Plateout	1.5	1.5
<b>TOTAL</b>	<b>10.5</b>	<b>1.5</b>
<b>STAIR NUMBERS 1 and 2</b>		
- Krypton	9.0	0
- Plateout	1.0	1.0
<b>TOTAL</b>	<b>10.0</b>	<b>1.0</b>
<b>(a) General Area Only- Does Not Include Hot Spots</b>		

## SECTION 7

### ENVIRONMENTAL MONITORING

#### 1.0 SCOPE

The stated objective of the Environment Impact Assessment Group is to establish and maintain environmental surveillance programs (radiological and nonradiological) necessary to minimize effects on the general population and the environment due to TMI-2 recovery activities. Specifically, the following programs apply:

1. Determine procedures and technical specifications necessary to monitor and maintain effluent concentrations as low as practicable in accordance with existing regulations.
2. Identify and monitor critical radionuclides and their potential pathways to the population.
3. Report results of environmental surveillance in accordance with technical specifications, federal and state regulations and permits and company agreements.
4. Review, follow and upgrade the existing surveillance programs.
5. Specify radioactivity source terms.
6. Coordinate environmental surveillance activities.

#### 2.0 CURRENT ACTIVITIES

##### 2.1 ENVIRONMENTAL IMPACT STATEMENTS

##### 2.1.1 SYSTEM REVIEWS



Engineering systems designed for TMI-2 recovery operation, that warrant assessment of potential off-site impacts, were reviewed and commented on as needed. The review process is intended to assure system compliance with unit Technical Specification as well as regulatory statutes, with a stated overall purpose of protecting the health and safety of the general public.

During this period environmental reviews were prepared for the following recovery systems:

<u>SYSTEM</u>	<u>PRIMARY AREAS OF REVIEW</u>
Submerged Demineralization System (SDS)	Nonradiological environmental impacts Off -site dose calculations.
Interim Waste Storage Facility	Potential off-site radiation dose levels.
Evaporator Crystallizer System	Nonradiological environmental impacts. Potential off-site radiation dose levels.
Process Water Storage Tanks	Potential off-site radiation levels.
Groundwater Monitoring	Groundwater radionuclide content.

## 2.2 ENVIRONMENTAL MONITORING PROGRAMS

Radiation environmental monitoring programs were upgraded and expanded to insure adequate off-site radiation detection capabilities in response to TMI-2 recovery operations.

Several environmental programs were upgraded in response to recovery operation. The environmental Thermo Luminescent Dosimetry (TLD) program was expanded to include seventy-three (73) sites, from the original twenty (20), along with infield placement of new TLD monitors with an expanded detection capability for  $\beta$  radiation.

The entire environmental TLD program was upgraded with the acquisition of on-site readout and data processing. In addition to the expanded TLD programs, monitoring equipment has been obtained to permit direct sampling of air, in both a continuous and grab mode, and direct readout of radiation levels in the field.

The need for increased environmental monitoring with respect to TMI-2 recovery operation was greatly enhanced by the acquisition of a mobile monitoring van. The van is being equipped with instrumentation for infield monitoring and sampling.

A groundwater monitoring program has been initiated around TMI-2 containment with an established sampling regime to be followed throughout the recovery phase.

### 2.3 SUMMARY OF ACCOMPLISHMENTS

The overall effort expended during this period was directed toward improving, upgrading, and providing input for environmental monitoring programs. Equipment acquisitions were directed toward increasing the on-site capabilities for environmental radiation monitoring during and after TMI-2 recovery. Inputs into recovery system design were made to insure the health and safety of the general public and compliance with radiological technical specifications and regulatory statutes.

## SECTION 8

### PROJECT OPERATIONS

#### 1.0 SCOPE

The scope of work for the Project Operations organization includes all activities carried out by Bechtel Power Corporation. Included is engineering design, procurement, construction, construction management and associated support activities required for containment decontamination, defueling, plant reconstruction, and the associated systems and facilities required to support these activities. Project Operations' tasks include such activities as preparation of drawings and specifications, various engineering planning studies, preparation of cost and schedule estimates, purchasing and contracting for equipment and services required to support TMI-2 recovery, management of construction and decontamination and other technical publications, and assistance in the acquisition and analysis of radiochemical data regarding the status of TMI-2.

#### 2.0 CURRENT ACTIVITIES

Estimates of gamma and beta dose rates for use by re-entry teams have been completed and drawings depicting isodose profiles have been prepared for use by the initial entry teams.

A baseline engineering package for an interim waste staging facility to accommodate 55 gallon drums and LSA boxes has been completed and is under review by the General Public Utility Service Corporation (GPUSC). General arrangement drawings and a material handling study for the containment recovery service building have been completed and are being reviewed by GPUSC.

The ground water monitoring well system has been completed and is now undergoing pre-operational testing.



An evaluation directed to optimizing the Engineering Change Memorandum procedure has been completed and is now undergoing internal review.

A supplement to the July 1979 report on containment decontamination has been issued in draft form for internal review. In addition, an overall radwaste management study, a study on alternate methods for the disposal of tritiated water, and a preliminary evaluation of radwaste volume reduction techniques have been completed.

Cost and schedule estimates have been prepared for potential alternates to the submerged demineralizer system, the equipment decontamination system building, the fluorocarbon adsorption system alternate to containment purge, a new sewage collection and treatment system for the TMI-2 site, and the EPICOR II resin solidification facility.

A set of survey control monuments has been installed at various locations around the TMI-2 site. Land has been cleared, graded, and compacted for a new laydown yard south of the dike on the TMI-2 site. Scrap metal and miscellaneous tankage has been relocated to allow for future expansion of the TMI-2 parking lot.

A contract for the new TMI-2 administration building was awarded on February 27, 1980. Preliminary construction activities for this new building are now underway.

## SECTION 9

### QUALITY ASSURANCE

#### 1.0 SCOPE

The Quality Assurance Department provides quality assurance and quality related services in support of the recovery effort for all items and activities identified by engineering as "important to safety". The department provides and maintains the QA plan which describes the QA program on a project-wide basis and reviews "important-to-safety" implementing procedures from other departments to assure overall program compliance with regulatory requirements and commitments. The department also conducts an independent audit program to assess program adequacy and to verify compliance.

During the design process, quality engineering reviews of specifications are performed to assure that appropriate quality requirements have been incorporated. During shop manufacturing and modification or construction on site, the department provides inspection to verify compliance with specification and regulatory requirements and independently monitors the "important to safety" activities of the recovery staff to assure compliance with approved procedures, administrative controls and regulatory requirements. The Quality Assurance Organization has the authority to stop work or discontinue further processing when nuclear safety considerations warrant this action. Periodic reports are issued to upper management regarding the implementation and effectiveness of the Quality Assurance Program during this recovery effort.

#### 2.0 CURRENT ACTIVITIES

##### 2.1 PROGRAM DEVELOPMENT

The quality assurance department has been working closely with other TMI-2 organizations to prepare and issue the TMI-2 Recovery Plan. When issued, this plan will be the basic document which describes the overall approach to quality being implemented at TMI-2. A primary consideration during preparation has been to produce a workable, useful document which meets all applicable regulatory requirements. The plan is organized by functional area to facilitate its utilization.

The scope of the QA Program as described in the new Plan has been enlarged beyond the existing "safety-related" concept. The new Program will encompass all items and activities "important to safety". Engineering has the responsibility for classification and the Quality Assurance Department has worked with engineering to define and clarify the new concept.

A project-wide effort to update the procedures necessary to implement the QA Program is underway and is being assisted by the Quality Assurance Organizations.

## 2.2 DESIGN AND PROCUREMENT

Quality Assurance Department personnel have participated, to a limited extent, in the design and procurement activities necessary to support recovery. During this period, the department has been active in review of design and procurement documents pertaining to the submerged demineralizer and the radwaste evaporation systems. It is expected that implementation of the Recovery QA Plan and issuance of the New Quality Classification List will lead to greater participation of the department due to the increased scope under the quality program. Shop inspection of vendor activities is also expected to increase as production of additional Unit 2 facilities increases to support recovery.

## 2.3 SITE QC INSPECTION

Quality Assurance personnel perform inspection of modification



and construction activities within the scope of the QA program. All work authorization documents are reviewed to ensure inclusion of applicable inspection and notification requirements. During this period, inspection activities on Unit 2 continued at levels up to 200 inspections per month including receipt inspection and inspections of maintenance activities.

## 2.4 MONITORING SITE ACTIVITIES

During this period, the existing QA surveillance program on site is being restructured. The new program is based on an independent monitoring by QAD personnel of activities "important to safety". The program is designed to provide management with an adequate confidence level that activities are being conducted in accordance with regulatory and administrative requirements. Program development is continuing, including procedure preparation and indoctrination of personnel to the new concept. Surveillance activities have continued in support of TMI-2 Recovery during this period. Operation of EPICOR II, construction of radwaste facilities and special projects such as initial entry of the airlock have been subjects of recent surveillances. Increased activity is expected in future months under the new monitoring program.

## 2.5 AUDITS

The Quality Assurance Department audit program has remained on schedule, with both on-site and off-site audits being conducted. Attention has been focused on reducing the backlog of open audit findings and ensuring timely response for corrective actions. Additional audit emphasis during this period was applied to the Radiological Controls Programs.

## SECTION 10

### TRAINING

#### 1.0 SUBTASK A. OPERATOR TRAINING

##### 1.1 SCOPE

###### 1.1.1 AUXILIARY OPERATOR TRAINING

This program is applicable to all personnel who successfully bid or are hired as an Auxiliary Operator. Program objectives are to:

1. Provide training to Auxiliary Operators to progress from new hire, Auxiliary C, to Auxiliary A.
2. Provide a qualified Auxiliary Operator as an input to the replacement operator program as vacancies dictate.

The training program for Auxiliary Operator progression consists of a two year program of classroom instruction, in-plant training and experience, and written and practical examinations. Successful completion of the first year results in automatic promotion from Auxiliary C to Auxiliary B; successful completion of the second year results in automatic promotion to Auxiliary A. After a minimum period of performing as an Auxiliary A, and as openings become available, the operator is eligible for consideration for entry into the Control Room Operator training program.

###### 1.1.2 LICENSED REACTOR OPERATOR TRAINING

This program is applicable to all Auxiliary Operators A. The objectives of the courses are:

1. Prepare an Auxiliary Operator A to achieve the position of Control Room Operator.
2. Prepare a candidate to successfully complete the NRC License Examination.

The training program consists of the following:

- a. Specific study assignments
- b. Oral checkouts in practical factors
- c. Written tests
- d. Oral comprehensive examinations
- e. Classroom lessons
- f. Simulator training

The program is conducted over a period of nine months, with the classroom phase consisting of approximately six weeks.

### 1.1.3 SENIOR REACTOR OPERATOR TRAINING

This program is applicable to all Shift Foreman candidates who are licensed TMI Control Room Operators.

The objectives of the program are to provide the following:

1. Senior Reactor Operator License
2. Supervisory Development

The program consists of the following:

- a. SRO License training program
- b. PWR simulator S/U certification course (if not completed during Operator Licensing Program)
- c. Licensed operator requalification program
- d. PWR simulator refresher training
- e. Supervisory training
- f. First aid
- g. Fire fighting



- h. Switching and Tagging
- i. Safety for Supervisors
- j. SRO Decision Analysis
- k. Other Related Training

#### 1.1.4 RO/SRO REQUALIFICATION TRAINING

This program is applicable to all Licensed Reactor Operators and Senior Reactor Operators.

The objective of the program is to maintain the qualification of Licensed Reactor Operators and Senior Reactor Operators. The requalification Program consists of four interrelated segments which run concurrently. These segments are:

- 1. Operational Review Lecture Series (OR)
- 2. Fundamentals and System Review Program (FSRP)
- 3. On-The-Job Training
- 4. Annual Evaluation Examinations

The OR Series is a classroom lecture presentation which provides licensed personnel with the details of operational information related to the Three Mile Island Station. As part of the OR Series, selected FSR topics are presented. FSR topics are selected in areas where annual operator and senior operator written examinations indicate that emphasis in scope and coverage is needed. OR lectures are scheduled for a minimum of 60 hours per year.

On-the-job training is designed to ensure that all licensed personnel operate reactor controls and participate in major unit evolutions. Records of all on-shift performance are maintained and periodically reviewed by supervisory personnel.

The annual evaluation examinations simulate the written and oral examinations administered by the Nuclear Regulatory Commission. Performance on these annual evaluation examinations

determine the extent of the PSR program during the twelve month requalification period.

## 1.2 CURRENT ACTIVITIES

### 1.2.1 AUXILIARY OPERATOR TRAINING ACCOMPLISHMENTS

There are currently ten (10) Auxiliary Operator "B's" enrolled in the program. All training conducted was on-the-job.

### 1.2.2 LICENSED REACTOR OPERATOR TRAINING ACCOMPLISHMENTS

During this period, one person completed the training which includes simulator certification at B&W Training Center, Lynchburg, Va.; a company administered audit examination, and licensing examination by NRC for a Reactor Operator License. Four other personnel are enrolled in the program. Their training was on-the-job.

### 1.2.3 SENIOR REACTOR OPERATOR TRAINING ACCOMPLISHMENTS

There are currently four people enrolled in the program. During this period a company audit examination was administered; they attended simulator training at Lynchburg, Va., as part of the Licensed Operator Requalification Program, and they were administered licensing examinations by the NRC.

### 1.2.4 RO/SRO REQUALIFICATION TRAINING ACCOMPLISHMENTS

There are nineteen (19) licensed Reactor Operators/Senior Reactor Operators enrolled in the requalification program. Annual requalification examinations were administered and all operators attended simulator training during this period.

## 2.0 SUBTASK B. MAINTENANCE TRAINING

### 2.1 SCOPE

Maintenance training is provided in the following four phases, each for a six month duration:

1. Phase I: General Site and Maintenance Fundamentals Training
2. Phase II: Skills Systems Maintenance Training
3. Phase III: Skills Specialty Training
4. Phase IV: Applications Training

The program is applicable to the following classifications:

- a. I&C Technicians
- b. Electrical Maintenance Technicians
- c. Mechanical Maintenance Technicians
- d. Utility Technicians

### 2.2 CURRENT ACTIVITIES

During this period, Phase I training was conducted continuously for maintenance personnel. Personnel attendance was by shift rotation, with each shift receiving the training one week out of six weeks. There are 150 individuals enrolled in this program.

## 3.0 SUBTASK C. HEALTH PHYSICS TECHNICIAN TRAINING

### 3.1 SCOPE

The training for Health Physics Technicians is separated into the following categories:



1. Met-Ed Employees
  - a. Newly hired Technician training
  - b. Health Physics Technician/Foremen training
2. Contractor Personnel Training

TMI Unit 2 is currently utilizing Nuclear Support Services (NSS) contractor Radiological Control Personnel. The report contains the scope of that training. At such time as Met-Ed system employees are hired by Unit 2 for Radiological Control Positions, the training program for them will be described. The contractor personnel training consists of:

- a. Training of personnel in TMI-2 procedures
- b. Qualification Testing

### 3.2 CURRENT ACTIVITIES

During this period, the program has been conducted continuously in order to provide training to the incumbent NSS Technicians. Approximately 50 NSS personnel were qualified to perform duties in Unit 2 Radiological Control Positions.

## 4.0 SUBTASK D. GENERAL EMPLOYEE TRAINING

### 4.1 SCOPE

This program is applicable to all personnel on site. In addition, the program was expanded to include practical factors training during this period.

### 4.2 CURRENT ACTIVITIES

All new personnel reporting to the site during this period received this training. The new employees who will be permitted to enter

Radiological Control areas unescorted, began the expanded training commencing February 18, 1980. Approximately 18 people per day who received the radiological control training prior to February 18, are being retrained in the new practical factors training. It is anticipated that all personnel will have received the additional training prior to June 1, 1980.

## 5.0 SUBTASK E. RADWASTE MANAGEMENT TRAINING

### 5.1 SCOPE

#### 5.1.1 RADWASTE ADMINISTRATION TRAINING

This program is applicable to all personnel who control and prepare radwaste for shipment. Its objective is to train personnel in the regulations for radwaste shipment.

#### 5.1.2 RADWASTE REDUCTION TRAINING

This program is applicable to all personnel who operate radwaste systems or who are involved through their work in the production of radwaste.

The primary objective of the program is reduction in the amount of the radioactive waste produced.

### 5.2 CURRENT ACTIVITIES

#### 5.2.1 RADWASTE ADMINISTRATION TRAINING ACCOMPLISHMENTS

A series of four lectures were conducted during this period, in order to train all personnel involved in radwaste shipment. Approximately twenty-seven (27) supervisory personnel attended these lectures. Fifty-seven (57) technicians were trained during this period.

### 5.2.2 RADWASTE REDUCTION TRAINING ACCOMPLISHMENTS

The principle of radwaste reduction has been incorporated in the General Employee Training which was conducted after February 18, 1980. In addition, a backfit program is being conducted continuously to indoctrinate all personnel in the principles of radwaste reduction. This will continue until all personnel on site receive this training; completion is estimated to be June 1, 1980. Approximately 18 individuals each day receive this indoctrination as part of radiological controls practical factors training program.

## 6.0 SUBTASK F. SPECIAL TRAINING

### 6.1 SCOPE

#### 6.1.1 REACTOR BUILDING RE-ENTRY TEAM TRAINING

This training is applicable to the personnel forming the Reactor Building Re-entry Team and to the management personnel involved in the control of the re-entry. Training consists of the following:

1. Radiological fundamental
2. Equipment familiarization
3. Task familiarizations and practices
4. Physical and psychological examinations and preparations
5. Radiological condition
6. Communications familiarizations
7. Management Briefings

#### 6.1.2 REACTOR BUILDING PURGE SYSTEM TRAINING

This training is applicable to all TH1-2 personnel who operate the system. The objectives are to familiarize operators with the system construction, controls, and operations.



### 6.1.3 EMERGENCY PLAN TRAINING

This program is applicable to all Unit 2 personnel. It provides indoctrination in the emergency plan, and provides for drill in the various casualties that require implementation of the plan.

### 6.1.4 SUPERVISORY INDOCTRINATION IN CONTROLLED SUBSTANCE TRAINING

This program is applicable to all supervisors. The training consisted of a lecture on a Description of Controlled Substances and recognition of the use of controlled substances by personnel.

## 6.2 CURRENT ACTIVITIES

### 6.2.1 REACTOR BUILDING RE-ENTRY TEAM TRAINING ACCOMPLISHMENTS

During this period, Items 1 through 7 were completed and Item 1 was repeated to account for newly assigned personnel.

### 6.2.2 REACTOR BUILDING PURGE SYSTEM TRAINING ACCOMPLISHMENTS

During this period, a total of six (6) lectures were conducted to provide training for the operation shifts. In addition, one make-up lesson was given for personnel missing any shift lecture.

### 6.2.3 EMERGENCY PLAN TRAINING ACCOMPLISHMENTS

During this period, a series of six drills were conducted on specific casualties. The various emergency plans response personnel were provided training prior to conducting these drills. A station-wide drill was conducted in March. Three Radiological Control Drills were conducted for Radiological Control Personnel.

### 6.2.4 SUPERVISORY INDOCTRINATION IN CONTROLLED SUBSTANCE TRAINING ACCOMPLISHMENTS

The training was provided three times during March. Approximately 50 supervisors attended.

## 7.0 SUBTASK G. CHEMISTRY TECHNICIAN TRAINING

### 7.1 CURRENT ACTIVITIES

This program is under development and will be included in subsequent reports.

## SECTION 11

### SECURITY

#### 1.0 SCOPE

The scope of the Security Department of TMI Unit II is to institute a Security system separate from TMI Unit I to enable the Security Force to address the unique security requirements in connection with Recovery Operations. The department must be able to allow the flow of employees necessary for a recovery and at the same time provide high assurance that unauthorized personnel and/or equipment will be denied access into the protected/vital areas. The department must also be able, in the event of intrusion into the protected area, to neutralize the intruders or deny them entry to vital areas until assistance arrives.

#### 2.0 CURRENT ACTIVITIES

##### 2.1 ORGANIZATION

The organization of the security department for TMI Unit II became effective January 1, 1980. The department consists of a security supervisor, a site protection sergeant in the capacity of administration/training, site protection sergeants in the capacity of shift commanders (Duty Sergeants), an administrative assistant and sufficient site protection officers to man the necessary posts.

##### 2.2 SECURITY SYSTEM

A new system for access control into the protected/vital area went into effect the latter part of January, 1980. This is a computerized system that simplifies record keeping and expedites the entry of authorized personnel. It also assists the security department in exercising positive access control into the vital/protected area.



### 2.3 SECURITY PROCEDURES

New Security procedures for TMI Unit II have been ninety percent completed and are now in the review and approval cycle.

### 2.4 BADGING SYSTEM

A new and separate badging system for TMI Unit II employees is being implemented and upon completion will assist the employee in needed access, and enable the Security Department to have more positive control of the personnel entering the vital/protected area.

## APPENDIX 1 - ANNOTATED SEQUENCE OF EVENTS

### SECTION

Narrative

Figures 1 thru 65

### PAGE

2 thru 99

100 thru 162

TABLE OF CONTENTS

PAGE

1.0	Introduction	3
2.0	List of Figures	4
3.0	List of References	7
4.0	List of Symbols	10
5.0	Annotated Sequence of Events	11



1.0 INTRODUCTION

This report is a sequence of the events for the 20 hour period following the March 28, 1979 loss of coolant accident at Three Mile Island, Unit 2 Nuclear Station. The report is a culmination of 4 man years of detailed analysis of recorded plant parameter data, plant logs and operator interviews. The results of the analysis are presented in an annotated sequence of events which includes a chronology of events, a reference to the source of each entry in the chronology and the information available to the operators regarding each event. The type of information available to the operator, the form in which the information was presented and the timeliness of the presentation of the information relative to the occurrence of the events are also included.

The sequence of events focuses on the operator actions and the plant response during the 20 hours following the Unit 2 Turbine trip at 0400:37 a.m. The report does not address the extent of nuclear fuel damage, the pathways of radioactive material releases nor implementation of the Emergency Plan. Conclusions and recommendations are also considered to be outside the scope of the report.

The analysis and preparation of the sequence of events was performed by an integrated group whose members were drawn from the staff of Metropolitan Edison Company, Jersey Central Power and Light Company, Energy Incorporated and Babcock and Wilcox. Significant contributions were also made by General Public Utility Service Corporation, Pichard, Love and Carrick and the Nuclear Regulatory Commission.

## 2.0 MAP OF TRENDS

Figure No.	Title	Reference
1	Summary of Reactor Coolant System Parameters (-15 to 120 seconds)	1, 2a
2	Summary of Steam Generator Parameters (-15 to 120 seconds)	1
3	Reactor Coolant System Pressure, Saturation Pressure and Pressurizer Level (-2 to 30 minutes)	1, 2c, 2a
4	Reactor Coolant System Pressure and Pressurizer Level (-1 to 8 hours)	1, 2c, 2a, 2a
5	Reactor Coolant System Pressure and Saturation Pressure (-1 to 20 hours)	1, 2c, 2a, 2a
6	Reactor Coolant System Loop A & B, Hot and Cold Leg Temperatures (-2 to 30 minutes)	1
7	Reactor Coolant System Loop A & B, Hot and Cold Leg Temperatures (60 to 120 minutes)	1
8	Reactor Coolant System Loop A & B, Hot and Cold Leg Temperatures (-1 to 8 hours)	1, 3p
9	Steam Generator A & B, Level and Pressure (-2 to 30 minutes)	1
10	Steam Generator A & B, Level and Pressure (60 to 120 minutes)	1
11	Steam Generator A & B, Level and Pressure (-1 to 8 hours)	1
12	Reactor Coolant System Pressure (-20 to 120 seconds)	1
13	Reactor Coolant System Pressure (-20 to 120 minutes)	1, 2c, 2a, 2a
14	Reactor Coolant System Pressure (-1 to 20 hours)	1, 2c, 2a, 2a
15	Reactor Coolant System Loops A & B Flow (-20 to 120 seconds)	1
16	Reactor Coolant System Loops A & B Flow (-2 to 30 minutes)	1
17	Reactor Coolant System Loops A & B Flow (-20 to 120 minutes)	1
18	Reactor Coolant System Loops A & B Flow (-1 to 8 hours)	1
19	Reactor Coolant System Loops A & B Flow (-2 to 20 hours)	1
20	Reactor Coolant System Loop A, Hot and Cold Leg Temperatures (-20 to 120 seconds)	1
21	Reactor Coolant System Loop A, Hot and Cold Leg Temperatures (-1 to 30 minutes)	1
22	Reactor Coolant System Loop A, Hot and Cold Leg Temperatures (-20 to 120 minutes)	1

Index No.

Title

23	Reactor Coolant System Loop A, Hot and Cold Leg Temperatures (-1 to 8 hours)	1, 3p
24	Reactor Coolant System Loop A, Hot and Cold Leg Temperatures (-2 to 20 hours)	1, 3p
25	Reactor Coolant System Loop B, Hot and Cold Leg Temperatures (-20 to 120 seconds)	1
26	Reactor Coolant System Loop B, Hot and Cold Leg Temperatures (-5 to 30 minutes)	1
27	Reactor Coolant System Loop B, Hot and Cold Leg Temperatures (-20 to 120 minutes)	1
28	Reactor Coolant System Loop B, Hot and Cold Leg Temperatures (-1 to 8 hours)	1, 3p
29	Reactor Coolant System Loop B, Hot and Cold Leg Temperatures (-2 to 20 hours)	1, 3p
30	Reactor Coolant System Exit Fuel Assembly Temperatures at Approximately 04:39.23 (0900:00)	4j
31	Reactor Coolant System Pressurizer Level (-20 to 120 seconds)	1
32	Reactor Coolant System Pressurizer Level (-20 to 120 minutes)	1
33	Reactor Coolant System Pressurizer Level (-2 to 20 hours)	1
34	Steam Generator A & B Steam Pressure (-20 to 120 seconds)	1
35	Steam Generator A & B Steam Pressure (-20 to 120 minutes)	1
36	Steam Generator A & B Steam Pressure (-2 to 20 hours)	1
37	Turbine Header Pressure Loop A & B Steam Pressure (-20 to 120 seconds)	1, 3a
38	Turbine Header Pressure Loop A & B Steam Pressure (-20 to 120 minutes)	1, 3a
39	Turbine Header Pressure Loop A & B Steam Pressure (-2 to 20 hours)	1, 3a
40	Steam Generator A & B Start-Up Level (-20 to 120 seconds)	1
41	Steam Generator A & B Start-Up Level (-20 to 120 minutes)	1
42	Steam Generator A & B Start-Up Level (-2 to 20 hours)	1
43	Steam Generator A & B Operating Level (-20 to 120 seconds)	1
44	Steam Generator A & B Operating Level (-20 to 120 minutes)	1



Device No.

Title

Reference

45	Steam Generator A & B Operating Level (-2 to 20 hours)	1
46	Reactor Coolant Drain Tank Pressure (-20 to 120 seconds)	1
47	Reactor Coolant Drain Tank Pressure (-5 to 30 minutes)	1
48	Reactor Coolant Drain Tank Pressure (-20 to 120 minutes)	1
49	Reactor Coolant Drain Tank Pressure (-1 to 8 hours)	1
50	Reactor Coolant Drain Tank Pressure (-2 to 20 hours)	1
51	Reactor Building Temperature and Pressure (-1 to 20 hours)	3j
52	Reactor Building Temperature at Elevations 310, 330 and 353 feet (0 to 20 hours)	3j
53	Reactor Coolant System Makeup Tank Level (0 to 30 minutes)	1
54	Reactor Coolant System Makeup Tank Level (0 to 8 hours)	1
55	Reactor Coolant System Makeup Tank Level (0 to 20 hours)	1
56	Intermediate Range and Source Range Monitors (0 to 4 hours)	2a
57	Intermediate Range and Source Range Monitors (-1 to 20 hours)	2a
58	Computer Alarm Printer Log Time (-1 to 20 hours)	2a
59	Emergency Feedwater Pump Discharge Pressure (0 to 14 minutes)	2a
60	TMI Duct 2 Pump Operating History (-1 to 20 hours)	2a
61	Pressurizer Spray Valve (RC-V1) Position (0 to 20 minutes)	1
62	Pressurizer Spray Valve (RC-V1) Position (0 to 20 hours)	1
63	Electromagnetic Relief Black Valve (RC-V2) Position (0 to 10 hours)	1, 2a, 3j, 4b
64	Electromagnetic Relief Black Valve (RC-V2) Position (0 to 20 hours)	1, 2a, 3j, 4b
65	DCT Duct 2 Control Room Layout	6c

### 3.0 LIST OF REFERENCES

1. DHI Unit 2 Reactor Data (1)
2. DHI Unit 2 Computer Data
  - a. Alarm Summary
  - b. Sequence of Events Review
  - c. Utility Printer
  - d. DHI Station Log
  - e. Post Trip Review
3. DHI Plant Stripcharts
  - a. Area Camma Monitors (RP-UR-1901)
  - b. Area Camma Monitors (RP-UR-1902)
  - c. Atmospheric Radiation Monitors (RP-UR-2900)
  - d. Liquid Radiation Monitors (RP-UR-3264)
  - e. Atmospheric Radiation Monitors (RP-UR-3236)
  - f. Atmospheric Radiation Monitors (RP-UR-1907)
  - g. Auxiliary Building Air Flow (AH-FR-5313 and AH-FR-5286)
  - h. Fuel Handling Building Air Flow (AH-FR-5709 and AH-FR-5659)
  - i. Reactor Building Temperature and Pressure
  - j. Intermediate Range and Source Range Monitors
  - k. Turbine Header Pressure Loop & Steam Pressure
  - l. Reactor Coolant System Wide Range Pressure
  - m. Reactor Coolant System Loop A and B, Wide Range Hot Leg Temperatures (TM-FR-7167)
  - n. Condensate Polisher Flow
  - o. Self Power Neutron Detector Backup Incore Recorders
  - p. Condenser Hot Well Level
  - q. Atmospheric Radiation Monitors (RM-R-4)
  - r. Atmospheric Radiation Monitors (RM-R-5)
  - s. Control Room Air Flow (AH-FR-5191 and AH-FR-5192)
4. DHI Plant Logs
  - a. DHI Unit 1 Shift Supervisor/Control Room Operator Logs
  - b. DHI Unit 2 Shift Supervisor/Control Room Operator Logs
  - c. DHI Unit 2 Emergency Control Station Log
  - d. DHI Unit 2 Primary Radwaste Auxiliary Operator Log
  - e. DHI Unit 2 Chemistry Log/Sample Results
  - f. DHI Unit 2 Emergency Control Center Log
  - g. NRC Region 1 Response Center Tapes
  - h. NRC Region 1 Incident Message forms
  - i. DHI Unit 2 Hand Recorded Exit Fuel Assembly Temperatures
5. Technical Data Reports with General Public Utility Service Corporation (1)
  - a. Accident Transient Modeling Analysis, TDR 045
  - b. Source and Pathways of DHI 2 Release of Radioactive Materials, TDR 055
  - c. DHI 2 Makeup Pump Operation, TDR 118
  - d. Loss of Feedwater Flow Leading to the Accident of March 28, 1979, TDR 136
6. Technical Manuals
  - a. DHI Unit 2 Technical Specification
  - b. DHI Unit 2 Final Safety Analysis Report
  - c. DHI Unit 2 System Descriptions

(1) This information was not available to the Operator on March 28, 1979.

7. T. Van Witbeck memorandum regarding TMI Unit 2 Operating Staff and POMS Sequents of Events Review Meeting (1)

8. TMI Staff Interviews Conducted By Met-Ed/CPU (1)

- a. Ken Bryan dated April 26, 1979
- b. Joe Duman dated April 25, 1979
- c. Craig Faust dated March 30, 1979 and April 6, 1979
- d. Ed Frederick dated March 30, 1979 and April 6, 1979
- e. John Flint dated April 20, 1979
- f. Craig Faust and Ed Frederick dated March 29, 1979
- g. Jim Floyd dated April 20, 1979
- h. Don Miller dated March 30, 1979
- i. Juanita Cingrich dated March 30, 1979
- j. Dale Laudermilch dated March 30, 1979
- k. Hugh McGovern dated March 29, 1979 and May 4, 1979
- m. Brian Mehler dated April 25, 1979
- n. Steve Hall dated March 30, 1979
- o. Frederick Scheinmann dated March 30, 1979
- p. Bill Zee dated March 30, 1979 and April 6, 1979
- q. Dick Dubiel, Gary Miller and Jim Seelinger dated April 12, 1979

9. TMI Staff Interviews Conducted by WRC (1)

- a. Craig Faust dated April 21, 1979
- b. Terry Daugherty dated April 22, 1979
- c. Frederick Scheinmann dated April 23, 1979
- d. Ed Frederick dated April 23, 1979
- e. Bill Zee dated April 23, 1979
- f. John Flint dated April 23, 1979 and July 2, 1979
- g. Joe Duman dated April 24, 1979
- h. Dick Dubiel dated April 24-25, 1979, May 8, 1979 and May 22, 1979
- i. Mike Ross dated April 25, 1979 and May 19, 1979
- j. George Kunder dated April 26, 1979, May 17, 1979, May 23, 1979 and July 11, 1979
- k. James Higgins dated May 1, 1979
- l. Donald Neely dated May 2, 1979 and May 5, 1979
- m. Michael Jencowski dated May 2, 1979
- n. Michael Benson and Howard Crawford dated May 3, 1979, May 22, 1979 and June 6, 1979
- o. Thomas Leach dated May 3, 1979
- p. Lee Roger dated May 4, 1979
- q. David Zeiten dated May 5, 1979
- r. Gary Miller dated May 7, 1979
- s. Richard Berner and Michael Kohn dated May 8, 1979
- t. Jim Seelinger dated May 8, 1979
- u. Lynn Wright dated May 9, 1979
- v. Joe Logan dated May 9, 1979
- w. Jack Herstein dated May 10, 1979
- x. Ken Bryan dated May 16, 1979 and July 11, 1979
- y. Tom Davis, Jr. dated May 16, 1979
- z. Scott Wilkinson dated May 16, 1979
- aa. Walter Marshall dated May 17, 1979
- ab. Brian Mehler dated May 17, 1979
- ac. John Donachie dated May 17, 1979

(1) This information was not available to the Operator on March 28, 1979.



THI Staff Interviews Conducted by NBC (1) (cont'd)

- G. Ronald Fountain dated May 17, 1979
- H. Carl Guthrie dated May 18, 1979
- I. Dale Landervulch dated May 18, 1979
- J. Hugh McGovern dated May 18, 1979 and June 20, 1979
- K. Patrick Shannon dated May 19, 1979
- L. Frank Tolenko dated May 19, 1979
- M. Joe Chensykh dated May 21, 1979
- N. Ivan Pastor, Jr. dated May 21, 1979 and July 2, 1979
- P. Don Miller dated May 21, 1979
- Q. Steve Null dated May 22, 1979
- R. Theodore Illjes dated May 23, 1979
- S. Douglas Weaver, Jr. dated May 24, 1979
- T. Ed Fredrick, Craig Faust, Fred Schellmann, Bill Zeev and Mike Ross dated May 29, 1979
- U. Thomas Wright dated June 13, 1979
- V. Instrument Man B dated June 20, 1979
- W. Harry Kuleberich dated June 26, 1979
- X. Ed Fredrick, Craig Faust, Fred Schellmann and Bill Zeev dated June 28, 1979
- Y. Harold Farst dated July 13, 1979
- Z. Charles Nell dated July 14, 1979

10. Sequence of Events prepared by THI Staff and Onsite KLV Resident Engineer titled: (1)  
"THI Station, March 28, 1979 Events Unit Number 2, G. P. Miller Station Manager."

#### 4.0 LIST OF SYMBOLS

##### Indications

Electrical Status Light  
Meter  
Stripchart Recorder  
Annunciator  
Control Room Panel  
Alarm Printer  
Multipoint Recorder  
Utility Printer

##### Parameters

Temperature  
Pressure  
Level  
Flow  
Asperage  
Vibration

##### Plant Identifiers

EC Reactor Coolant  
FZB Pressurizer  
C Loop Cold Leg  
B Loop Hot Leg  
SG Steam Generator  
MS Main Steam  
RB Reactor Building  
RCD Reactor Coolant Drain Tank  
LB Latdown  
ESF Engineered Safety Features  
EF Emergency Feedwater  
EI-1 Source Range Monitor  
EI-3 Intermediate Range Monitor  
EI-4 Intermediate Range Monitor  
EC-P Reactor Coolant Pump  
HAP Hakeup Pump  
FW-P Feedwater Pump  
DHP Decay Heat Pump  
EF-P Emergency Feedwater Pump

This table in conjunction with Figure 65 "TMI Unit 2 Control Room Layout", is provided as a guide to understanding the entries under the "Information Available to the Operator" column in the Annotated Sequence of Events.

### 5.0 ANNOTATED SEQUENCE OF EVENTS

Information Available to the Operator

Reference

For this chronology, an elapsed time clock was established with the time of the turbine trip, 0400:37, defined as elapsed time equal to zero. The elapsed time of each event in the sequence is given as the number of hours, minutes and seconds relative to 0400:37, followed in parenthesis by the real time using a 24-hour clock. For example, 1:53:43 p.m. on March 28 would be written 9:52:06 (1352:43). Depending upon the accuracy of the source of data for each event, the time appears alone or with the notation "approximate."

Annotations included with the chronology of events, in addition to providing periodic assessments of the plant status, represent input culled from interviews with the operating staff.

In cases where direct action was taken by the plant operating staff the term "the operator or the shift supervisor" is used in the sequence of events.

#### PLANT STATUS

Prior to the accident Three Mile Island Unit Two was at 97% power with the Integrated Control System in full automatic. Rod groups one through five were fully withdrawn, rod groups six and seven were 95% withdrawn and rod group eight was 27% withdrawn. Reactor Coolant System total flow was approximately 138 million pounds per hour and the Reactor Coolant System pressure was 2155 psig. Reactor Coolant Makeup Pump 1B (MC-P-1B) was in service supplying makeup and Reactor Coolant Pump seal injection flow. Normal Reactor Coolant System makeup flow was approximately 70 gallons per minute. Reactor Coolant System boric concentration was approximately 1030 parts per million. The water level in



the boration water storage tank was approximately 55 feet. The Pressurizer Spray Valve (SC-01) and Busters, except Groups 6 and 7, were in manual control while spraying reactor coolant into the Pressurizer to equalize boron concentrations between the Pressurizer and the remainder of the Reactor Coolant System. The Pressurizer Relief Valve discharge header thermocouples indicated values between 186F and 200F due to leakage through one of the three Pressurizer Relief Valves (BC-R2, BC-R1A or BC-R1B). An RC-R1B high temperature alarm had been received at -2:37 (0123) and was reset at -2:28 (0132). Temperatures recorded were 200F for the alarm and 192.4F for the alarm reset.

The following table lists Steam Generator parameters prior to the accident.

Table of Steam Generator Parameters<sup>†</sup>

	Steam Generator A	Steam Generator B
Loop Feedwater	3,745.3 MWt/g	3,700.3 MWt/g
Operating Level	542	57.42
Startup Level	158.8 inches	163.4 inches
Steam Pressure	910 psig	889.6 psig
Feedwater Temperature	462.7F	442.7F
Steam Temperature	595F	594F

a MWt/g - Million Pounds Per Hour

<sup>†</sup> The differences between Steam Generator A and B parameters are typical of normal operation.

Steam Generator Feedwater Pumps 1A and 1B (FW-P-1A and FW-P-1B), Condensate Booster Pumps 2A and 2B (CB-P-2A and CB-P-2B) and Condensate Pumps 1A and 1B (Co-P-1A and Co-P-1B) were in service. Two heater drain pumps were on line to

TMA 044, Rev 2  
April 3, 1980

Information Available to the Operator      Reference

recovering heater drain water and supplementing main feedwater pump suction requirements. The auto/manual switch which provides certain start/stop features to the condensate, condensate booster and main feedwater pump control circuitry was in the manual mode. An attempt was being made to clear a clogged main transfer line in an isolated standby deaerator of the Condensate Polishing System.

The Fuel Handling Building supply fans (AB-E-7A and AB-E-7B) and exhaust fans (AB-E-10A and AB-E-10B or AB-E-10C and AB-E-10D) were in service. The Auxiliary Building exhaust fans (AB-E-8C and AB-E-8D) were in service. The Auxiliary Building supply fans (AB-E-7A and AB-E-7B) were not in service.

Time	Event	Information Available to the Operator	Reference
-00:00:05 (0400:32) Approximate	Condensate Pollisher outlet valves went shut simultaneously. The cause of their sudden closure has not yet been firmly established.	Local indication at the condensate Pollisher Pans).	2a, 2b, 2c, 2d, 2e
-00:00:01 (0400:34) Approximate	Condensate Booster Pumps 2A and 2B (CO-P-2A and CO-P-2B) tripped on low suction pressure. No computer printout occurred because the auto/manual switch for the condensate system was in the manual position.	Annunciator window (AN) at Panel 17 (PL17), motor (MR) indicating motor emergency (A) and electrical station lights (ST) at Panel 5 (PL5).	2d
-00:00:01 (0400:36)	Condensate Pump 1A (CO-P-1A) tripped. This was the result of a wiring error in the 4160 volt switchgear bus control circuit which tripped condensate pump 1A (CO-P-1A) when condensate booster pump 2A (CO-P-2A) tripped with the auto/manual switch in the manual position. Condensate pump 1B (CO-P-1B) apparently remained on line.	AN at PL17, MR(A) and ST at PL5, alarm printer (AP) output of norm/trip and on/off (delay time between alarm printer output and real time approximately 0 seconds).	2a, 2b, 2d
00:00:00 (0400:37)	Feedwater Pumps 1A and 1B (FW-P-1A and FW-P-1B) tripped on low suction pressure caused by the loss of condensate booster pumps 2A and 2B (CO-P-2A and CO-P-2B). This resulted in a loss of feedwater flow to both steam generators.	AN at PL15 and PL17, speed and throttle valve position stripchart recorders (SC) at PL17, speed MR at PL4, pump discharge pressure (P <sub>DISC</sub> ) MR at PL3, AP norm/trip (Delay = 0 seconds)	2a, 2b, 2d
00:00:00 (0400:37)	The Main Turbine and Main Generator tripped in accordance with plant design.	Turbine: AN at PL5 and PL17, various MR and ST at PL3, AP norm/trip (Delay = 0 seconds) Generator: AN at PL18, various MR and ST at PL4A, AP norm/trip (Delay = 0 seconds)	2a, 2b, 2c
00:00:00 (0400:37)	All three Emergency Feedwater Pumps 1, 2A and 2B (EF-P-1, EF-P-2A and EF-P-2B) started.	All EF-P's: ST and MR(P <sub>DISC</sub> ) at PL4 EF-P's 2A and 2B: MR(A) at PL4, AP on/off (Delay = 0 seconds)	2a, 2c
00:00:04 (0400:41) Approximate	The Electromechanical Relief Valve (EC-RV) opened at the setpoint of 2255 psig.	ST at PL4	1



Time	Event	Information Available to the Operator	Reference
00:00:04 (0400:41)	The Reactor Coolant Drain Tank Pressure began to increase.	MR at PLA	1
00:00:05 (0400:42) Approximate	Turbine Bypass Valves (MS-725A, MS-725B, MS-725A and MS-725B) opened at 1010 $\pm$ 10 psig to control steam generator pressure. (Figure 3A).	MS-725A/26A: MR and ST at PLS MS-725B/26B: MR and ST at PLS	1
00:00:08 (0400:43)	The reactor tripped on high Reactor Coolant System pressure at 2245 psig. The setpoint is 2355 psig.	AR (Red/Green/Blue/Yellow) Two out of Four Logic at PLS, ST and MR at PLS, Neutron Flux SC and MR at PLS. AP Two out of Four Logic (Delay $\approx$ 0 seconds)	1, 2a, 2b
00:00:08 (0400:43) Approximate	The operator shut Leiden Isolation Valve (MS-73 6) to stop let-down flow in anticipation of the expected pressurizer level decrease which follows the initial increase in pressurizer level after a loss of feedwater flow incident (Figure 31).	ST at PLS, letdown flow MR at PLS	2c, 2d, 9a
00:00:08 (0400:43) Approximate	The operator placed the Pressurizer Spray Valve (SC-71) and Pressurizer Heaters under automatic control. Pressurizer Heater Groups 1 through 5 were de-energized as a result of this action. The setpoint at which the pressurizer heater de-energized is 2125 psig for Groups 1 through 3 and 2140 psig for Groups 4 and 5 under increasing pressure.	Spray Valve: ST at PLS Heaters: ST at PLS. AP none/strip (Delay $\approx$ 0 seconds)	1, 2a, 2d, 9d
00:00:09 (0400:46)	Note: There are a total of 13 Pressurizer Heater Groups. Heater Group 6 and 7 were not available on March 28, 1979.		
	Steam Generator levels were approximately 120 inches (Figure 3A). Steam pressure had increased to 1053 psig in Steam Generator B and 1074 psig in Steam Generator A (Figure 3A). Assuming the Steam Generator Safety Valves opened within the specified setpoints range, then four of the Steam Generator B Safety Valves and eight of the Steam Generator A Safety Valves opened.	SC L: MR (Startup Range) at PLS, MR (Wide Range) at PLS 1, 4a SC (Operate Range) at PLS and PLS SC P: MR at PLS, SC at PLS 7	

Time	Event	Information Available to the Operator	Reference
00:00:10 (0400:07) Approximate	The operator verified that all control and safety rods were tripped and fully inserted in the Reactor core.	ST at FL14.	Sc, 1b
00:00:13 (0400:50) Approximate	The operator attempted to start Reactor Coolant Makeup Pump A (RC-P-1A); however, he released the control switch before the required 2.5 seconds and the pump tripped.	AP norm/trip and ysn/so (Delay $\approx$ 0 seconds)	2a, 2d, Sc, Bc, Bd, 5b, 5d
00:00:13 (0400:50)	The Cop/lessor Borwell low level alarm was received. The level was identified to be 21.72 inches at this time.	MB at FL3, AP low (22.5 inches)/norm/high (36 inches) (Delay $\approx$ 0 seconds)	2a

#### PLANT STATUS

The plant had just experienced a turbine/reactor trip. Reactor Coolant System pressure and Pressurizer level were decreasing rapidly after reaching peaks of 2345 psig and 256 inches respectively. The Electromagnetic Relief Valve (RC-RV) was open and was passing reactor coolant from the steam space at the top of the Pressurizer. Based on Control Room indications, the Reactor Coolant System pressure and Pressurizer level were trending together and decreasing as was expected after a reactor trip. The Steam Generators water levels were at about 96 inches and decreasing at about 4 inches per second. The Steam Generators steam pressures were about 1060 psig and decreasing at 22 psig per second. The Turbine Bypass Valves and a number of Main Steam Relief Valves were open and relieving steam. All Emergency Feedwater Pumps had started. The Steam Generators water levels had not yet reached the Integrated Control System setpoint of 30 inches for the programmed opening of the Emergency Feedwater Valves (EF-V11A and EF-V11B) which would admit feedwater to the Steam Generators. In addition, the Emergency Feedwater Block Valves (EF-V12A and EF-V12B) were shut which also prevented feedwater flow until they were

opened eight minutes after the start of the transient. The reason for the block valve being shut is not known. The last documented operation of these valves was during the performance of surveillance testing of the Emergency Feedwater System on the morning of March 26, 1979.

00:00:14  
(0400:33)  
The Emergency Feedwater Pumps (EF-P-1, EF-P-2A and EF-P-2B) normal discharge pressure alarm was received (Figure 39).

MR (Piston) at PLA.  
AP 1m (setpoint = 875 psig)/norm (Delay = 15 seconds)

2a

00:00:14  
(0400:51)  
Pressurizer Heater Groups 1 through 5 automatically energized as a result of reactor coolant pressure decreasing below the energize setpoint of 2105 psig for Groups 1 through 3 and 2120 psig for Groups 4 and 5.

ST at PLA, AP norm/stop (Delay = 15 seconds)

2a

00:00:15  
(0400:52)  
The Reactor Coolant System Pressurizer level reached a peak of approximately 256 inches (Figure 31).

SC at PLA, MR (uncompensated) at PLJ

1

00:00:15  
(0400:52)  
Approximate  
Steam Generator levels were approximately 87 inches (Figure 40). Steam pressure was 1018 psig in Steam Generator B and 1042 psig in Steam Generator A (Figure 31).

SC 1: MR (Startup Range) at PLA, MR (Wide Range) at PLA, 1

SC (Operating Range) at PLA and PLJ

SC 2: MR at PLA, SC at PLJ7

00:00:15  
(0400:52)  
Approximate  
The Unit 2 Shift Supervisor announced on the Plant Page System that DVI Unit 2 turbine and reactor had tripped.

Announcement made on Plant Page System

0r

00:00:15  
(0400:52)  
Approximate  
The Electromagnetic Relief Valve (EC-RV) should have shut at about this time (closure setpoint of 2200 psig). The Electromagnetic Relief Valve position indication in the Control Room is a red lamp which illuminates when the Electromagnetic Relief Valve solenoid is energized. When the lamp is illuminated, i.e. solenoid energized

ST at PLA

1,6a



under normal circumstances the valve should be open. When the lamp is extinguished, i.e. solenoid de-energized, under normal circumstances the valve should be closed; however, the valve could be in any position as the lamp only indicates the electrical status of the solenoid and not valve position. The solenoid on the Electromechanical Relief Valve (RC-42) de-energized at approximately 00:00:15 (0400:52) resulting in an implied "shut" indication in the Control Room. Although the plant operators did not know at the time subsequent events showed that the valve had failed to shut.

The Pressurizer Spray Valve (RC-41) shut.

00:00:18  
(0400:55)

BT at PLA

1

The Steam Generator Safety Valves reseated and the Turbine Bypass Valves (MS-V-25A, MS-V-25B, MS-V-26A and MS-V-26B) modulated stem flow to the Main Condenser to control Steam Generator pressure at 1010  $\pm$  10 psig (Figure 3A).

00:00:20  
(0400:57)  
Approximate

Turbine Bypass Valves: MB and BT at PLJ

BC P: MB at PLA, BC at PLJ

1

A "Water Hammer" was noted in the condensate pump discharge piping by an Auxiliary Operator. The piping was displaced approximately 2.5 to 3.0 feet according to the Auxiliary Operator. The pipe movement caused a leak in the flange joint on condensate booster pump (CO-P-2A). It also severed an instrument air line which caused reject inhibit valve CO-V57 to fail shut.

00:00:25  
(0401:02)  
Approximate

Dalt 2 Control Room notified of "Water Hammer"

54,86,31.99

References

Information Available to the Operator

Event

Time

00:00:23  
(0401:03)

The condenser betwell normal level alarm was received. The level was 26.44 inches and increasing rapidly.

Note: After the Pollibar Detest Valve and the Rejact

Inhibit Valve (CO-757) failed shut, betwell water

could not be transferred to either condensate storage

tank 1A or 1B (CO-7-1A or 1B). This caused the betwell

level to increase until the Pollibar Bypass Valve CO-912

was opened and the oil supply was restored to the Rejact

Inhibit Valve (CO-957).

MB at PLJ.

AP low (22.5 inches)/norm/high (36 inches)

(Delay ~ 30 seconds)

26.34

00:00:30  
(0401:07)

Pressurizer Safety Valve (SC-818) and Electromatic Relief Valve

(SC-82) discharge line high temperature alarms were received and

values of 303.57 and 239.27, respectively printed out. The high

temperatures in the discharge lines were a result of the high temper-

ature steam flow through the Electromatic Relief Valve (SC-82) during

the reactor pressure transient. The Pressurizer Safety Valve (SC-818)

did not open since the Reactor Coolant System Pressure did not reach

the pressurizer safety valve lift setpoint of 2450 psig. The

SC-818 temperature alarm received was due to the back flow of steam

in the common discharge header shared with the Electromatic Relief

Valve (SC-82). These alarms were expected by the operator.

MP at PLJ0, AP high (2007)/norm (Delay ~ 30 seconds)

26

00:00:31  
(0401:08)  
Approximate

Steam Generator A level reached the Integrated Control System

setpoint of 36 inches at which the Emergency Feedwater Valve

(EF-V11A) opens (Figure 40). Feedwater was not admitted to Steam

Generator A because Emergency Feedwater Block Valve (EF-V12A) was

shut. EF-V12A is normally open.

SG L: AP (24 inches) at PLJ7, MB (Startup Range) at PLA, 1.8c

AP low (24 inches)/norm (Delay ~ 30 seconds)

EF-V11A and EF-V11B: MB at PLA

EF-V12A and EF-V12B: ST at PLA

Time	Event	Information Available to the Operator	Reference
09:00:35 (0401:12) Approximate	Steam Generator B level reached the Integrated Control System setpoint of 30 inches at which the Emergency Feedwater Valve (EF-V118) opens (Figure 40). Feedwater was not admitted to Steam Generator B because Emergency Feedwater Block Valve (EF-V128) was shut. EF-V128 is normally open.	SG L: AM (24 inches) at PL17, NR (Startup Range) at PLA 1,8c AP low (24 inches)/normal (Delay ~ 30 seconds) EF-V11A and EF-V11B: NR at PLA EF-V12A and EF-V12B: ST at PLA	
09:00:41 (0401:18)	The operator started Reactor Coolant Makeup Pump A (MU-P-1A) and opened High Pressure Injection Valve (HI-V168). With Reactor Coolant Makeup Pumps A and B (MU-P-1A and MU-P-1B) operating and delivering approximately 400 gallons per minute, the Pressurizer level rate of decrease slowed (Figure 31).	MU-P-1A: AM at PL3, ST and NR(A) at PL3, AP norm/trip (Delay ~ 45 seconds) HI-V168: ST at PL3, Injection flow NR at PL 8	1,2a,3c,8d,9a, 9d,9e
09:00:54 (0401:31)	The Reactor Coolant System pressurant level reached an indicated minimum level of approximately 150 inches (Figure 31).	SC at PLA, NR (uncompensated) at PL3	1
09:00:57 (0401:34) Approximate	Pressurizer level started increasing (Figure 31). Reactor Coolant System hot leg and cold leg temperatures reached approximately 577° (Figure 6). The Reactor Coolant Drain Tank pressure was 11 psig and increasing (Figure 47).	P23 L: SC at PLA, NR (uncompensated) at PL3 SC T <sub>C</sub> : NP at PL10 PC T <sub>H</sub> : SC at PLA, NP at PL10 and NR at PLA MCT P: NR at PLA	1
09:01:00 (0401:37)	The Pressurizer Safety Valve (SC-R1A) discharge line high temperature alarm was received. This alarm was expected and resulted from back flow in the cross <sup>1</sup> exchange header shared with the Electromechanical Relief Valve (EC-R2).	NP at PL10 AP high (2007)/normal (Delay ~ 50 seconds)	2a

#### PLANT STATUS

The Reactor Coolant System was recovering from the initial loss of feedwater flow transient. The Reactor Coolant System pressure was decreasing and the Reactor Coolant Pressurizer level had begun to increase (Figures 1 and 3). The discharge of Reactor Coolant System pressure and Pressurizer level



was not expected as Reactor Coolant System pressure and Pressurizer level should normally trend together during a loss of feedwater flow transient. The deviation from expected behavior was due to: (1) the failure of the Electromechanical Relief Valve (ER-22) to recseat, which resulted in a lower Reactor Coolant System pressure, and (2) the reduction in the heat removing capability of the Steam Generators because of their low levels. Both of these conditions contributed to the expansion of the reactor coolant volume which forced reactor coolant from the Reactor Coolant System loops and Reactor Vessel into the Pressurizer via the surge line, thereby increasing the level of reactor coolant in the Pressurizer. Steam Generator A and B levels were 11 inches and 14 inches, respectively (Figure 34); however, Emergency Feedwater was not admitted to the Steam Generators because the Emergency Feedwater Block Valves (EF-712A and EF-912B) were shut. The Steam Generator pressure was being maintained by the Integrated Control System between 975 psig and 1020 psig (Figure 31). The Reactor Coolant System Tank pressure and temperature were increasing showing the effects of the continued discharge of reactor coolant through the Electromechanical Relief Valve (ER-22). Reactor Coolant Makeup Pumps (RM-2-1A and RM-2-1B) were in operation delivering water to the Reactor Coolant System at a rate of approximately 400 gallons per minute via the High Pressure Injection Valve (HM-216B) and the normal Makeup Valve (RM-217).

00:01:13 The Condenser Wetwell high level alarm was received. The level was (0401:50) 37.37 inches.

10 at PLJ.  
AP line (22.5 inches)/bars/110 (36 inches)  
(Delay ~ 1 minute)

Time	Event	Information Available to the Operator	Reference
00:21:24 (0402:02)	A Reactor Coolant Drain Tank temperature normal alarm was received and printed out a temperature of 83.3°F. This indicated the Reactor Coolant Drain Tank temperature was increasing and had reached the normal range.	NR at PLA AP high (1200)/normal (75°F) (Delay = 1 minute)	2a
00:21:43 (0402:22) Approximate	Steam Generators A and B have boiled dry at this time. This was indicated by a steadily decreasing Steam Generator pressure (Figure 9) while Reactor Coolant System hot leg and cold leg temperatures were increasing (Figures 21 and 26).	SG P: NR at PLA and SC at PLJ SG T: SC at PLA, NR at PLJ and NR at PLA	1, 3a
00:22:00 (0402:37) Approximate	The Unit 2 shift supervisor noted all Condensate Pumps, Condensate Booster Pumps and Steam Generator Feedwater Pumps were tripped. Note: It is believed that condensate pump (CO-P-1B) continued to operate throughout the first hour. This is based on a lack of any computer alarm printout for a pump trip or low condensate pump discharge header pressure.	PL-1A/1B: AB at PLJ and PLJ CO-P-1A/1B: AB at PLJ CO-P-2A/2B: AB at PLJ	5d, 7, 8c, 9b, 9f, 9g
00:22:02 (0402:39)	The Safety Injection portion of Engineered Safety Features train A and B actuated as Reactor Coolant System pressure reached 1440 psig. Reactor Coolant Makeup Pump B (RC-P-1B) tripped automatically as a result of the actuation of Safety Injection. The Engineered Safety Features design is such that Makeup Pump A and C are normally used to deliver a High Pressure Injection rate of 1000 gallons per minute. If Makeup Pump B is running, it is automatically tripped when Safety Injection actuation occurs. Three Heat Exchanger Pumps (HE-P-1A and HE-P-1B) Backup Heat Exchanger Cooling Water Pumps (BC-P-1A and BC-P-1B) and the Emergency Diesel (ED-P-1A and ED-P-1B) also started automatically on Engineered Safety Features train A and B	EDP-1A: AB at PLJ, ST at PLJ and PLJ AP normal/actuation (Delay = 2 minutes) HE-P-1B: AB at PLJ, ST and NR(A) at PLJ AP normal/trip (Delay = 2 minutes) HE-P-1A, 1B: ST at PLJ and PLJ, NR(A) at PLJ, NR (P DISCH) at PLA, AP Normal and on/off (Delay = 2 minutes) BC-P-1A, 1B: AB, NR (P DISCH) and ST AT PL B AP on/off (Delay = 2 minutes)	2a, 2b, 5c, 6a, 6b

Time	Event	Information Available to the Operator	Reference
	action. The Decay Heat Removal Pumps operated in a recirculation mode and did not inject water into the Reactor Coolant System.	DF-P-1A, 1B: AM, ST, NE (Amps, volts, Hertz, KW/RTARS)	
00:03:04 (0403:41)	Reactor Coolant Makeup Pump C (MC-P-1C) started automatically.	AS Valt/norm (Delay ~ 2 minutes) AM at PLB, ST and NE(A) at PLJ AP norm/strip (Delay ~ 2 minutes)	2a, 2c
00:03:15 (0403:52) Approximate	The Reactor Coolant Drain Tank Relief Valve (VDR-RI) lifted at 122 psig temporarily halting the Reactor Coolant Drain Tank pressure increase (Figure A7). The pressure increase was caused by the flow of reactor coolant from the Electromagnetic Relief Valve (EC-R2). The RCVT Relief Valve (VDR-RI) discharges to the Reactor Building Sump.	NR at PLBA	1
00:03:14 (0403:51)	The operator manually bypassed the Safety Injection portion of both Engineered Safety Feature trains A and B to gain manual control of the Makeup Pumps and the High Pressure Injection Valves. Both Reactor Coolant Makeup Pumps A and C (MC-P-1A and MC-P-1C) were operating.	AP norm/hyp/as (Delay ~ 3 minutes)	2a, 2d, 2e
00:03:24 (0404:03)	The Reactor Coolant Drain Tank high temperature alarm was received. A temperature of 127.7F was recorded.	NR at PLBA, AP high (120F)/norm/low (75F) Delay ~ 3 minutes)	2a
00:03:28 (0404:05)	The Reactor Coolant System Pressurizer high level alarm was received. A level of 246.1 inches was recorded.	AM (high = 260 inches) At PLB AP low (200 inches)/norm/high (260 inches) (Delay ~ 3 minutes)	2a
00:04:28 (0405:15)	The operator stopped Reactor Coolant Makeup Pump C (MC-P-1C). The indicated Pressurizer level was 360 inches and increasing rapidly at a rate of approximately one inch second (Figure 32).	MC-P-1C: AM at PLB, ST and NE(A) at PLJ, AP norm/strip (Delay ~ 4 minutes) PTR L: AM (high/high = 315 inches, high = 260 inches) at PLB, SC at PLJ, NE (uncompensated) at PLJ.	1, 2a, 2b, 2c, 2d



Time	Event
00:04:38 (0405:15) Approximate	<p>Do an attempt to gain control of the rapidly increasing pressurizer level the operator throttled the High Pressure Injection Isolation Valves (HI-V1A and HI-V1B).</p>

# PLANT STATUS

The Reactor Coolant System pressure was 1420 psig and steadily decreasing to the saturation pressure of the Reactor Coolant System hot leg temperature (Figure 3). The continued Reactor Coolant System depressurization was due to the failure of the Electromagnetic Relief Valve (ER-V2) to reset, and reduction in High Pressure Injection flow rate. Engineered Safety Features, which actuated High Pressure Injection when pressure reached 1640 psig, had been bypassed by the operator to permit manual control of the Makeup Pumps and the High Pressure Injection Isolation Valves. As the Pressurizer level continued to increase, the operator stopped Reactor Coolant Makeup Pump C (MC-P-1C) and throttled the High Pressure Injection Isolation Valves (HI-V1A and HI-V1B) in an attempt to control the Pressurizer level and not take the Pressurizer "solid" (Figures 3 and 32). The Reactor Coolant Drain Tank Relief Valve (DR-V1) had opened at 120 psig and a high temperature alarm had been received as the temperature and pressure of the tank continued to increase. The Steam Generators had boiled dry as indicated by a continuously decreasing steam pressure while Reactor Coolant System hot leg and cold leg temperatures increased (Figures 21, 26 and 35). This was due to the Emergency Feedwater Stop Valves (EF-V1A) and EF-V1B being closed. The operator did not realize EF-V1A and EF-V1B were shut. The Steam Generators startup level indication remained at approximately 10 to 14 inches. In accordance with operating procedures a level of 8 inches or less in a Steam Generator was considered indicative of a dry Steam Generator.

Time	Event	Information Available to the Operator	Reference
00:04:32 (0405:29)	The operator started Intermediate Closed Cooling Water Pump A (IC-P-1A) in preparation of putting a second Letdown Cooler in service.	AR at PL8, ST at PL8 and PL13, MR(P <sub>DISCH</sub> ) and MR(F) at PL8, AP on/off (Delay $\approx$ 5 minutes)	2a
00:04:58 (0405:35)	The operator initiated letdown flow at a rate greater than 160 gallons per minute in an attempt to reduce Pressurizer level to the normal range.	MR at PL3 AP (Range 0-160 gpm) (Delay $\approx$ 5 minutes)	1,2a,8f,8r,9c 9d,9e
00:05:06 (0405:40)	Pressurizer level momentarily stopped its sharp increase at 377 inches and began to decrease. It reached a minimum of 373 inches and again started to increase at 00:05:23 (0406:01) (Figure 3). Maximum Pressurizer level indication is 400 inches.	SC at PL4, MR (uncompensated) at PL5	1
00:05:08 (0405:45)	The Unit 2 Shift Supervisor cleared the trip signal from Condensate Pump 1A (CO-P-1A).	AR at PL17, MR(A) and ST at PL5, AP norm/trip and on/off (Delay $\approx$ 5 minutes)	2a,3d
00:05:13 (0405:52)	The Unit 2 Shift Supervisor started Condensate Pump 1A (CO-P-1A) in an attempt to establish condensate flow. It was not recognized that a blockage existed in the condensate to booster pump flow path due to the polisher outlet valves being shut. In addition it was also not realized that condensate pump 1B (CO-P-1B) was running dead headed.	AR at PL17, MR(A) and ST at PL5 AP norm/trip and on/off (Delay $\approx$ 5 minutes)	2a,3d,9i
00:05:15 (0405:52)	The Unit 2 Shift Supervisor attempted to start Condensate Booster Pump 2B (CO-P-2B). The pump tripped immediately due to a low suction pressure.	AR at PL17, MR(A) and ST at PL5 AP norm/trip (Delay $\approx$ 5 minutes)	2a,3d,9i,9t
00:05:20 (0405:57)	The Unit 2 Shift Supervisor again attempted to start Condensate Booster Pump 2B (CO-P-2B). The pump tripped immediately due to a low suction pressure.	AR at PL 17, MR(A) and ST at PL5 AP norm/trip (Delay $\approx$ 5 minutes)	2a,3d,9i,9t

T08 044, Rev 2  
April 3, 1990

Information Available to the Operator

Reference

Time

Event

00:05:50  
(0406:27)  
Approximate

Reactor Coolant System pressure stopped its sharp decrease and began to increase. The minimum value reached was approximately 1350 psig (Figure 3). As the Reactor Coolant System pressure decreased and the Reactor Coolant System saturation temperature increased, the Reactor Coolant System hot legs reached a saturation temperature-pressure relationship at about 1350 psig which resulted in the formation of steam in the hot legs. The pressure turnaround is due to the existence of adequate decay heat within the Reactor Coolant System to generate steam at a rate which exceeded the loss of energy through the Electromagnetic Relief Valve and other Reactor Coolant System heat losses.

00:05:54  
(0406:31)

Reactor Coolant System Pressurizer level increased beyond the range of the instrument indication (i.e. greater than 600 inches).

SC at PLA, RB (uncompensated) at PLJ

1

00:06:24  
(0407:01)

The Unit 2 Shift Supervisor again attempted to start Condensate Booster Pump 7B (CO-B-7B). The pump tripped immediately due to low suction pressure. Further attempts to start this pump were then abandoned.

AP at PL17, RB(A) and ST at PLJ  
AP norm/trip (Delay ~ 5 minutes)

2a, 3d, 3E

00:06:54  
(0407:31)

The Letdown Cooler 1A (WB-C-1A) outlet high temperature alarm was received. A temperature of 139F was recorded.

AP norm/high (135F) (Delay ~ 6 minutes)

2a

00:06:58  
(0407:35)

The operator reduced Letdown flow in response to the Letdown Cooler 1A high temperature alarm and low Reactor Coolant Pressure. The Letdown flow returned to normal. A flow rate of 77.6 gallons per minute was recorded.

RB at PLJ

AP Range 0 to 150 gpm (Delay ~ 6 minutes)

2a, 3d, 3e, 3d



Time	Event	Information Available to the Operator	Reference
08:07:28 (0408106)	<p>Reactor Building Sump Pump A (MEL-2-2A) started on a high Reactor Building sump level. The increased sump level was due to the discharge from the Reactor Coolant Drain Tank Relief Valve (MEL-81) which had been open for approximately 4 minutes. The Reactor Building Sump Pumps generally started about once per shift. For this reason the pump start would not have been considered extraordinary by the operator.</p> <p>Note: Each Reactor Building Sump Pump has a measured capacity of approximately 140 gallons per minute when there discharge is directed to the Miscellaneous Waste Holdup Tank (MEL-2-2).</p>	AP on/off (Delay ~ 6 minutes)	2a
08:08:08 (0408137) Approximate	<p>The operator discovered the Emergency Feedwater Block Valves (EF-V12A and EF-V12B) were shut. EF-V12A and EF-V12B was opened admitting emergency feedwater to the Steam Generators. Indicated Steam Generator levels were approximately 10 inches just prior to feedwater addition (Figure 33). A rapid rise in Steam Generator A and B pressure was observed when feedwater was admitted to the Steam Generators (Figure 32). Addition of feedwater was also confirmed by a decrease in the Emergency Feedwater Pump discharge pressure and by "humming" and "creaking" heard from the Loose Part Monitoring System which was aligned to monitor Steam Generator A (Figure 59).</p>	<p>EF-V12A, B, ST at P1A</p> <p>SC L: MB at P1A (startup level), SC at P1A and P1B (operating).</p> <p>AP low (24 inches) norm (Delay ~ 6 minutes)</p> <p>SC P: MB at P1A, SC (P<sub>20</sub>) at P117</p> <p>AP low (860 psig) norm/high (960 psig) (Delay ~ 6 minutes)</p> <p>EFF P: MB (P<sub>21</sub>) at P1A</p>	1, 2a, 8c, 9a, 9b, 9d, 9f, 3E
08:08:13 (0408149) Approximate	<p>Reactor Building pressure began to increase slowly from a value of -0.5 psig (Figure 51).</p>	SC and MB at P1A	3j

Time	Event	Information Available to the Operator	Reference
00:08:33 (0409:10)	The Reactor Coolant System hot leg and cold leg temperatures began to decrease as a result of the feedwater added to the Steam Generators (Figure 6). Steam Generator pressure increased as the Steam Generator again functioned as a heat sink for the Reactor Coolant System (Figure 8).	SC Tri SC at PLA, NR at PL10 and NR at PLA SG Tri SC at PLA, SC (P <sub>SG</sub> ) at PL17 2" low (800 psig)/norm/high (960 psig) (Delay ~ 6 minutes)	1, 3a
00:08:35 (0409:10) Approximate	The Reactor Coolant System pressure began to decrease, reflecting the decrease in Reactor Coolant System temperature (Figures 3 and 6).	NR and SC at PLA	1, 2a, 3a, 3a
00:08:59 (0409:16)	Condensate Pump 1A (CD-P-1A) tripped. It is believed this pump trip was the result of an unsuccessful attempt to start Condensate Booster Pump 2A (CD-P-2A).	AP at PL17, NR(A) and ST at PL3 AP norm/trip and on/off (Delay ~ 7 minutes)	2a, 3a
00:09:05 (0409:17) Approximate	The operator recognized the condensate reject flow path was blocked and suspected the condensate polishing demineralizers to be the source of blockage. An attempt to establish the condensate flow by opening the condensate polishing bypass valve (CD-B11). The valve did not respond.	ST at PL17	3a, 8c, 8r, 8b, 9a
00:09:13 (0409:20)	The condensate booster pump section header low pressure alarm was received. A pressure of 16.7 psig was recorded.	AP norm/low (15 psig) (Delay ~ 7 minutes)	2a
00:10:00 (0410:37) Approximate	An Auxiliary Operator discovered a leaking flange in the Booster Pump Section piping. After reporting this to the Control Room, he then closed Isolation Valve (CD-V212) for Condensate Booster Pump 2A (CD-P-2A).	Unit 2 Control Room notified of leaking flange	3a, 8b, 8c, 8b, 9a, 9b
00:10:18 (0410:55)	The Reactor Coolant System Pressurizer level indication came on again.	SC at PLA, NR (uncompensated) at PL5	1

PLANT STATUS

The Reactor Coolant System Pressure was near the saturation pressure of the reactor coolant hot leg temperature (Figure 3). This was the result of the Electronic Relief Valve (ERV-12) remaining open, high letdown flow rate, reduced High Pressure Injection flow rate and emergency feedwater addition to the Steam Generator. Emergency feedwater flow was admitted to both Steam Generators which resulted in increased steam pressure and the recovery of both Steam Generators as Reactor Coolant System heat sinks as shown by the decrease in both Reactor Coolant System hot leg and cold leg temperatures (Figures 6 and 7). Steam pressures were controlled by the Integrated Control System manipulation of the Turbine Bypass Valves. As heat was removed from the Reactor Coolant System, temperature and pressure decreased. The decreasing temperature in conjunction with the letdown flow rate and the reduced High Pressure Injection flow rate resulted in a decrease in reactor coolant volume. The Pressurizer Level Indication was on scale. Reactor Coolant Makeup Pump 1A (RM-9-12) was operating providing Reactor Coolant Pump seal water and makeup flow. Reactor Coolant System letdown flow rate was approximately 70 gallons per minute.

00:10:19 Reactor Building [unclear] Pump 2B (RM-9-12) started. The pump start (04:10:19) tripout is 4.616 feet from the bottom of the Reactor Containment Building tank. The Reactor Building Pump Pump discharge was aligned to the Miscellaneous Waste Holding Tank (RM-7-3).

AP on/off (Delay = 8 minutes)

20.00

00:10:19 The Isolation Cooler 1A (RM-6-12) outlet temperature returned to normal (04:10:19) A value of 123.7F was recorded.

AP norm/high (135F) (Delay = 8 minutes)

20



Time	Event	Information Available to the Operator	Reference
00:10:24 (0411:01)	The operator stopped, restarted and again stopped Reactor Coolant Makeup Pump 1A (00-P-1A) during the next four seconds.	AB at P1A, ST and MB(A) at P1A AP norm/trip (Delay = 9 minutes)	2a, 3c
00:10:48 (0411:25)	The Reactor Building Sump high level alarm was received. Sumpkin is 4.650 feet from the bottom of the Reactor Building Sump.	AP norm/high (4.65 feet) (Delay = 8 minutes)	2a
00:11:43 (0411:20)	The operator started Reactor Coolant Makeup Pump 1A (00-P-1A) after an unsuccessful attempt to start the pump at 00:11:00 (0411:17).	AB at P1A, ST and MB(A) at P1A AP norm/trip (Delay = 9 minutes)	2a
00:12:00 (0411:37) Approximate	Condensate Containment level indication increased off-scale high (greater than 50 inches).	SC at P1A?	3c
00:12:13 (0411:50)	The operator stopped Decay Heat Removal Pump 1A and 1B (00-P-1A and 00-P-1B).	ST at P1A and P1B, MB(P, DISC) at P1A AP on/off and norm/trip (Delay = 11 minutes)	2a, 0d
00:13:27 (0411:04)	Condensate Makeup Pump section header pressure returned to normal. A pressure of 17.9 psig was recorded.	AP norm/low (15 psig) (Delay = 7 minutes)	2a
00:14:31 (0411:28)	The Reactor Containment Drain Tank Rupture Diagrams (VRL-028) burst at about 103 psig (Figure 47). Design burst pressure is 100 ± 15 psig. The contents of the Reactor Containment Drain Tank were released to the Reactor Containment Building atmosphere. This results in a rapid increase in Reactor Containment Building pressure. P1A, "a (Figure 51).	ECPT P1 AB at P1A (125 psig), MB at P1A	1
00:15:48 (0411:17) Approximate	The operator stopped the two operating Reactor Drain Pumps. These pumps had been maintaining the pressure in the condensate system.	AB at P1A, ST at P1A	3a, 0d
00:15:43 (0411:20)	The condensate Reactor Pump low discharge pressure alarm was received. A pressure of 107 psig was recorded.	AP norm/low (110 psig) (Delay = 13 minutes)	2a
00:15:57 (0411:34)	The Feedwater Pump low suction header pressure alarm was received. A pressure of 289.4 psig was recorded.	AP norm/low (Delay = 13 minutes)	2a

Time	Event	Information Available to the Operator	Reference
00:16:26 (0416:41)	The operator reset Condensate Pump 1A (CP-P-1A) trip alarm.	MB(A) and ST at PL3.	2a, 3d
00:16:12 (0416:40)	The condensate Reactor Pump caution header low pressure alarm was received. A pressure of 14.8 psig was recorded.	AP norm/trip and on/off (Delay = 13 minutes)	2a
00:18:23 (0420:00) Approximate	The Reactor Building Purge Air Exhaust Duct A radiation monitor (RP-R-233) recorded increase in radioactivity level. The level increased from $1 \pm 10^2$ counts per minute to $3 \pm 10^2$ counts per minute on the particulate channel. Additionally, there were slight radioactivity level increases indicated on: (a) Reactor Building Purge Air Exhaust Duct B (RP-R-226) - particulate monitor (b) Reactor Building Purge Air Exhaust Duct B (RP-R-226) - gas monitor (c) Auxiliary Building Purge Air Exhaust Duct (before filter) (RP-R-222) - gas monitor (d) Auxiliary Building Purge Air Exhaust Duct (after filter) (RP-R-222) - particulate monitor	MB and MP on PL2	2a, 3b
00:21:59 (0422:36)	Reactor Coolant Pump 2A (RC-P-2A) full speed alarm was received intermittently.	AP norm/low (Delay = 10 minutes)	2a
00:22:17 (0422:54)	The operator depressed the reactor trip pushbutton to confirm that the reactor tripped.	Reactor trip button at PLA AP norm/trip (Delay = 10 minutes)	2a
00:22:44 (0423:21)	The steam generator A low level alarm cleared. A level of 26.4 inches was recorded.	AB at PL17 AP norm/low (23.8 inches) (Delay = 20 minutes)	2a

**References**

**Information Available to the Operator**

**Event**

00:24:00  
(0425:37)  
Approximate

The Shift 2 Shift Supervisor reviewed the Reactor Coolant Drain Tank parameters and concluded that the drain tank rupture discharge (RM-C70) had burst. This conclusion was based on the existing high temperature and low pressure in the drain tank coupled with a low discharge pressure on the Reactor Coolant Transfer Pump(s) 9A and/or 9B (MOC-9-04 and/or 9B).

DC77 P: 10 and 10 (115 psig) on PLSA  
DC77 T: 10 at PLSA

00:24:00

00:24:30  
(0427:35)

The Shift 1 Shift Supervisor requested the computer to print the outlet temperature (70-10-T1), 70-10-T2 and 70-10-T3) of the Electromagnetic Relief Valve (70-10) and the Pressure Safety Valve (70-10A and 70-10B). Respective values of 303.4F, 303.9F and 273.1F were indicated. The operator attended the temperature levels to the extent conditions of the discharge header following the initial opening and closing of the Electromagnetic Relief Valve (70-10) and followed the Electromagnetic Relief Valve (70-10) to be shut.

70 (Delay ~ 9 minutes)  
70 High (7007/7008) (Delay ~ 21 minutes)  
70 at PLSA

00:24:30

00:25:00  
(0429:37)  
Approximate

The operator placed the Turbine Bypass Valve (70-10A, 70-10B, 70-10C and 70-10D) in normal and cracked them slightly upon to provide additional cooling of the primary coolant.

70-10A/70A: 10 and 17 at PLS  
70-10B/70B: 10 and 17 at PLS

00:25:00

00:25:00  
(0429:37)  
Approximate

High radiation alarms were received at the Radiation Monitor Panel from Intermediate Cooling System Condensate A and B Radiations Monitors (10-8-1001 and 10-8-1002). This alarm is periodically received because of its low alarm setpoint and sensitivity to background radiation. The Intermediate Cooling System Condensate Radiation Monitors are physically located near to the Reactor Building Sump. It is believed that the alarm was the result of increased background radiation levels caused by the discharge of

10 and 17 on PLS

00:25:00



Time	Event	Information Available to the Operator	Reference
00:23:44 (0428:21)	reactor coolant from the Reactor Coolant Drains Tank to the Reactor Building sump or a small crew burst which initiated an automatic reactor trip.  The operator stopped Emergency Feedwater Pump 1 (EF-P-1).	NR (P DISCH) @ PL4 AP low (setpoint = 875 psig)/norm (Delay = 22 minutes)	2a, 31
00:23:32 (0428:29)	Reactor Coolant Pump 10 (RC-P-10) full speed alarm was received intermittently.	AP norm/low (Delay = 22 minutes)	2a
00:24:46 (0427:23)	The Steam Generator 9 low level alarm cleared. A level of 26.6 inches was recorded.	AS at PL17 AP norm/low (23.7 inches) (Delay = 25 minutes)	2a
00:29:23 (0430:00) Approximate	The Reactor Building Air Sample Line monitor (RB-B-22) gas channel count rate increased from $1 \times 10^3$ counts per minute to $5 \times 10^4$ counts per minute and then decreased to $1 \times 10^3$ counts per minute. This increase was not large enough to activate an alarm.	NR and RP on PL12	3a, 3b
00:29:56 (0430:33)	The operator stopped Diesel Generators 1A and 1B (DG-G-1A and 1B) by manually tripping the fuel racks. They had been continuously running unloaded since the Engineer Safety Protection actuation at 00:02:02 (0402:39).	AB, ST, NR (Amps, Volts, Hertz, KW/KVAHS) at PL 26 and PL29 AP PL47/norm (Delay = 28 minutes)	2a, 31
00:30:12 (0430:49)	The plant staff requested the computer to printout the Memory Trip Review. The review consists of selected plant parameter 30 minutes prior to and after the transient.	UP (Delay = 8 minutes)	2a, 31
00:31:00 (0431:37)	The plant staff requested the computer to printout the Sequence of Events Review.	UP (Delay = 8 minutes)	2a, 31

TDR 044, Rev 2  
April 3, 1969

Time	Event	Information Available to the Operator	Reference
00:22:23 (0433:00) Approximate	The following radiation monitor readings increased and then leveled off. (a) Gas channel of the Reactor Vault (RP-B-219) monitor (b) Iodine channel of the Fuel Handling Building Exhaust Duct (before filter) (RP-B-221A) monitor (c) Particulate channel of the Fuel Handling Building Exhaust Duct (before filter) (RP-B-221A) monitor (d) Iodine channel of the Fuel Handling Building Exhaust Duct (after filter) (RP-B-221B) monitor. (e) Particulate channel of the Fuel Handling Building Exhaust Duct (after filter) (RP-B-221B) monitor (f) Gas channel of the Fuel Handling Building Exhaust Duct (after filter) (RP-B-221B) monitor (g) Particulate Channel of the Hydrogen Purge Duct (RP-B-229) monitor (h) Iodine Channel of the Hydrogen Purge Duct (RP-B-229) monitor	NR and NP at FL12	34, 35
00:25:30 (0433:13)	Intercomer sample E-10 signal (indication went out-of-range (Range = 00 to 7000)).	AP Y (Delay = 24 minutes)	2a
00:26:00 (0436:45)	The operator stopped Emergency Feedwater Pump 2B (EP-F-2B) after filling both Steam Generators to an indicated level of about 38 inches on the startup range (Figure 41).	ST, NR (P <sub>5</sub> PCB) and NR(a) at FLA AP on/off and low (RTS ppgs)/over (Delay = 24 minutes)	1, 2a
00:28:10 (0438:47)	The auxiliary operator stopped Reactor Building Sump Pump 2A (RBS-P-2A) to prevent overflowing the Miscellaneous Waste Storage Tank (WS-P-2).	AP on/off (Delay = 31 minutes)	2a, 3a, 3b, 3c

TRB 044, Rev 2  
April 3, 1986

Time	Event	Information Available to the Operator	Reference
00:28:11 (0438:48)	The auxiliary operator stopped Reactor Building Sump Pump 2B (WDL-P-2B) to prevent overflowing the Miscellaneous Waste Holdup Tank (WDL-T-2).	AP on/off (Delay = 31 minutes)	2a, 3b, 8k, 9k
	NOTE: The two Reactor Building Sump Pumps had operated for 31 and 28 minutes, respectively. Based on the measured capacity of each pump (approximately 140 gallons per minute for single pump operation), a maximum of 8260 gallons of water was transferred to the Auxiliary Building.		
00:43:34 (0446:11)	The operator requested the computer print pressurizer level differential pressure sensors 1, 2 and 3 in an attempt to determine if level indication was in error. Based on the close agreement of these three values the operator believed that the pressurizer level indication was correct.	WP (Delay = 0 minutes)	2c, 8k
00:46:23 (0447:00) Approximate	Intermediate Cooling Letdown Cooler A monitor (IC-R-1092) increased from $1 \pm 10^3$ counts per minute and eventually peaked at $2 \pm 10^6$ counts per minute.	AB, NB and WP at PL12	3d, 3e
00:53:00 (0453:37) Approximate	The operator shut Emergency Feedwater Valve (EF-V113) after attempts to throttle the valve failed to stop the increasing water level in Steam Generator B.	EF-V113: ST at PLA SC L: NB at PLA (startup range), SC at PLA and PL3 (operating range)	8c, 8d, 9c
00:59:00 (0459:37) Approximate	The Auxiliary Operator manually opened Polisher Bypass Valve (CD-V112). The time required to open the valve was greater than expected due to the location of the valve, a missing handwheel and difficulty in the actual opening of the valve.	ST at PL17	5d, 8k, 9c, 8h, 9b, 9i, 9f, 9k
00:59:12 (0459:09)	Condensate Heater Pump section header pressure returned to normal. A pressure of 89.2 psig was recorded.	AP norm/low (15 psig) (Delay = 48 minutes)	2a



Time	Event	Information Available to the Operator	Reference
00:59:21 (0459:58)	Condensate high temperature alarm was received. A temperature of 118.5F was recorded.	AP norm/high (Delay = 48 minutes)	2a
01:00:47 (0501:24)	The operator stopped Circulation Water Pumps 1B, 1C, 1D and 1E (CW-P-1B, 1C, 1D and 1E) to activate a logic circuit which transferred steam generator pressure from the Turbine Bypass Valves (MS-V25A, MS-V25B, MS-V26A and MS-V27B) to the Power Operated Emergency Main Steam Dump Valves (MSV-3A and MSV-3B). This was done to stop steaming to the condenser which was increasing Hotwell Level. Steam Generator Pressure Control was then maintained by intermittent use of MS-V3A and MS-V3B until MSV-3B was shut at 1:26:23 (0527:00) when Steam Generator B steam line was isolated and until MSV-3A was shut at 02:34:50 (0655:27) after regaining condenser hotwell level control.	MS(A and P) and ST at PL17 AP on/off (Delay = 49 minutes) MS-V25A/26A: MS and ST at PL3 MS-V25B/26B: MS and ST at PL3	2a, 8c, 9a, 9b
01:09:23 (0510:06) Approximate	A Radiation/Chemistry Technician drew a Reactor Coolant System sample for boron analysis per procedural requirement after a reactor trip. The boron analysis results indicated a boron concentration of slightly over 700 parts per million boron.	Dist 2 Control Room notified of boron analysis	9c, 9b
01:10:54 (0511:31)	The Reactor Building Air Cooling Coil B Emergency Discharge Temperature signal indication cycled in and out of computer range (Range 0F to 200F) within the 30 second scan time. This trend continued intermittently for the remainder of March 28, 1979 and is believed to be attributed to a periodic malfunction in the complete input signal.	MS(V) at PL33 AP bad/norm (0F to 200F) (Delay = 59 minutes)	2a
01:12:11 (0512:48)	The operator requested the computer to print the current alarm conditions relative to the Reactor Coolant Pumps. The following alarms were received.	UP (Delay = 8 minutes)	2c

MC-P-1A: Oil Lift Pump Discharge Pressure  
Pull Speed  
Backstop Oil Flow  
MC-P-2A: Seal Leak Tank Level  
Oil Lift Pump Discharge Pressure  
Pull speed  
Backstop Oil Flow  
MC-P-1B: Oil Lift Pump Discharge Pressure  
Pull Speed  
Backstop Oil Flow  
MC-P-2B: Oil Lift Pump Discharge Pressure  
Backstop Oil Flow

PLANT STATUS

Both Reactor Coolant System hot leg temperatures and pressures had decreased until they stabilized at a saturation temperature-pressure relationship of 542F and 1050 psig. The Reactor Coolant System loop flow rates had decreased from about 69 million pounds per hour to approximately 47 million pounds per hour and continued to decrease (Figure 17). Reactor Coolant Makeup Pump 1A (MC-P-1A) was operating. Letdown flow was in the normal range. Pressurizer level was approximately 352 inches. The Electromatic Relief Valves (RC-R2) was open releasing reactor coolant to the Reactor Containment Building via the Reactor Coolant Drain Tank (WDL-T-3). The Containment Building pressure; and temperature (Point 13) had increased from -0.5 psig and 120F to 2.5 psig and 170F, as a result of releasing the contents of the Reactor Coolant Drain Tank to the Reactor Containment Building atmosphere (Figure 31). The operator was having difficulty controlling the level of Steam Generator B and had shut Emergency

TRN 044, Rev 2  
April 3, 1980

Reference

Information Available to the Operator

Event

Pressure Valve (BP-711B). Steam Generator Pressure Control was being accomplished using power operated Emergency Main Steam Pump Valves BP-3A and BP-3B.

01:13:29  
(0516:06)

The Unit 2 Shift Supervisor stopped Reactor Coolant Pump 2B (RC-P-2B) to preclude the possibility of damage to the Reactor Coolant Pump from operation near the minimum net positive suction head limits. Additional factors which contributed to the operator's decision were high pump vibration and erratic reactor coolant flow rate.

RC-P-2B: ST, MB(A) and MB(F) at PLA, AB at PLA  
AP norm/trip (Delay 20 minutes)  
RCF V: AB at PLA, AB and MB at PLIO  
RC P: MB and SC at PLA

25.4g, 8u, 8c,  
0d, 8r, 9h, 9A

01:13:42  
(0516:13)

The Unit 2 Shift Supervisor stopped Reactor Coolant Pump 1B (RC-P-1B) to preclude the possibility of damage to the Reactor Coolant Pump from operation near the minimum net positive suction head limits. Additional factors which contributed to the operator's decision were high pump vibration and erratic reactor coolant flow rate.

RC-P-2B: ST, MB(A) and MB(F) at PLA, AB at PLA  
AP norm/trip (Delay 20 minutes)  
RCF V: AB at PLA, AB and MB at PLIO  
RC P: MB and SC at PLA

25.4g, 8u, 8c,  
0d, 8r, 9h, 9A

01:14:15  
(0516:51)

Steam Generator B steam pressure rapidly decreased from approximately 950 psig to approximately 145 psig over the next 28 minutes. This was in response to reduced heat transfer in Loop B as a result of stopping reactor coolant pumps 1B and 2B (RC-P-1B and RC-P-2B). Concurrent with this the water level in Steam Generator B started to rise. It is believed that the rise in water level in Steam Generator B was the result of an imbalance in heat flow between Steam Generators A and B.

RC P: MB at PLA, SC at PL17  
RC L: MB (Startup Range) at PLA

1.3u, 8c

Page entry at time 02:47:31 (0648:00)



TDR 044, Rev 2  
April 3, 1980

Information Available to the Operator  
Unit 2 Control Room notified of boron analysis.  
Reference  
82,00,90,9p,  
9c,38

Event  
The Shift Supervisor received the results of the first boron analysis which indicated that the boron concentration in the Reactor Coolant System was slightly over 700 parts per million. This value was felt to be questionable since the boron concentration was in excess of 1000 parts per million before prior to the trip and high pressure injection had been from the borated water storage tank. Based on these factors another boron analysis was requested.  
Note: The actual boron concentration in the Reactor Coolant System was in excess of 1000 parts per million. The sample is believed to have been diluted by distillation in the Lardom System. This however, was not known by the Plant Operators until several hours later.

EE-V12B: ST at PLA  
EP-V3B: ST at PLA  
BC L: MB (Startup Range) at PLA

The operator closed Emergency Feedwater Valve (EE-V12B) to halt the rise in Steam Generator B water level which had reached 90 inches. An level continued to gradually trend upward, the operator also closed Emergency Feedwater Circumvent Valve (EE-V3B). Based on these indications the operator suspected that a Reactor Coolant side to Feedwater side leak might exist in Steam Generator B.

1,8c,90,9c

2c,90

UP (Delay = 0 minutes)  
AP High (2007)/norm (Delay = 0 minutes)  
MP at PL 10

The Shift Supervisor requested the computer print the outlet temperature (BC-10-TL, BC-10-TL2, and BC-10-TL3) of the Electromagnetic Balled Valve (BC-R2) and the Pressurizer Safety Valve (BC-31A and BC-R18). The recorded values were 283.09, 211.39, and 218.67, respectively. The operator continued to believe that the Electromagnetic Balled Valve (BC-R2) was shut.

File entry at time 02:47:31 (0448:00)

TRN 044, Rev 2  
April 3, 1968

Information Available to the Operator  
MB-V48/78: ST at FL3  
MB-V238/268 MB and ST at FL3  
References  
48, 49, 50, 51, 52

Time Event  
01:26:23  
(0527:00)  
The operator shut Steam Generator B Main Steam Isolation Valve (MS-V48 and MS-V78). He suspected a Steam Generator B to Reactor Building leak based on the large difference in steam pressure of approximately 300 psig between the two Steam Generators, the variations of flow and level experienced while controlling Steam Generator B and the increased Reactor Building pressure and temperature. Steam Generator B was isolated completely at this time.

01:29:23  
(0530:00)  
Approximate  
The Unit 1 Shift Supervisor directed an auxiliary operator to energize Core Flood Tank 1A and 1B (CF-T-1A and CF-T-1B) Breaker to give the control room the capability to close isolation valves (CF-V1A and CF-V1B). There are no records which indicate the Core Flood Tanks were ever isolated. It was felt that the system was solid since the pressurizer level was high and the tendency was therefore to letdown as much as possible and not to add makeup water. The Core Flood Tanks were later floated on the Reactor core by depressuring the Reactor Coolant System at 07:36:37 (1139:34).

CF-V1A/1B Breaker Status: ST at FL3

48, 49, 50, 51, 52  
52, 51, 57, 57

01:30:00  
(0530:37)  
Approximate  
The reactor out-of-core Intermediate Range Channel (NI-4) indication increased from a minimum detectable indication of less than  $1.0 \times 10^{-11}$  amperes to approximately  $1.6 \times 10^{-11}$  amperes (Figure 56). Correspondingly, the out-of-core Source Range Channel (NI-1) indication increased from about  $1.6 \times 10^4$  to approximately  $2.0 \times 10^4$  counts per second (Figure 56). The indicated increase was not due to reactor core neutron flux level increases but rather an increase in neutron leakage from the reactor core as a result of the formation of steam in the reactor vessel.

NI-1: MB and SC at FL4  
NI-4: MB and SC at FL4

33, 36

\*See entry at time 02:47:31 (0648:08)

Time	Event	Information Available to the Operator	Reference
01:32:03 (0531:40) Approximate	Steam Generator B Water Level rapidly increased from 67 to 113 inches on the startup range in approximately three minutes. It is believed that the Steam Generator B water level increase was due to operator action and not the result of a Reactor Coolant side to Feedwater side leak.	SC L: MB (Startup Range) at PLA	1,8c
01:32:03 (0532:40) Approximate	Steam Generator A boiled dry (Figure 11). This was indicated by a steadily decreasing steam generator pressure while Reactor Coolant Loop A hot leg and cold leg temperatures were increasing.	SC P: MB at PLA and SC at PL 17 SC L: MB (Startup Range) at PLA AP Low (23.8 inches) /norm (Delay = 0)	1,5a, 9T
01:34:02 (0534:09) Approximate	The operator commenced raising Steam Generator A level from 8 inches on the startup range to 50X on the operating range in preparation for establishing of natural circulation (Figures 41 and 44). This was indicated by a rapid pressure increase in Steam Generator A with a corresponding decrease in Reactor Coolant Loop A hot leg and cold leg temperatures.	SC L: MB (Startup Range) at PLA, MB (Wide Range) at PLA, SC (Operate Range) at PLA and PL5 SC T <sub>C</sub> : MP at PL10	1,8c, 8r, 9a
01:40:37 (0541:14)	The Operator stopped the Reactor Coolant Pump 2A (RC-P-2A) to preclude the possibility of damage to the Reactor Coolant Pump from operation near the minimum net positive suction head limits. Additional factors which contributed to the Operator's decision were high pump vibration and erratic reactor coolant flow rate.	RC-P-2B: SC, MB(A) and MB(F) at PLA, MB at PL5 AP norm/trip (Delay = 0 minutes) RC P: MB at PL5, 17 and MB at PL10 SC P: MB and SC at PLA	2b, 4g, 8c, 9d, 9a, 9b
01:40:45 (0541:22)	The Operator stopped Reactor Coolant Pump 1A (RC-P-1A) to preclude the possibility of damage to the Reactor Coolant Pump from operation near the minimum net positive suction head limits. Additional factors which contributed to the Operator's decision were high pump vibration and erratic reactor coolant flow rate.	RC-P-2B: SC, MB(A) and MB(F) at PLA, MB at PL5 AP norm/trip (Delay = 0 minutes) RC P: MB at PL5, MB and MB at PL10 SC P: MB and SC at PLA	2b, 4g, 8c, 9d, 9a, 9b
01:41:00 (0541:37) Approximate	The operator manually initiated the Safety Injection portions of Engineered Safety Feature Train A and B to supply additional	SB: MB at PL13, ST at PL3 and PL13 AP norm/operation (Delay = 0 minutes) *See entry at time 02:47:31 (0648:00)	7, 8d, 9d



Time

Event

Information Available to the Operator

Reference

cooling water to the reactor core. Makeup Pump C (MU-P-1C) started automatically. Makeup Pumps A and C (MU-P-1A and MU-P-1C) are now operating.

Note: The duration of this manual Safety Injection is not known because of the loss of alarm printer data during the period from 01:13:22 (0513:29) to 02:47:31 (0648:08). However based on the sequence of events printout Makeup Pump 1C was stopped prior to 02:28:41 (0629:28).

The reactor out-of-core Intermediate Range Channel (MI-4) indication rapidly increased from  $1.6 \times 10^{-11}$  to  $2.3 \times 10^{-11}$  amperes and then rapidly decreased to a minimum detectable indication of  $1.0 \times 10^{-11}$  amperes (Figure 56). The Reactor Out-of-Core Source Range Channel (MI-1) indication showed a corresponding rapid increase from  $2.0 \times 10^5$  to  $5.2 \times 10^5$  counts per second and then rapid decreased to  $1.5 \times 10^5$  counts per second. After decreasing to  $1.5 \times 10^5$  counts per second the Reactor Out-of-Core Source Range Channel (MI-1) immediately started increasing. These responses are attributed to changes in moderation density caused by liquid displacing steam in the reactor vessel.

A Radiation/Chemistry Technician took a condenser vacuum pump exhaust sample for Germanium Lithium analysis per procedural requirements after a reactor trip. The Germanium Lithium indicated radioactivity levels were not above background. The results of the analysis are listed below.

Potassium 40	4.840 E-06	mCi/ml
Cobalt 50	1.555 E-06	mCi/ml
Xenon 135	1.836 E-07	mCi/ml
Total:	6.585 E-06	mCi/ml

MI-1: MR and SC at FLA  
MI-4: MR and SC at FLA

Unit 2 Control Room notified of Condenser Vacuum pump results.

01:41:00  
(0541:37)  
Approximate

01:41:23  
(0542:00)

4e,97

\*See entry at time 02:47:31 (0648:08)

TDR 044, Rev 2  
April 3, 1980

Reference

Information Available to the Operator

Event

Time

# PLANT STATUS

The Reactor Coolant System had no forced Reactor Coolant System flow. All Reactor Coolant Pumps (RC-P-1A, RC-P-1A, RC-P-1B and RC-P-2B) had been stopped to preclude the possibility of damage from operation near set positive suction head limits. Additional factors which contributed to the decision to stop the Reactor Coolant Pumps were high pump vibration and an erratic reactor coolant flow rate. (Figure 17). The Reactor Coolant System average temperature and pressure were approximately 534F and 1000 psig, respectively (Figures 13 and 27). Letdown flow rate was in the normal range. Pressurizer level was 354 inches. Reactor Coolant Refueling Pumps 1A and 1C (RD-P-1A and RD-P-1C) were operating in the high Pressure Injection mode. The operator was attempting to establish natural circulation flow to cool the reactor core. Steam Generator B was isolated because of a suspected Reactor Coolant side to Feedwater side leak. Steam Generator B pressure and level were 190 psig and 95 inches respectively. Steam Generator A was steaming to the atmosphere via the power operated Emergency Main Steam Dump Valve (MS-DVA). Steam Generator A pressure and level were 730 psig and 107 inches respectively.

01:44:23  
(0543:00)  
Approximate

The Unit 2 Superintendent of Technical Support requested that a sample be taken of the Reactor Containment Building atmosphere. The nearest sampling point on Unit 2 is free radiation monitor RP-R-227.

Upon removing the charcoal filter to obtain the sample, water poured out of the monitor. The Radiation Technical immediately replaced the filter. The sample could not be taken under these conditions. It was speculated that a steam environment existed in Unit 2 Reactor Containment Building.

Unit 2 Control Room notified of difficulty in obtaining a Reactor Containment Building atmosphere sample.

80, 50, 70, 50, 50

\*See entry at time 02:47:31 (0648:00)

Reference

Unit 2 Control Room notified of boron analysis results.

9t.98

Information Available to the Operator

Event

Time

01:44:23  
(0545:00)  
Approximate

A Radiation/Chemistry Technician drew a reactor coolant system sample for analysis of the boron concentration per the request of the Unit 1 Shift Supervisor. The boron analysis yielded a value of approximately 400 parts per million Boron. The chemist questioned this result and asked the other chemist on shift to run an independent analysis on another sample. This chemist also obtained similar results. The two values recorded were 402 and 407 parts per million Boron.

01:51:37  
(0552:04)  
Approximate

Reactor Coolant System Loop A hot leg temperature began to increase, reflecting steam formation in the upper reactor core region (Figure 22).

SC at PLA, MP at PL10 and VM at PLA

1.56

01:54:00  
(0554:37)  
Approximate

The reactor out-of-core Intermediate Range Channel (01-4) indication increased from less than  $1.0 \times 10^{-11}$  amperes to approximately  $1.0 \times 10^{-10}$  amperes (Figure 34). A corresponding increasing trend was recorded on the reactor out-of-core Source Range Channel (01-1) indication (Figure 36). The indicated increase was not due to incore neutron flux level increase but rather an increase in neutron leakage from the reactor core as a result of the steam formed in the reactor vessel. The formation of steam was contributed to (1) increased reactor core temperatures, (2) throttled Reactor Coolant Makeup Pump flow, (3) the absence of Reactor Coolant System flow, and (4) the decreased Reactor Coolant System pressure which resulted from the open Electromagnetic Relief Valve (EC-R2) and the increased Reactor Coolant System cold leg density caused by filling Steam Generator A. After the

01-1: VM and SC at PLA  
01-3: VM and SC at PLA  
01-4: VM and SC at PLA

2.56

\*See entry at time 07:47:31 (0648:00)



Time	Event	Information Available to the Operator	Reference
01:55:23 (0400:00) Approximate	reactor out-of-core intermediate range channel (SI-4) reached approximately $2.5 \times 10^{-11}$ cpmers the other reactor out-of-core intermediate range channel (SI-3) increased from $1.0 \times 10^{-11}$ cpmers to approximately $4.0 \times 10^{-11}$ cpmers.		
01:55:23 (0400:00) Approximate	The relieving Unit 2 Shift Supervisor directed an operator to inspect the pressurizer heater banks locally at their control cabin. Upon entering the area, the operator encountered hot and humid conditions which he attributed to tripped ventilation fans. After restarting these fans he then inspected the pressurizer heater and found four of the thirty-nine breakers tripped which he then reset. The pressurizer heater breakers had a history of tripping which made it necessary to normally check breaker status each shift.	Beacons: ST at TLA AP norm/trip (Delay = 9 minutes)	96, 98, 97
02:00:00 (0400:37) Approximate	A telephone conference call was made between Unit 2 Superintendent Technical Support (Unit 2 control room) and the Manager-Generating Station Nuclear, the Metropolitan Edison Company Vice President of Generation and the Babcock and Wilcox Resident Engineer. The telephone conversation lasted approximately 20 minutes.	Conference call conducted in Unit 2 Control Room.	96, 98, 97, 10
02:01:23 (0402:00)	A Radiation/Chemistry Technician drew a reactor coolant system sample for Germanium Lithium analysis after observing an increasing radiation level in the chemistry sampling room. A gross beta-gamma and sodium analysis yielded 4.0 mCi/cc and 0.133 ppm respectively. A gross beta gamma analysis performed prior to the reactor trip yielded a value of 0.4 mCi/cc. However, a Germanium Lithium analysis of this sample was not performed.	Unit 2 Control Room notified of gross beta-gamma and sodium analysis results.	66, 96, 97, 98

\*See entry at time 02:47:31 (0448:00)

Time	Event	Information Available to the Operator	Is (Y/N)
02:02:00 (0402:37) Approximate	Condenser Suction Level; indication came back on scale (less than 50 inches).		Y
02:02:24 (0403:03) Approximate	Reactor Coolant System Loop B hot leg temperature began increasing (Figure 28).	SC at PLA, WP at PL10 and NE at PLA	1
02:03:42 (0404:19)	Steam Generator A level indication reached 50% on the operating ramp (Figure 43). This level was established by the operator to induce natural circulation.	SC at PLA and PL3	1, SC, 8r
02:10:00 (0410:37) Approximate	The Unit 2 Shift Supervisor directed the operator to initiate emergency boration of the Reactor Coolant System via both makeup addition valves (NU-V10 and NU-V12) using both boric acid transfer pumps 4A and 4B (CA-P-4A and CA-P-4B). This was done in response to an increased neutron flux indication on the source and intermediate range channels in conjunction with the results of two boron analyses which indicated the boron concentration in the Reactor Coolant System at approximately 400 parts per million. Based on these indications it was believed that a reactor restart was in progress. Emergency boration continued until it was terminated at approximately 03:22:00 (0723:37).	NU-V10: ST at PL3 CA-P-4A/4B: ST at PL3 Boration: Batch Controller at PL3	2A, 2B, 8r, 9d, 9L, 9B, 9J, 9K, 9C, 9I, 9P, 9H
02:10:42 (0411:19)	Reactor Coolant System Loop A hot leg temperature indication increased offscale, greater than 620° (Figure 23).	AW at PL3 (high at 617°), SC at PLA, WP at PL10 and NE at PLA	1
02:14:23 (0415:00) Approximate	The Reactor Building Air Sample (RP-R-22) particulate channel increased. It eventually went off scale, at 03:34:23 (0435:00).	AW, NE and WP at PL12	2A
		offscale entry at time 07:47:31 (0449:00)	

Time	Event	Information Available to the Operator	Reference
02:17:55 (0438:30)	The Unit 2 Relieving Shift Supervisor requested the computer print the outlet temperatures (SC-10-T21, SC-10-T22 and SC-10-T23) of the Electromagnetic Relief Valve (SC-22) and the Pressurizer Safety Valves (SC-21A and SC-21B). The recorded values were 229.77, 189.57, and 194.27, respectively.	UP (Delay $\approx$ 0 minutes) AP High (2007)/norm (Delay $\approx$ 0 minutes) MP at FL10	2c, 8a, 9E
02:19:00 (0419:37) Approximate	The Unit 2 Relieving Shift Supervisor directed the operator to shut the Electromagnetic Relief Block Valve (SC-92), which stopped the reactor coolant leakage through the Electromagnetic Relief Valve (SC-22). The operator noted that the Reactor Building Pressure decreased rapidly (Figure 31).	SC-92: ST open/about at PLA SC-22: ST open/about command at PLA LB P: SC at FL10	2c, 31, 3a, 8a, 9c, 9E
02:19:00 (0419:37) Approximate	Reactor Coolant System pressure increased from 680 psig to 2130 psig during the next 41 minutes. Reactor Coolant System Pressure was then maintained at 2130 psig.	AP (Low-2035 psig and Low/Low - 1900 psig) at FL3 MB and SC at PLA	3a
02:19:59 (0420:36)	The Unit 2 Relieving Shift Supervisor requested the computer print the outlet temperature (SC-10-T21) of the electromagnetic relief valve (SC-22) three times. The recorded values were 227.67 at 02:19:59 (0420:36), 226.67 at 02:20:36 (0421:13) and 226.17 at 02:21:32 (0421:09).	EP (Delay $\approx$ 0 minutes) AP High (2007)/norm (Delay $\approx$ 0 minutes) MP at FL10	2c, 9E
02:24:23 (0425:00) Approximate	The Reactor Building Air Sample (RP-9-227) radon channel increased and eventually went off scale at 02:27:23 (0430:00).	AP, MB and MP at FL12	3a, 3b
02:27:23 (0428:00)	The alarm printer malfunctioned. The alarm printer function transferred to the utility printer. The alarm printer was 1 hour and 25 minutes behind in logging data (Figure 32).	Paper feed problem in typewriter AP (Delay $\approx$ 0 minutes)	2a, 2b, 9d

\*See entry at time 02:47:31 (0448:00)



Time	Event	Information Available to the Operator	Reference
02:29:21 (0429:58) Approximate	Reactor Coolant Loop B being temperature indication increased offscale, greater than 620°F (Figure 28).	AW at FLB (high at 612°F). SC at FLA, MP at FL10 and ME at FLA	1
02:30:00 (0430:37) Approximate	Self powered neutron detectors reading on backup incore detector recorders A and B came back on scale and started to rise rapidly. Thermo resistance monitor 36 of the 364 incore detectors available.	MP at FL14 AP bad/score (0 to 2000mA) (Delay $\approx$ 0 minutes)	2c
02:31:23 (0432:00) Approximate	The Incore Instrument Pool Area Monitor (IP-A-213) reading began to increase.	AW, ME and MP at FL12	3a, 3b
02:33:02 (0433:39) Approximate	The operator started increasing Steam Generator B level from 95 inches on the Startup Range to 602 on the Operating Range (Figure 43).	ME (Startup Range) at FLA, ME (Wide Range) at FLA SC (Operate Range) at FLA and FL3	1, 9a
02:38:23 (0439:00) Approximate	The Ledum Cooler A monitor (LC-B-1097) indicated radiation level increased offscale. The levels indicated on the following radiation monitors began to increase: (a) Makeup Tank Area Monitor (MP-B-206) (b) Fuel Handling Building 2. (MP-B-210) (c) Reactor Building Dose (MP-B-214)	AW, ME and MP at FL12	3a, 3d, 3b
02:39:25 (0440:00) Approximate	The Unit 1 hot machine stop area monitor (HM-G4) reached the alarm setpoint (2.5 mR/hr). An inspection of the area by Radiation/Chemistry Technicians revealed that the Unit 2 Reactor coolant system sample lines were the source of the increased radiation levels. It takes approximately forty minutes for a representative sample on Unit 2 to reach this area due to the sample line length and flow rates employed.	Unit 2 Coolant Room Detified of Increasing Radiation Levels on Unit 2 Sample Line.	5b, 9b, 9c, 10
02:44:23 (0445:00) Approximate	Incore Instrument Pool Area Monitor (IP-A-213) indication increased offscale high. The levels indicated on the following	AW, ME and MP at FL12 *See entry at time 02:47:31 (0448:08)	3a, 3c, 3d, 3b

Time

Event

radiation monitors began to increase.

- (a) Reactor Building Purge Air Exhaust Duct (RP-B-225)-particulate
- (b) Reactor Building Purge Air Exhaust Duct B (RP-B-226)-particulate
- (c) Auxiliary Building Purge Air Exhaust (RP-B-223)-particulate, gas, and iodine

- (d) Auxiliary Building Heating & Ventilation monitor gas channel (indication was off scale within 30 minutes).

- (e) Reactor Building Air sample (RP-B-227) gas channel (indication was off scale within 10 minutes).

Several radiation alarms were received at the Control Room Radiation Monitor Panel.

AP, NB and WP at PL12

Bq, Sr, Yb

A Radiation/Chemistry Technician took a reactor coolant sample. A Corrosion Lithium analysis was done at 02:51:23 (0632:00) and indicated a total gross beta-gamma activity of 140.7 mCi/ml. The results of the analysis are listed below.

Unit 2 Control Room notified of gross beta-gamma analysis results

4c

Strontium 85	1.437 E+01	mCi/ml
Barium 138	7.847 E+00	mCi/ml
Strontium 90	6.277 E-02	mCi/ml
Strontium 90	1.495 E-01	mCi/ml
Iodine 131	1.731 E+01	mCi/ml
Iodine 132	2.294 E+01	mCi/ml
Iodine 133	3.302 E+01	mCi/ml
Iodine 134	9.846 E+00	mCi/ml
Iodine 135	2.167 E+01	mCi/ml
Neon 133	5.807 E+00	mCi/ml
Neon 135	2.260 E+00	mCi/ml
Caesium 134	2.856 E-01	mCi/ml
Caesium 137	2.944 E-01	mCi/ml
Caesium 136	5.121 E+00	mCi/ml
Caesium 136	1.407 E+02	mCi/ml

Fuel Handling Building Monitor (RP-B-210) began to increase.

NB and WP at PL12

2b, 3b

The operator attempted to start Reactor Coolant Pump 1A (RC-P-1A). The pump would not start.

ST, NB(A), NB(P) and SC(P) at PL1, AP at PL2, AP norm/trip (Delay "a")

2c, 3c, 3d

9:00 entry at time 02:47:31 (0640:00)

Time	Event	Information Available to the Operator	Reference
02:47:31 (0648:00)	The operator initialized the alarm summary function to obtain current alarm data. As a result the alarm summary data from 02:13:22 (0313:59) to 02:47:31 (0648:00) was deleted.	AP (Delay = 0 minutes) Current Alarm status printed out.	2a
02:47:31 (0648:00)	The current alarm status indicated many of the self-powered neutron detectors were going offscale between levels 3 through 7 (i.e. approximately 3 feet to the top of the core). This has been attributed to the high temperatures experienced in the core.	AP bad/sens (0 to 1000 mV) (Delay = 0 minutes)	2a
02:49:13 (0650:00) Approximate	The following radiation monitors indication were increasing steadily and by 03:34:23 (0735:00) all were either off scale or cycling near their upper range. (a) Gas channel of the Station Vent (RP-B-219) monitor (b) Pool Handling Building Exhaust Duct (RP-B-221, A & B) (c) Hydrogen Parge Duct (RP-B-220) particulate & iodine channels.	AM, MD and MP at PUL3	3a, 3d, 3e
02:49:23 (0650:00) Approximate	The Unit 2 Shift Supervisor declared a Sit. Emergency upon receiving high level radiation alarms from the Reactor Building Monitor (RP-B-216). Notification of offsite authorities and organizations was initiated.	AM, MD and MP at PUL3	6d, 6e, 6f, 6g, 6h, 6i
02:50:00 (0650:37) Approximate	The air supply was restored to condensate reject valve (CO-V3) which had previously failed closed at 00:00:15 (0400:32) when its instrument air line was severed due to a "water hammer" in the condensate piping. This was done to allow water in the Hotwell to be transferred to condensate storage tanks 1A and 1B (CO-T-1A and 1B). A rapid decrease in hotwell level is experienced.	SC at PUL3	3c, 3d
02:51:57 (0652:34)	The operator attempted to start Reactor Coolant Pump 2A (RC-P-2A). The pump would not start.	PT, MD(1), MD(2) and SC(7) at PUL3, MD or PUL3. AP norm/trip (Delay = 3 minutes)	7a, 8a, 8b



Time	Event	Information Available to the Operator	Reference
02:53:26 (0453:03)	Condenser buttwell level indication returned to normal. A level of 34.94 inches was indicated.	MR(L) at PLS, AP low (22.5 inches)/normal/high (36 inches) (Delay $\approx$ 3 minutes)	2a
02:53:26 (0453:53)	The operator attempted to start Reactor Coolant Pump 1B (RC-P-1B). The pump would not start.	ST, MR(A), MR(F) and SC(F) at PLS, AM at PLS, AP norm/trip (Delay $\approx$ 4 minutes)	2a, 8c, 9a
02:54:09 (0454:44)	The operator started Reactor Coolant Pump 2B (RC-P-2B). A reactor coolant system flow rate of 10 million pounds per hour was experienced for approximately 5 minutes.	ST, MR(A), MR(F) and SC(F) at PLS, AM at PLS, AP norm/trip (Delay $\approx$ 5 minutes)	1, 2a, 3a, 8c, 9a, 9j
02:54:15 (0454:52)	Steam Generator B steam pressure rapidly increases from approximately 140 psig to approximately 720 psig in the next two minutes.	MR at PLS, SC at PLS	1
02:54:19 (0454:54)	The operator de-energized Pressurizer Heater Groups 1 through 5. Eleven pressurizer heater groups were available at this time.	ST at PLS AP norm/trip (Delay $\approx$ 3 minutes)	2a
02:54:23 (0455:00) Approximate	Neutron Can Discharge Monitor (NCD-P-1400) increased and went off scale. Note: This monitor is located in the Auxiliary Building at an elevation of 395' 0".	MR and MP at PLS 2	3a, 5b
02:54:23 (0455:00)	Unit 1 control room was notified of the site emergency in effect in Unit 1.	Announcement made on Plant Page System	4a, 6f, 8a
02:54:33 (0455:10)	The following Incore Thermocouple Temperatures decreased to less than 700F over the next seven minutes. The increased reactor core cooling was a result of Reactor Coolant Pump 2B (RC-P-2B) operation.	AP norm/hot (out of range OFF to 700F) (Delay $\approx$ 6 minutes)	2a

7B = 623.7F	10C = 599.0F
1B = 596.0F	2C = 623.0F
120 = 624.9F	13C = 670.6F
14B = 653.6F	7B = 679.7F

190 - 577.1F

SD - 699.370

135 - 584.0F

3P - 681.970

NOTE: (4) T51a In-core Thermocouple Temperature cycled near 700F until Reactor Coolant Pump 2B (RC-P-2B) was stopped.

Reactor Coolant system pressure rapidly increased from approximately 1340 psig to approximately 2140 psig (Figure 4).

AP (Low-2055 psig and Low/High-1900 psig) at PLS

30

Safety Injection logic of the Engineered Safety Features tripped A and B reactor on increasing Reactor Coolant System pressure.

AP at PLS, ST at PLS and PLS  
AP norm/trip (Delay = 6 minutes)

20

The operator started Circulating Water Pump 1B (CP-P-1B). Steam pressure control was automatically transferred from the power operated Emergency Main Steam Dump Valves (MS-V3A and MS-V3B) to the Turbine Bypass Valves (MS-V25A, MS-V25B, MS-V25C and MS-V25D) which were in manual.

MS (A and B), ST at PLS  
AP on/off (Delay = 6 minutes)  
MS-V25A/25A MB and ST at PLS  
MS-V25B/25B MB and ST at PLS

20, 30, 9J

Notes: Two circulating water pumps had been placed in service during the time period from 01:13:22 (0513:29) to 02:47:31 (0648:08) when no alarm printer data was available.

Condenser Vacuum Pump Vacuum Radiation Monitor (VR-B-74B) increased rapidly from  $1 \times 10^3$  to  $8 \times 10^3$  counts per minute at 02:05:00 (0700:17).

MS, MB, and MP at PLS

1, 30, 30

NOTE: VR-B-74B is located in the Turbine Building at an elevation of 281'±.

The reactor out-of-core Intermediate Range Channels (RI-3 and RI-4) indications decreased rapidly to less than  $1.0 \times 10^{-11}$  ampere (minimum detectable level) (Figure 3A). The reactor out-of-core

RI-1: MB and DC at PLS  
RI-2: MB and DC at PLS  
RI-4: MB and DC at PLS

30, 30

TDR 044, Rev 2  
April 3, 1968

Time	Event	Information Available to the Operator	Reference
02:53:12 (0453:48)	Source Range Channel (RI-1) indication showed a corresponding marked decrease which indicated the steam in the reactor core was displaced by liquid (Figure 36). The steam was displaced from the reactor vessel when Reactor Coolant System flow was established. After the Reactor out-of-core Source Range Channel (RI-1) indication rapidly decreased, it immediately started increasing.	PER Sprays ST at PIA RC P: NR and SC at PIA	1.0g.0d.0r
02:53:13 (0453:50)	The operator initiated pressurizer spray flow to stop the rapid rise in Reactor Coolant System pressure. Pressurizer spray flow was maintained until 03:13:27 (0714:04) in an effort to cool the Reactor Coolant System down and reduce Reactor Coolant System pressure.	AS at PFI3, ST at PFI3 and PFI3 AP norm/Bypassed (Delay ~ 10 minutes)	2a
02:53:26 (0454:03)	Condenser hot well low level alarm was received. The level was 21.82 inches.	NR at PFI3 AP Low (22.5 inches)/norm/high (36 inches) (Delay ~ 11 minutes)	2a
02:53:48 (0454:15)	The operator started Circulating Water Pump 1B (CWP-1B).	NR (A and P) and ST on PFI7 AP on/off (Delay ~ 11 minutes)	2a.0a.9J
02:54:07 (0454:44)	The operator opened Main Steam Isolation Valves (MS-PA-43 and 71) and scanned to the steam chest and main steam lines for approximately 12 seconds to stop the rapid increase in Steam Generator B pressure.	NR-PA6/7B: ST at PFI3 SC P: NR at PIA and SC at PFI7 AP open/closed (Delay ~ 11 minutes)	2a.9J
02:57:23 (0458:00)	The Emergency Control Station was established in Unit 1 Health Physics Laboratory. Onsite and offsite radiation monitoring teams are formed in preparation to measure radiation levels.	Unit 2 Control Room notified of the Elementary Control Station status.	9g.9P



Time	Event	Information Available to the Operator	Reference
02:59:23 (0700:00) Approximate	Reactor Building Purge Unit Alarm Monitor (RP-B-3236) and the Pool Swallowing Building Area Monitor (RP-B-3260) began to increase.	NR and NP at PL12	2a, 3a
03:00:56 (0701:33)	Condensate hotwell water level indication went off 1 in. The Auxiliary Operator throttled the Reactor Isolation Valve (CR-960).	NR at PL3 AP had (out of range) (Delay = 11 minutes)	2a, 3a
03:01:11 (0701:48)	Condensate Storage Tank 18 alarm level alarm was received. A level of 20.31 feet was recorded.	AP low 120 ft)/norm/high (29 ft) (Delay = 11 minutes)	2a
03:02:50 (0702:30)	Condensate hotwell 18 level alarm was received again. The level was 9.48 inches.	NR at PL3 AP low (22.5 inches)/norm/high (36 inches) (Delay = 11 minutes)	2a
03:03:39 (0704:18) Approximate	The operator isolated Steam Generator B for the second time. Turbine Bypass Isolation Valve (NR-V158) was shut. Emergency Feedwater Valves (EP-V58, EP-V118, and EP-V128) were shut. The operator suspected a Reactor Coolant side to Feedwater side leak. The Condensate Vacuum Pump Exhaust Radiation Monitor (VA-B-748) indication had increased from $1 \times 10^5$ to $5 \times 10^5$ counts per minute.	VA-B-748: NR, NR and NP at PL12 NR-V158: ST at PL3 EP-V58: ST at PL4 EP-V118: NR at PL4 EP-V128: ST at PL4 VA-B-748: NR, NR and NP at PL12	2a, 8a, 9a, 10
03:04:05 (0704:42)	The reactor out-of-core Intermediate Range Channels (RI-3 and RI-4) indications increased from less than $1 \times 10^{-11}$ amperes to approximately $1.2 \times 10^{-11}$ and $2.5 \times 10^{-11}$ amperes respectively (Figure 56). A corresponding increase was recorded on the reactor out-of-core Source Range Channel (RI-1) indication (Figure 56).	RI-1: NR and SC at PL4 RI-3: NR and SC at PL4 RI-4: NR and SC at PL4	2a, 3a, 5a
03:05:19 (0705:00) Approximate	The Manager-In-Charge Station Nuclear Division in the Bolt 2 control room and assumes the responsibility of Emergency Director.	Announcement made on Plant Page System	No. 10

Time	Event	Information Available to the Operator	Reference
02:05:46 (0705:59)	Steam Generator B level indication reached 60% on the operating range (Figure 45). This level was sustained during the next 0.5 hours.	SC (operate range) at P1A and P1B	1
02:06:40 (0707:17)	Condensate Storage Tank 10 low level alarm was received. A level of 19.06 feet was recorded.	AP Low (20 ft)/norm/high (20 ft) (Delay = 13 minutes)	2a
02:10:27 (0711:04)	The operator stopped Emergency Condensate Pump 1a (EC-P-1A). Both Steam Generators had levels of about 60% on the Operating Range (Figure 45).	EF-P-2a: ST, NR(A) and NR(P) <sub>5102M</sub> at P1A SC L1 SC (Operate Range) at P1A and P1B	1, 2a
02:11:10 (0711:47)	Condenser hotwell level returned to normal. The level was 23.07 inches.	NR at P1B AP Low (22.5 inches)/norm/high (34 inches) (Delay = 15 minutes)	2a
02:12:28 (0713:03) Approximate	The operator opened the Electromagnetic Relief Back Valve (EC-01) to return reactor coolant system pressure and pressure level after attempts to reduce the pressure by using the pressure-reducing spray line were unsuccessful.	EC-02: ST at P1A	1, 3, 3a, 3b, 3c
02:12:28 (0713:03)	The Electromagnetic Relief Valve (EC-01) discharge line high temperature alarm was received. A temperature of 347.7F was recorded.	OP at P1B AP High (200F)/norm (Delay = 15 minutes)	2a
02:12:45 (0713:12) Approximate	The reactor out-of-core Intermediate Range Channels (RI-3 and RI-4) indications decreased to less than $1.0 \times 10^{-11}$ amperes (Figure 54).	NR-3a NR and SC at P1A SC-01 NR and SC at P1A	3a
02:12:53 (0713:30)	The operator stopped Reactor Coolant Pump 2b (EC-P-2B) based on indicated zero flow and meter running current of less than 100 amperes. Normal Reactor Coolant Pump operating current is approximately 400 amperes. Later a close examination of the flow recorder trace indicated a small amount of reactor coolant flow had existed.	SC, NR(A), NR(B) and SC(P) at P1A, AM (trip) at P1B AP norm/stop (Delay = 16 minutes)	2b

Time	Event	Information Available to the Operator	Reference
03:13:34 (0714:11)	The following Incore Thermocouple Temperatures increased to greater than 700°F during the next seven minutes (140, 120, 140, 130, 70, 20, 100, 130 and 70). The increased temperatures were in response to stopping Reactor Coolant Pump 2B (RC-P-2B).	AP alarm/had (out of range 07-700°F) (Delay = 17 minutes)	2a
03:13:58 (0714:35)	The pressurizer safety valves (RC-S1A and RC-S1B) discharge lines high temperature alarm was received. Respective temperatures of 202.6°F and 205.8°F were recorded.	WP at P110 AP high (200°F)/alarm (Delay = 17 minutes)	2a
03:14:23 (0715:00) Approximate	Intermediate Cooling Pump Alarm Monitor (HP-A-207) indicated an increased radiation level and at 03:20:23 (0721:00) the level stabilized at a value of 100 mR/hr.	AM, MR and WP at P112	3a
03:18:09 (0718:42)	The reactor out-of-core Intermediate Range Channel (IR-4) indication increased from less than $1.0 \times 10^{-11}$ amperes to about $3.2 \times 10^{-10}$ amperes (Figure 54). However, this increase was not observed on either the Source Range Channel (SR-1) or the other Intermediate Range Channel (IR-5).	MR and SC at P1A AP alarm/had (out of range $10^{11}$ to $10^{-3}$ amps) (Delay = 19 minutes)	2a, 3a
03:19:23 (0719:00) Approximate	The first offsite dose calculations were completed by Plant Engineers. The initial calculations indicated a total body exposure rate of 40 R/hr in Goldsboro (1.3 miles west of the plant). Based on the Reactor Building pressure being much lower than that assumed in the source term calculation (36.2 psig) it was felt that the above value was overly conservative since it incorporated a higher leak rate. Following these calculations, onsite and offsite radiation teams were dispatched in the downwind direction (west side of the Three Mile Island and Goldsboro, Pennsylvania).	Calculation performed in Unit 2 Control Room by Plant Engineers and discussed with operational personnel.	5a, 6a, 7a



TRN 044, Rev 2  
April 3, 1968

Information Available to the Operator

Event

Time

03:19:05  
(0720:15)

The operator manually initiated the Safety Injection portion of Engineered Safety Feature Train A and B as a result of low Reactor Coolant System pressure (Figure 6). The Safety Injection automatic actuation setpoint is 1600 psig.

03:20:13  
(0720:50)

Reactor Coolant Makeup Pump C (RM-P-1C) started automatically on the Engineered Safety Feature Train A actuation. Reactor Coolant Makeup Pumps A and C (RM-P-1A and RM-P-1C) were operating.

NOTE: During an Engineered Safety Feature actuation Safety Injection utilizes Reactor Coolant Makeup Pumps 1A and 1C (RM-P-1A and RM-P-1C).

03:20:23  
(0721:00)  
Approximate

The following radiation monitors registered increased radiation levels:

- (a) Primary Coolant Leakdown H1 (RM-B-720 H1)
- (b) Primary Coolant Leakdown Lo (RM-B-720 LO)
- (c) Intermediate Cooling Leakdown Cooler B (IC-B-1091)
- (d) Intermediate Cooling Leakdown Cooler A (IC-B-1092)
- (e) Intermediate Cooling Leakdown Cooler Outlet (IC-B-1093)
- (f) Plant Effluent Unit 11 (OPL-B-1311)
- (g) Decay Heat Closed A Loop (DC-B-3399)
- (h) Decay Heat Closed B Loop (DC-B-3400)
- (i) Nuclear Service Closed Cooling (NS-B-3401)
- (j) Spent Fuel Cooling (SF-B-3402)

AS at FL3, ST at FL3 and 13  
AP bypass/vent/trip (Delay = 15 minutes)

ST and M(CA) at FL3, AS at FL3  
AP vent/trip (Delay = 10 minutes)

AS, M and ST at FL3

20.7 kg/sec  
50

20.5c/sec

20.50

TDR 044, Rev 2  
April 3, 1980

Information Available to the Operator

Event

Time

Reference

At zero/and (out of range 60-700W) (Delay ~ 20 minutes) 2c

The following Incore Thermocouple Temperature decreased to less than 700W over next fourtee minutes. The increased reactor core cooling was a result of the annual high pressure injection activation.

18C = 637.6F  
7E = 630.5F  
13C = 622.1F  
7E = 627.7F  
3C = 630.3F  
13C = 623.6F  
14B = 624.2F  
14B = 617.9F  
13C = 625.7F  
3C = 645.0F

Notes (\*) This Incore Thermocouple Temperature cycled near 700W until Reactor Coolant Makeup Pump C (RM-P-1C) was stopped.

The reactor out-of-core Intermediate Range Channel (RI-4) radiation decreased to less than  $1 \times 10^{-11}$  amperes. The Reactor out-of-core Reactor Range Channel (RI-1) indication showed a corresponding netted decrease which indicated that the steam in the reactor vessel was displaced by liquid. Both Intermediate Range Channels (RI-3 and RI-4) continued offscale (less than  $1 \times 10^{-11}$  amperes) for the remainder of March 26, 1979.

RI-1: 10 and 2C at PLA  
RI-3: 10 and 2C at PLA

3c

Information Available to the Operator

Time

Event

Reference

03:21:23  
(0722-08)  
Approximate

The following radiation monitors indicated radiation levels exceeding the monitor range, and remained above range until the stripchart ended at 1100:00, 4/3/79.

(a) Reactor Building Purge Air Exhaust Duct A (RP-R-225) -

Particulate Monitor

(b) Reactor Building Purge Air Exhaust Duct B (RP-R-226) -

Particulate Monitor

(c) Auxiliary Building Purge Air Exhaust (AP-R-222)

(d) Auxiliary Building Heating & Ventilation Radiation Monitor gas

channel

The Reactor Building Purge Air Exhaust Duct Iodine Monitors indicated  $1 \times 10^5$  counts per minute. The gas channel of the Reactor Building Duct A Radiation Monitor indicated  $3 \times 10^5$  counts per minute.

03:21:23  
(0722-08)  
Approximate

Fuel Handling Building Exhaust Filter Outlet Radiation Monitor (RP-R-218) and Unit Vent Stack Radiation Monitor (RP-R-219) alarmed high. As a result the fuel handling building supply fans (AP-R-5A and AP-R-5B) stopped automatically.

AC and UT at PL 23

W, W, &c

PLANT STATUS

The Reactor Coolant System was at minimum forced reactor coolant flow with all Reactor Coolant Pumps (RC-P-1A, RC-P-1B, RC-P-1C, and RC-P-1D) stopped. After attempts to establish natural circulation failed, the operator started Reactor Coolant Pump 2B (RC-P-2B). However, based on a no flow indication (Figure 18) and a pump running current of less than 100 amps, Reactor Coolant Pump 2B was stopped after 19 minutes. Steam was present



Time \_\_\_\_\_ Event \_\_\_\_\_ Information Available to the Operator \_\_\_\_\_ Reference \_\_\_\_\_

In the Reactor Vessel head and Reactor Coolant System hot legs. Both Reactor Coolant System hot leg temperatures were off scale high (i.e. greater than 520°F). The Reactor Coolant System cold leg temperatures were 55°F for Loop A and 390°F for Loop B. Steam Generator B was isolated due to a suspected Reactor Coolant side to Feedwater side leak and Steam Generator A was standing to the condenser. An attempt was in progress to establish Reactor Coolant System Pressure level (Figure 33) by opening and closing the Electromechanical Relief Block Valve (RC-RT). This resulted in a lower Reactor Coolant System pressure which prompted the operator to manually initiate Safety Injection. Consequently, both Reactor Coolant Makeup Pumps 1A and 1C (MS-P-1A and MS-P-1C) were operating.

03:23:16 A safety injection activation due to low Reactor Coolant System (0723:08) pressure was received. Safety Injection had previously been placed in service by the operator.

AN at PL13, ST at PL3 and PL13  
AP core/activation (delay ~ 36 minutes)

2a

03:27:23 The Manager-Generation Process declared a General (0724:08) Emergency as a result of an indicated radiation level of 8 R/hr on the Reactor Building Dome Radiation Monitor (RD-R-212). Notification of offsite authorities and organizations was initiated.

AN, NE and NP at PL12

10

03:28:23 A Radiation/Chemistry Technician attempted to take a Feedwater (0724:08) sample on Steam Generators A and B from the Plant primary chemistry laboratory. The normal sampling location is the Unit 2 secondary chemistry laboratory, but because of the suspected Reactor coolant side to feedwater side leak in Steam Generator B the valve alignment was altered so as not to contaminate this area. The chemist was able to obtain a sample from Steam Generator B. He was unable to establish flow through the Steam Generator A sample line.

Unit 2 Control Room notified of steam generators A and B sample results

4a, 5a, 6a

A Germanium Lithium analysis of the Steam Generator B sample was performed at 03:25:23 (0726:00) and indicated radioactivity

levels were note above background. The results of the analysis

is listed below.

Potassium 40	4.840	-06	mCi/ml
Cobalt 59	1.555	-06	mCi/ml
Zinc 65	1.836	E-07	mCi/ml
Total	6.385	E-06	mCi/ml

The Control Room personnel questioned these results since they felt that Steam Generator B was contaminated. It was later determined that the sample items loading over to the Plant primary chemistry laboratory were reversed. The determination of the level of radioactive materials in both steam generators was made by re-aligning the sample line discharge back to the Unit 2 secondary chemistry laboratory and monitoring the sample from each Steam Generator with a fistula (RM-14). The results indicated that only Steam Generator B was contaminated. A Germanium Lithium analysis of these samples were not performed.

03:25:56  
(0726:33)

The Reactor Coolant System high pressure level alarm cleared. A level of 130 inches was recorded.

2a

AP at FLB  
AP low (200 inches)/none/High (260 inches)  
(Delay ~ 37 minutes)

03:26:33  
(0727:10)

The operator bypassed the Safety Injection portion of Engineered Safety Features trains A and B.

2a

AP at FL13, S. at FL3 and FL13  
AP none/bypassed (Delay ~ 37 minutes)

03:27:23  
(0728:00)  
Approximate

The Radiation Level indicated on the Auxiliary Building Access Control Corridor Radiation Monitor (WP-R-232) increased.

3a

AP, WB and WP at FL 12

03:27:23  
(0728:00)

The first onsite radiation monitor team was dispatched to measure the radiation level at detectors GEB and GEP. AT 03:45:23 (0746:00)

4c

Unit 2 Control Room notified of radiation levels at detectors GEB and GEP.

TDR 044, Rev 2  
April 3, 1980

Information Available to the Operator

Referencs

Event

Time

a measure value of less than 1 mS/hr is reported. Detectors Q10 and Q11 are located on the west side of Three Mile Island between Unit 2 and Caldeira, Pennsylvania. Onsite radiation monitoring continued during the remainder of March 28, 1979.

The operator shut the Electromechanical Balled Block valve (EC-37) to stop the rapid fall in reactor coolant system pressure. The pressurizer level was 226 inches and the Reactor Coolant System pressure was 1480 psig (Figures 4 and 14).

The Borated Water Storage Tank low level alarms were received at 53.03 feet and 53.06 feet. The Borated Water Storage Tank level was reduced by the operation of Reactor Coolant Makeup Pumps during normal and safety injection conditions.

Pressurizer Safety Valve (RC-R1A) discharge line high temperature alarm reset. A temperature of 192.4F was recorded.

The Reactor Coolant System high pressurizer level alarm was received. A level of 271 inches was recorded.

Pressurizer Safety Valve (EC-B1B) high discharge line temperature reset. A temperature of 192.6F was recorded.

The operator started Emergency Feedwater Pump 2A (EP-P-2A). Steam Generator A level had decreased from 682 to 645 of Operating Range during the previous 45 minutes (Figure 45).

EC-37: 37 at PLA

PLR L: 52 at PLA, ME (uncompensated) at PLJ

BC 3: 10 and 30 at PLA

AB and ME at PLJ

AP low (53.0 feet)/norm (Delay = 30 minutes)

WP at PLJ

AP high (200F)/norm (Delay = 30 minutes)

AP at PLJ

AP low (210 inches)/norm/high (260 inches)  
(Delay = 30 minutes)

WP at PL 10

AP high (700F)/norm (Delay = 40 minutes)

EP-P-2A: 57, MB(P<sub>disc</sub>) and MB(A) at PLA,  
AP on/off and P<sub>disc</sub> 3m/norm  
(Delay = 40 minutes)

SC L: 30 (operating range) at PLA and PLJ



<u>Time</u>	<u>Event</u>	<u>Information Available to the Operator</u>	<u>Reference</u>
03:37:00 (0337:37)	The operator stopped Reactor Coolant Makeup Pump C (RC-P-1C) because pressure/level level was rapidly increasing. Indicated pressure/level was 373 inches (Figure 4).	RC-P-1C: ST and NR(A) at PLS. AB at PLS AP norm/trip (Delay ~ 43 minutes)	1,2a,5c
03:38:23 (0740:00)	The operator isolated the Reactor Building air Sample Line after it was reported as blowing air into the Auxiliary Building.	ST at PLS	4c
03:40:00 (0740:37)	The operator opened the Electromagnetic Relief Bleed Valve (RC-V2) in an attempt to decrease pressure/level, which had increased offscale (greater than 400 inches).	RC-V2: ST at PLS	1,3f,3a
03:40:28 (0741:05)	The Pressure Safety Valves (RC-R1A and RC-R1B) discharge line high temperature alarms were received. Respective temperatures of 101.47 and 205.77 were recorded.	MP at PLS AP high (2007)/norm (Delay ~ 43 minutes)	2a
03:44:03 (0744:40)	The following Incore Thermocouple Temperatures increased to greater than 700F during the next three minutes (SD, 4E, 6P, 5D, 9C, 2L, 7E, 14N, 9C, 7E, 10N and 87). The increase temperatures were in response to stopping Reactor Coolant Makeup Pump C (RC-P-1C). Note: (*) This Incore Thermocouples Temperature cycled near 700F until Safety Injection actuation on high Reactor Building pressure.	AP norm/had (out of range 0F-700F) (Delay ~ 43 minutes)	2a
03:44:23 (0745:00) Approximate	The Pool Handling Building Exhaust Fans (AB-E-10A and AB-E-10B or AB-E-10C and AB-E-10D) stopped. Airborne radioactive contamination levels in Unit 1 Pool Handling Building and Auxiliary Building started to increase. The reason for them fans stopping is unknown.	Exhaust Fans: SC and ST at PLS Radiation Levels: NR and MP (Unit 1 Control Room)	3a,3b
03:44:23 (0745:00) Approximate	Using a resistance bridge and conversion tables, Plant Staff determined the Reactor Coolant System Loop A hot leg temperature	Measurement performed in Unit 2 Control Room by Plant Engineer and discussion with Operational	2a,3b

Time	Event	Information Available to the Operator	Reference
	to be 7189. Later on March 28, 1979 an additional resistance bridge was connected to Loop B hot leg sensor and gave results similar to Loop A.		
03:43:00 (0745:37)	The following self-powered neutron detectors were going offscale between Levels 1 through 7 which corresponds to the total length of the core (6P, 7R, 14W, 7R, 3U, 9W, 10U, 5U, 8U, 10W, 11R, 9R and 9U). This has been attributed to the high temperatures experienced in the core.	AP bad/sorn (0 to 2000 mB) (Delay $\approx$ 44 minutes)	2a
03:45:00 (0745:37) Approximate	The reactor out-of-core source range channel (NI-1) indication increased sharply from about $2.2 \times 10^3$ counts per second to $4.9 \times 10^3$ counts per second. The reactor out-of-core intermediate range channel (NI-3) and NI-4 indications were off scale low and did not respond.	NI-1: NR and SC at PLA NI-3: NR and SC at PLA SI-4: NR and SC at PLA	2a
03:45:27 (0746:04)	The operator initiated pressurizer spray flow to assist in lower Reactor Coolant System pressure which had rapidly increased from approximately 1400 psig to 1700 psig (Figure 4). Pressurizer spray flow was maintained until 04:21:48 (0822:25).	FLR SPRAT: ST at PLA RC P: NR and SC at PLA	1,2a,2r
03:48:23 (0749:00) Approximate	Makeup Tank Area Monitor (MF-R-206) advanced off scale. Levels in Fuel Handling Bridge S. (MF-R-210) and Reactor Dome (MF-R-214) stabilized at $1.5 \times 10^2$ R/hr.	AM, MR and MP at FL12	2a
03:55:39 (0756:16)	The Reactor Building Isolation and Cooling portion of Engineered Safety Feature train B actuated on Reactor Building high pressure. The setpoint is 3.58 psig (Figure 51).	AM at FL13, ST at FL3 and FL15 AP act/trip (Delay $\approx$ 46 minutes)	2a,6a
03:55:39 (0756:16)	Intermediate Cooling Pump 1B (IC-P-1B) tripped automatically by the Engineered Safety Features train B actuation.	AM, ST, MR ( $P_{DIRCB}$ ) and MR(P) at PLA AP on/off (Delay $\approx$ 46 minutes)	2a,6a

TDR 044, Rev 2  
April 3, 1960

<u>Time</u>	<u>Event</u>	<u>Information Available to the Operator</u>	<u>Reference</u>
03:35:30 (0756:16)	The Reactor Building isolated automatically as part of the Engineered Safety Features train B Actuation.	AM at PL13, ST at PL3 and PL15, AP isolation/warm (Delay = 46 minutes)	2a
03:35:30 (0756:18)	The Control Room ventilation system should have aligned to internal recirculation mode upon actuation of Engineered Safety Features train B. In the Recirculation mode the Control Room air exhaust flow is diverted to the supply flow and the supply flow is reduced to maintain a positive room pressure. The exhaust flow recorder was out of service on March 28, 1979 and this flow diversion can not be verified. However a reduction in the control room supply flow was experienced (see reference 37).	SC and ST at PL25	3a, 6c
03:35:46 (0756:22)	The Reactor Building isolation and Cooling portion of Engineered Safety Features train A actuated on Reactor Building high pressure. The setpoint is 3.38 psig (Figure 31).	AM at PL13, ST at PL3 and PL15 AP act/trip (Delay = 46 minutes)	2a, 6a
03:35:46 (0756:22)	Intermediate Cooling Pump 1A (IC-P-1A) tripped automatically by the Engineering Safety Features train A actuation.	AM, ST, NR (P <sub>disch</sub> ) and NR(P) at PL3 AP on/off (Delay = 46 minutes)	2a
03:36:04 (0756:41)	Reactor Coolant Makeup Pump C (RC-P-1C) was started automatically by the Engineered Safety Features train B Actuation.	AM at PL3, ST and NR(A) at PL3 AP norm/trip (Delay = 46 minutes)	2a
03:36:23 (0800:00) Approximate	Water Gas Tank Discharge A (WGC-B-1455) monitor began to increase from 5 x 10 <sup>2</sup> counts per minute until it reached 3 x 10 <sup>3</sup> counts per minute at approximately 03:00:00 (0800:37).  Note: This monitor is located in the Auxiliary Building at a elevation of 305 feet.	NR and NP at PL12	3a, 5b
04:00:13 (0800:30)	The operator defeated the Reactor Building Isolation and Cooling portions of Engineered Safety Features train A and B.	AM at PL13, ST at PL3 and PL15 AP norm/defeated (Delay = 47 minutes)	2a



Time	Event	Information Available to the Operator	Reference
04:00:13 (0000:50)	The operator started Intermediate Cooling Pump 1B (IC-P-1B).	AN, ST, MB(F <sub>DISCH</sub> ) and MB(F) at FLB AP on/off (Delay ~ 47 minutes)	2a
04:00:19 (0000:56)	The operator started Intermediate Cooling Pump 1A (IC-P-1A).	AN, ST, MB(F <sub>DISCH</sub> ) and MB(F) at FLB AP on/off (Delay ~ 47 minutes)	2a
04:01:23 (0002:00)	The first offsite radiation monitor team was dispatched to measure the radiation level at Detector W-11. At 04:31:23 (08:32:00) a measured value of less than 1 mR/hr is reported. Detector W-11 is located at Goldsboro, Pennsylvania. Offsite radiation monitoring continued during the remainder of March 28, 1979.	Unit 2 Control Room notified of Radiation Levels at Detection W-11.	4c
04:02:03 (0002:40)	The trend in Incore Thermocouple Temperatures increasing above 700F stopped. The increased reactor core cooling was a result of the manual high Pressure Injection actuation. The following Incore Thermocouple Temperatures decreased below 700F during the next twelve minutes.  <div style="display: flex; justify-content: space-around;"> <div> 9M = 680.5F  13G = 694.0F  4Z = 619.3F  12F = 694.9F </div> <div> 4Z = 23.7F  3M = 694.7F  10M = 693.2F  12F = 568.5F </div> </div>	AP worn/bad (out of range 0F-700F)(Delay ~ 49 minutes)	2a
04:09:23 (0006:00) Approximate	The Auxiliary Building Exhaust Fans (AG-E-8C and AH-E-8D) tripped upon receiving a fire alarm in the Auxiliary Building. An Instrument Foreman was sent to the Auxiliary Building to defeat the alarm.	SC and ST at FL25	3b, 9b
04:06:23 (0007:00)	The Model Room door which connects the Unit 1 and Unit 2 Auxiliary Building was shut locally to minimize the spread of airborne radioactive materials to Unit 1.	Unit 2 Control Room Notified of Model Room door status	4c, 9b, 9W

Time	Event	Information Available to the Operator	Reference
04:07:01 (0407:38)	The operator cleared the Reactor Building Isolation and cooling portion of Engineered Safety Features Train A. Train B remained defeated.	AB at FL13, ST at FL13 and FL13 AP norm/defeated (Delay ~ 32 minutes)	2a
04:09:37 (0409:14)	The operator started Reactor Coolant Pump 1A (RC-P-1A) to re-establish Reactor Coolant System flow. NOTE: During the previous run of Reactor Coolant Pump 2B (RC-P-2B), due to the flow and current indication observed, it was thought that the pump might not have started. For this reason it was decided to observe the starting current during a Reactor Coolant Pump start. Reactor Coolant Pump 1A (RC-P-1A) was started and a correct starting current was observed by the operator. As before, the indicated pump current rapidly decreased to less than 100 amperes.	ST, NR(A), NR(F) and SC(F) at FLA, AB at FLB AP norm/trip (Delay ~ 31 minutes)	2a, 9a
04:09:24 (0409:51)	The operator stopped Reactor Coolant Pump 1A (RC-P-1A) after observing a zero flow indication and a running current less than 100 amperes.	ST, NR(A), NR(F) and SC(F) at FLA, AB at FLB AP norm/trip (Delay ~ 31 minutes)	2a, 9a
04:10:10 (0410:47)	The operator stopped Intermediate Cooling Pump 1B (IC-P-1B).	AB, ST, NR(F <sub>DISC</sub> ) and NR(F) at FLB AP on/off (Delay ~ 33 minutes)	2a
04:16:23 (0417:00) Approximate	The Auxiliary Operator started the Fuel Handling Building Exhaust Fans (AH-E-10A and AH-E-10B or AH-E-10C and AH-E-10D) and the Auxiliary Building Exhaust fans (AH-E-5C and AH-E-5D). He also placed Control Room Bypass Filter Fan 4B (AH-E-4B) in service. NOTE: When the Control Room Bypass Filter Fan is running the Control Room atmosphere is continuously being filtered.	SC and ST at FL25	2a, 3a, 8a, 9J

<u>Time</u>	<u>Event</u>	<u>Information Available to the Operator</u>	<u>Reference</u>
04:17:17 (0417:54)	The operator stopped Reactor Coolant Makeup Pump 1A (RM-P-1A).	ST and MR(A) at FL3, AM at FLB, AP norm/trip (Delay ~ 55 minutes)	2a,3c,9T
04:17:22 (0417:59)	The operator stopped Reactor Coolant Makeup Pump 1C (RM-P-1C). No Reactor Coolant Makeup Pumps were operating.	ST and MR(A) at FL3, AM at FLB, AP norm/trip (Delay ~ 55 minutes)	2a,3c,9a,9T
04:18:17 (0418:54)	Following an unsuccessful start attempt, the operator placed Makeup Pump 1A (RM-P-1A) control switch in the Pull-to-Lock position to prohibit further use.	Control switch handle position	2a,2c,3c,8c, 8r,9a
04:19:02 (0419:39)	The operator started Intermediate Cooling Pump 1B (IC-P-1B).	AM, ST, MR(P <sub>DISCH</sub> ) and MR(P) at FLB AP on/off (Delay ~ 55 minutes)	2a
04:19:05 (0419:42)	The Reactor Building Isolation and Cooling portion of Engineered Safety Features train A actuated on Reactor Building High Pressure. The setpoint is 3.58 psig, (Figure 51).	AM at FL3, ST at FL3 and FL13 AP act/trip (Delay ~ 55 minutes)	2a,6a
04:19:06 (0419:43)	Decay Heat Removal Pump 1A (DH-P-1A) started automatically by the Engineered Safety Features train A actuation	AM and MR (P <sub>DISCH</sub> ) at FLB, ST at FL3 and FL13 MR(A) at FL3 AP norm/low and on/off (Delay ~ 55 minutes)	2a
04:19:06 (0419:43)	Intermediate Cooling Pump 1A (IC-P-1A) tripped automatically by the Engineered Safety Features train A actuation.	AM, ST, MR (P <sub>DISCH</sub> ) and MR(P) at FLB AP on/off (Delay ~ 55 minutes)	2a
04:19:24 (0419:01)	The operator defeated the Reactor Building Isolation and Cooling portion of Engineered Safety Features train A.	AP at FL13, ST at FL3 and FL13 AP norm/defeated (Delay ~ 55 minutes)	2a
04:19:29 (0419:06)	The operator started Intermediate Cooling Pump 1A (IC-P-1A).	AM, ST, MR (P <sub>DISCH</sub> ) and MR(P) at FLB AP on/off (Delay ~ 55 minutes)	2a
04:21:53 (0421:30) Approximate	The operator started Reactor Coolant Makeup Pump 1B (RM-P-1B). This Reactor Coolant Makeup Pump ran for the remainder of March 28, 1979.	ST and MR(A) at FL3, AM at FLB, AP norm/trip (Delay ~ 55 minutes)	2a,3c,9a,9T



TOR 044, Rev 2  
April 3, 1960

Time	Event	Information Available to the Operator	Reference
04:23:54 (0324:31)	The operator energized Pressurizer Heater Groups 1 through 3 by placing heater control into automatic. Eleven pressurizer heater groups were available at this time.	AB at PLB, ST at PLA, AP on/off (Delay = 50 minutes)	2a
04:26:09 (0326:46)	The Reactor Coolant Makeup Tank level increased offscale high (greater than 100 inches) and remained offscale for 42 seconds (Figure 54).	SC at PLJ	1
04:27:02 (0327:39) Approximate	The operator started Reactor Coolant Makeup Pump 1C (RB-P-1C) after an unsuccessful attempt to start the pump at 04:26:59 (0327:36).	ST and NR(A) at PLJ, AB at PLB, AP on/off (Delay = 50 minutes)	2a, 5c, 9a
04:30:20 (0331:07)	Pressurizer Heater Group 10 tripped due to a ground fault and remained de-energized for the remainder of March 28, 1979. Ten pressurizer heater groups were available at this time.	AB at PLB, ST at PLA, AP on/off (Delay = 50 minutes)	2a
04:30:45 (0331:22)	The operator stopped Condenser Vacuum Pumps 1A and 1C (VA-P-1A and VA-P-1C) and broke Main Condenser vacuum after experiencing difficulty with the operation of the Auxiliary Boiler.	Pumps: ST at PLJ, AP on/off (Delay = 60 minutes) Vacuum: AB and SC at PLJ	2a, 6a, 9a, 10
04:30:45 (0331:22) Approximate	The operator opened Power Operated Emergency Main Steam Dump Valve A (RB-P-3A) to induce natural circulation in Steam Generator A. Steam Generator B was still isolated.	NR (Valve damper actuator) at PLJ	2f, 6a, 9a, 10
04:31:20 (0334:07)	The plant staff requested the computer to print the following Incore Thermocouple Outlet Temperatures. The following values were recorded.	UP (Delay = 0 minutes) AP on/off (out of range OP to 700°F) (Delay = 60 minutes)	2c, 9a, 9b, 9c
	11L = 480.97 11K = 480.97 12L = 480.97 12K = 480.97 13L = 480.97 13K = 480.97	SC = 480.97 SB = 511.77 7B = 436.77 6C = 441.97 5B = 480.97	

Time	Event	Information Available to the Operator	Reference
	<p>127 = 437.1P 118 = 444.9P 10C = 443.1P 20 = 318.7P</p> <p>Note: (444.9) indicates that the signal was outside of the computer range (Range = 0P to 700P).</p>		
04:42:14 (0842:31)	The operator stopped Emergency Feedwater Pump 2A (EP-P-2A).	ST, MR(A) and MR (P <sub>518CQ</sub> ) at PLA AP on/off and low (875 psig)/norm (Delay = 61 minutes)	2a
04:44:23 (0845:00)	Intermediate Cooling Letdown Cooler A Radiation Monitor (IC-R-1092) indication decreased and went off scale. It was assumed the cooler failed.	MR and SC at PL12	3d, 3b
04:46:07 (0846:44)	The plant staff requested the computer to print the following Isocore Thermocouple Outlet Temperatures. The following values were recorded. <p>13P = 444.9P 127 = 393.1P 118 = 444.9P 11E = 444.9P 10D = 382.7P 10C = 398.9P</p>	<p>0P (Delay = 0 minutes) AP norm/had (out of range 0P to 700P) (Delay = 62 minutes)</p>	2c, 3a, 3b, 3c, 3d, 3e
04:46:21 (0846:58)	Pressurizer Heater Groups 4 and 5 tripped due to ground faults and remained de-energized for the remainder of March 28, 1979. Eight Pressurizer Heater groups were available at this time.	<p>MR at PLB, ST at PLA AP norm/trip (Delay = 63 minutes)</p>	2a

TDR 044, Rev 2  
April 3, 1980

<u>Date</u>	<u>Event</u>	<u>Information Available to the Operator</u>	<u>Reference</u>
04:49:23 (0450:00) Approximate	Combustor Verum Pump Exhaust radiation monitor (VA-B-74B) decreased to $1 \pm 10^4$ counts per minute.	ME and SC at 7412	3a, 5b
04:59:23 (0500:00) Approximate	Isocore Thermocouple readings obtained by the Plant Staff using a resistance bridge and a conversion table placed (fuel assembly unit temperatures in the range of 217P to 2380P (Figure 30).	Dait 2 Control Room notified of measured fuel assembly unit temperatures	4j, 5a, 5b, 5c, 5d, 5e, 5f
04:59:23 (0500:00)	A Radiation/Chemistry Technician drew a reactor coolant system sample. A radiation level of 200 R/hr (beta-gamma) was measured at six inches. A beta analysis was performed immediately and yielded a value of approximately 240 parts per million beta. A Corrosion lithium analysis was performed later at 07:38:23 (1139:00) and indicated a total beta-gamma activity of 1354 mCi/ml. No further samples were taken for the remainder of March 28, 1979. The results of the analysis is listed below.	Dait 2 Control Room notified of beta and gamma beta-gamma analysis results	4a, 4b, 4c, 4d, 4e
04:59:23 (0500:00)	<p>Iodine 131 8.149 <math>\pm</math> 0.01 mCi/ml</p> <p>Iodine 133 1.438 <math>\pm</math> 0.02 mCi/ml</p> <p>Xenon 133 4.493 <math>\pm</math> 0.02 mCi/ml</p> <p>Xenon 135 2.444 <math>\pm</math> 0.02 mCi/ml</p> <p>Barbitum 88 6.037 <math>\pm</math> 0.02 mCi/ml</p> <p>Krypton 85 2.884 <math>\pm</math> 0.01 mCi/ml</p> <p>Total 1.354 <math>\pm</math> 0.03 mCi/ml</p>	ME and SC at P12	3a, 5b
04:59:23 (0500:00)	Intermediate Cooling Pump Area monitor (IV-B-207) and the Reactor Building Emergency Cooling Booster Pump Area monitor (IV-B-204) indications began to increase.	Dait 2 Control Room notified of relocation of the Emergency Control Station	4c, 4d, 4e, 4f, 4g
05:11:23 (0512:00)	The Emergency Control Station was moved from Dait 1 Health Physics Laboratory to Dait 2 Control Room after experiencing increased levels in airborne radioactive materials.		



Time	Event	Information Available to the Operator	Reference
05:17:30 (0918:05)	The alarm printer was returned to service and the alarm function was transferred from the utility printer to the alarm printer.	AP (Delay = 0 minutes)	2a
05:18:00 (0918:37) Approximate	The operator closed the Electromechanical Relief Block Valve (RC-V2) in an attempt to compress the reactor coolant and condense the steam in the Reactor Coolant System.	ST at FLA	1j, 3a, 10
05:18:47 (0919:14)	The operator stopped Decay Heat Removal Pump 1A (DH-P-1A). This pump did not start automatically on the next Engineered Safety Features train A Actuation, therefore the pump control switch must have been placed in pull to lock position at this time.	AN and MR (P <sub>DISCH</sub> ) at FLB, ST at FL3 and FL13 MR(A) at FL3 AP norm/low and on/off (Delay = 86 minutes)	2a

#### PLANT STATUS

All Reactor Coolant Pumps (RC-P-1A, RC-P-2A, RC-P-1B and RC-P-2B) were stopped. Superheated steam and gas were present in the upper Reactor Vessel. Reactor Coolant System hot leg regions. Attempts to re-establish reactor coolant flow using Reactor Coolant Pump 1A (RC-P-1A) had not been successful. The Reactor Coolant System hot leg temperature continued to indicate off-scale (i.e. greater than 620°F). The Reactor Coolant system cold leg temperatures were 180°F for Loop A and 225°F for Loop B, and both were decreasing (Figures 21 and 26). Steam Generator A level was at 48% of the operating range (Figure 39). Steam Generator B was isolated, with a level at 64% on the operating range (Figure 39). Condenser vacuum was lost due to the auxiliary steam boiler tripping and loss of adequate main steam pressure. Steam Generator A was steaming through the Pressure Operated Emergency Main Steam Dump Valve (MS-V3A). Attempts to obtain a normal operating Pressurizer level of 220 inches of water and establish pressure control using the Pressurizer were not successful. The Electromechanical

Time	Event	Information Available to the Operator	Reference
	Relief Block Valve (RC-V2) was cycled to assist in this effort, resulting in increased Reactor Building pressure. The first Engineered Safety Features actuation on high Reactor Building pressure was received and, four minutes later, bypassed by the operator to re-establish cooling water to various plant equipment within the Reactor Building. The Reactor Building pressure continued to stay above the isolation trip setpoint for approximately 1.4 hours (Figure 31). The Station Manager made the decision to maintain continuous High Pressure Injection and increase Reactor Coolant System pressure in an attempt to condense the superheated steam and gas in the Reactor Coolant System. This first attempt lasted for approximately 2 hours.		
05:20:00 (0920:37) Approximate	The operator increased Reactor Coolant System pressure from 1250 psig to 2100 psig during the ensuing 45 minutes. Reactor Coolant System pressure was then maintained at 2100 psig (Figure 4).	AM (Low-2055 and Low/Low-1974) at PLB MR and SC at PL2 AP (many clearing alarms) (Delay ~ 88 minutes)	3a
05:23:34 (0924:11)	The operator cleared the Reactor Building Isolation and Cooling portion of Engineered Safety Features train A.	AM at PL13, ST at PL3 and PL13 AP norm/defeated (Delay ~ 90 minutes)	2a
05:23:34 (0924:11)	The Reactor Building Isolation and Cooling portion of Engineered Safety Features train A Actuated on Reactor Building high pressure. The setpoint is 3.58 psig (Figure 31).	AM at PL13, ST at PL3 and PL13 AP act/trip (Delay ~ 90 minutes)	2a, 6a
05:23:34 (0924:11)	Intermediate Cooling Pump 1A (IC-P-1A) tripped automatically on the Engineered Safety Features train A Actuation	AM, ST, MR (P <sub>DISCH</sub> ) and MR(V) at PLB AP on/off (Delay ~ 90 minutes)	2a
05:23:47 (0924:24)	The operator defeated the Reactor Building Isolation and Cooling portion of Engineered Safety Features train A.	AM at PL13, ST at PL3 and PL13 AP norm/defeated (Delay ~ 90 minutes)	2a

Time	Event	Information Available to the Operator	Reference
05:23:37 (0926:34)	The operator started Intermediate Cooling Pump 1A (IC-P-1A).	AB, ST, MB (p <sub>1500</sub> ) and MB(P) at PLJ AP on/off (Delay ~ 90 minutes)	2a
05:26:00 (0926:37)	During the next six minutes the operator removed the defect signal from the Barrier Building Isolation and Cooling portion of Engineered Safety Features train A.	AB at PLJ, ST at PLJ and PLJ AP alarm/defect (Delay ~ 90 minutes)	2a
05:29:23 (0926:00) Approximate	The operator secured the Pool Handling Exhaust Fans (AB-E-10A and AB-E-10B or AB-E-10C and AB-E-10D) and the Auxiliary Building Exhaust Fans (AB-E-8C and AB-E-8D). Altbetec contamination levels in Unit 1 Pool Handling and Auxiliary Building, and Unit 2 Control Room began to increase.	Exhaust Fans: SC and ST at PLJ Radiation Levels: MB and MP (Unit 1 Control Room) MB and MP at PLJ	3g, 3h, 3i, 3a
05:29:23 (0926:00) Approximate	Pool Handling Building Radiation Monitor (RP-R-213) and Control and Service Building Corridor Radiation Monitor (RP-R-23A) began to increase to between 40 and 70 counts per minute. The radiation levels indicated by the following monitors increased until 14:59:23 (1900:00) at which time all were almost off scale. (a) Auxiliary Building Access Corridor Radiation Monitor (RP-R-232) (b) Reactor Building Purge Unit Area Radiation Monitor (RP-R-3236) (c) Pool Handling Building Exhaust Unit Area Radiation Monitor (RP-R-3240)	MB and MP at PLJ	3b, 3b
05:30:34 (0931:11)	Pressure Monitor Group 3 tripped due to a ground fault. Seven pressure/temperature groups were available at this time.	AB at P.P. 57 at PLJ AP alarm/trip (Delay ~ 93 minutes)	2a
05:34:37 (0935:34)	The Electromechanical Relief Valve (EC-R2) and the Pressure Safety Valve (EC-R1A) discharge line high temperature alarm reset. Respective values of 197.07 and 192.97 were recorded.	MP at PLJ AP high (2007)/alarm (Delay ~ 94 minutes)	2a



TDA 044, Rev 2  
April 3, 1980

Time	Event	Information Available to the Operator	Reference
05:36:04 (0937:11)	Safety Injection logic of the Engineer Safety Features trains A and B react on increasing Reactor Coolant System Pressure. The setpoint is 1465 psig.	AN at FL13, ST at FL3 and FL13 AP trip/normal (Delay $\approx$ 95 minutes)	2a
05:39:27 (0940:04)	Pressurizer Safety Valve (RC-R1B) discharge line high temperature alarm reset. A value of 192.67 was recorded.	MF at FL10 AP high (200F)/normal (Delay $\approx$ 97 minutes)	2a
05:41:06 (0941:43)	The operator cleared the safety injection portion of Engineered Safety Features trains A and B. At this time all Engineered Safety Features are in an armed condition.	AN at FL13, ST at FL3 and FL13 AP normal/defeated (Delay $\approx$ 100 minutes)	2a
05:43:09 (0943:46) Approximate	The operator opened the Electromagnetic Relief Block Valve (RC-V2) to stop the Reactor Coolant System pressure increase. During the period 05:43:09 (0943:46) thru 07:38:57 (1139:34), the operator attempted to condense the steam in the Reactor Coolant System by maintaining high pressure injection and controlling the Reactor Coolant System pressure at approximately 2100 psig by cycling RC-V2 (Figure 4). The Reactor Building pressure and temperature reflected the cycling of RC-V2 (Figure 45).	RC P: MF and SC at FL4 RC-V2: ST at FL4 RB P: SC at FL3 RB T: MF at FL25	1.33,3a,93, 9a,9a,9a,10
05:43:27 (0944:04)	The Electromagnetic Relief Valve (RC-R2) discharge line high temperature alarm was received. A value of 214.7 was recorded.	MF at FL10 AP high (200F)/normal (Delay $\approx$ 100 minutes)	2a
05:44:01 (0944:38)	Pressurizer Safety Valve (RC-R1B) discharge line high temperature alarm was received. A value of 205.47 was recorded.	MF at FL10 AP high (200F)/normal (Delay $\approx$ 101 minutes)	2a
05:44:27 (0947:04)	Pressurizer Safety Valve (RC-R1A) discharge line high temperature alarm was received. A value of 205.97 was recorded.	MF at FL10 AP high (200F)/normal (Delay $\approx$ 103 minutes)	2a

Time	Event	Information Available to the Operator	Reference
05:59:23 (0959:00) Approximate	Radiation levels as indicated by the Intermediate Cooling Pump Area Radiation Monitor (RP-R-207) and the Reactor Building Emergency Cooling Booster Pump Area Radiation Monitor (RP-R-204) peaked at a value $4 \pm 10^3$ mB/hr. All Control Room Intake Duct radiation monitor (particulate, iodine, gas) (RP-R-220) level increased. The particulate channel reached a value $1 \pm 10^4$ counts per minute while the iodine and gas channels reached a value $3 \pm 10^3$ counts per minute.	SC and RP at FL12	3a, 3b
05:59:54 (1000:31) Approximate	The operator commenced filling Steam Generator A level from approximately 492 to 932 on the operating range in an attempt to induce natural circulation. Steam Generator A level reached 932 on the operating range at 06:04:04 (1009:43).	BC (operating range) at PLA and PLJ	1
06:03:23 (1004:00)	The Unit 1 Control Room ventilation system was placed in a recirculation mode.	SC and ST (Unit 1 Control Room)	4c
06:09:23 (1010:00) Approximate	Alarm radioactivity levels in Unit 2 control room required evacuation of all but essential personnel.	AM, NM and RP at FL12 (air supply) Unit 2 Control Room Air Sample data	4c, 4d, 5a, 7b, 10
06:09:23 (1010:00) Approximate	The Nuclear Regulatory Commission Region 1 inspection team arrived on site and went to the Unit 1 Control Room upon direction of the Manager Generating Station Nuclear.	Unit 2 Control Room notified of Arrival of Nuclear Regulatory Commission inspection team	9a, 9b
06:15:29 (1014:16)	Pressurizer Heater Groups 1 and 2 de-energized automatically. Five pressurizer heater groups were available at this time.	AB at PLA, ST at PLA, AP norm/trip (Delay $\approx$ 116 minutes)	2a
06:16:06 (1014:43)	Pressurizer Heater Groups 1 and 2 energized automatically. Seven pressurizer heater groups were available at this time.	AB at PLA, ST at PLA, AP norm/trip (Delay $\approx$ 116 minutes)	2a

Time	Event	Information Available to the Operator	Reference
06:14:23 (1015:00) Approximate	The Emergency Control Station was moved from Unit 2 Control Room to the Unit 1 Control Room due to increased airborne radioactive levels.		8a
06:17:00 (1017:37) Approximate	Personnel in Unit 2 control room were required to wear respirators due to increased airborne radioactivity levels.		8c, 8d, 8e, 8f, 8g
06:19:23 (1020:00) Approximate	The operator started the Fuel Handling Building Exhaust Fans (AH-E-10A and AH-E-10B or AH-E-10C and AH-E-10D) and the Auxiliary Exhaust Fans (AH-E-9C and AH-E-9D). These fans ran for approximately 3 minutes at which time they stopped.	SC and ST at PL25	3a, 3b
06:47:23 (1048:00) Approximate	The operator started the Fuel Handling Building Exhaust Fans (AH-E-10A and AH-E-10B or AH-E-10C and AH-E-10D) and the Auxiliary Building Exhaust Fans (AH-E-9C and AH-E-9D). Airborne contamination levels in Unit 1 Fuel Handling and Auxiliary Buildings began to decrease.	SC and ST and PL25	3a, 3b, 3c, 3d, 4g
07:04:23 (1107:00) Approximate	Two Nuclear Regulatory Commission Region 1 inspectors arrive in Unit 2 Control Room to evaluate the operational and radiological status of Unit 2.		4b, 4c, 4d
07:08:31 (1109:00)	The operator started Emergency Condenser Pump 2A (EC-P-2A) to increase Steam Generator A level from 938 to 1008 on the operating range.	ST, 10(A) and 10B (P <sub>011C2</sub> ) at PLA AP on/off and 1mm (075 psi <sub>g</sub> )/mm (Delay ~ 116 minutes)	2a
07:09:41 (1110:18)	The plant staff requested the computer to print the following Reactor Temperature, The following values were recorded. 6C = 600.07 9B = 600.07	UP AP norm/had (out of range 00 to 7000) (Delay ~ 116 minutes)	2c, 2f



90 = 000.07  
91 = 000.07  
92 = 000.07  
93 = 000.07  
94 = 000.07  
95 = 000.07  
96 = 000.07  
97 = 000.07  
98 = 000.07  
99 = 000.07

Note: (000.0) indication that the signal was outside of the computer range (Range = 07 to 7007).

Steam Generator A Level indication reached 1002 on the operating range (Figure 43).

The operator stopped Emergency Feedwater Pump 2A (EP-2A) after increasing Steam Generator A level from approximately 931 to 1002 on the operating range.

The Manager-Generating Station Nuclear directed the operator to open the Electromagnetic Relief Block Valve (ER-V2) to rapidly depressurize the Reactor Coolant System and actuate the Core Flood System while High Pressure Injection was maintained (Figure 12). This was done after the operator observed no evidence of natural circulation while the Reactor Coolant System pressure was above 2000 psig. The reduction in Reactor Coolant System pressure was also done to approach conditions which would allow the Decay Heat Removal Pumps 1A and 1B (DR-P-1A and DR-P-1B) to be put into service.

The operator bypassed the Safety Injection portion of Engineered Safety Features (items 2 and 3) to prevent initiation during the Reactor Coolant System depressurization.

SC (operating range) at PLA and PL3

ST, NR(A) and NR (P<sub>DISC</sub>) at PLA  
AP on/off and low (875 psig)/norm (Delay = 116 minutes)

RC-V2: ST at PLA

NR at PL3, ST at PL3 and PL3  
AP norm/bypassed (Delay = 141 minutes)

07:10:12  
(1124:00)

07:17:01  
(1137:30)

07:38:37  
(1159:34)  
Approximate

07:41:37  
(1157:10)

1

1.2a

1.2a, 93.9a,  
9a, 10

2a, 7

TOR 044, Rev 2  
April 3, 1980

Time	Event	Information Available to the Operator	Reference
07:03:01 (1102:38)	The Safety Injection portion of Engineered Safety Features trains A and B actuated as Reactor Coolant System pressure decreased to less than 1640 psig. However, initiation did not occur because the manual bypass previously introduced was still on.	AS at P-13, ST at P-13 and P-13 AP norm/actuation (Delay = 144 minutes)	2a
07:13:04 (1107:01)	Pressurizer Heater (Groups 1 and 2) tripped and re-emerged after 2 seconds due to placing pressurizer heater control selection in the manual position.	ST at P-14 AP norm/trip (Delay = 143 minutes)	2a
07:30:16 (1130:33)	The operator de-emerged Pressurizer Heater Groups 1 and 2 to assist in lower Reactor Coolant System pressure. Given pressurizer heater groups were available at this time.	ST at P-14 AP norm/trip (Delay = 143 minutes)	2a
07:50:15 (1135:32)	The operator initiated pressurizer spray flow to assist in lowering Reactor Coolant System pressure. Pressurizer spray flow was initiated until 09:07:24 (1138:01).	ST at P-14 AP norm/trip (Delay = 143 minutes) P-13 SP-13: ST at P-14 SC P: VS and SC at P-14	1, 2a, 2b
07:50:37 (1200:14)	The operator requested the computer to print the coolant temperature (SC-10-TK) of Pressurizer Safety Valve (SC-R18). A temperature of 208.1P was recorded.	UP (Delay = 0 minutes) AP high (1107)/norm (Delay = 148 minutes) AP at P-10	2c
08:11:26 (1215:03)	Core Flood Tank 1A (CF-T-1A) high level alarm was received. The level was 13.32 feet.	AS and VS at P-13 AP norm/high (13.3 feet) (Delay = 150 minutes)	2a
08:16:18 (1217:35)	Pressurizer Safety Valve (SC-R1A) discharge line high temperature alarm reset. A temperature of 197.9P was recorded.	AP at P-10 AP high (2007)/norm (Delay = 154 minutes)	2a
08:22:58 (1223:35)	Pressurizer Safety Valve (SC-R1B) discharge line high temperature alarm reset. A temperature of 197.9P was recorded.	AP at P-10 AP high (2007)/norm (Delay = 154 minutes)	2a

TRR 044, Rev 2  
April 3, 1980

Time \_\_\_\_\_ Event \_\_\_\_\_ Information Available to the Operator \_\_\_\_\_ Reference \_\_\_\_\_

48, 49, 50, 51, 52

MB (value demand setpoint) AT PL3

The Power Operator Emergency Main Steam Dump Valve (MS-DVA) was shut at the request of corporate management in response to concerns expressed by the Pennsylvania State Government.

20, 00

BT at PL3 and PL13, MB (P. 13) at PL3, MB (A) at PL3.

The operator started Decay Heat Removal Closed Cooling Pump 1A and 1B (DC-P-1A and DC-P-1B) in preparation for placing the Decay Heat System in service.

AP noise/vib and on/off (Delay = 133 seconds)

20, 30, 40

MB and DC at PL4

Reactor Coolant System pressure reached 600 psig which is the nominal gas pressure maintained in the Core Flood Tank.

20, 00

BT (Delay = 6 seconds)

The plant staff requested the computer to print the following errors

Thermocouple Coolant Temperatures. The following values were recorded. AP core/had (out of range 00 to 7000) (Delay = 132 seconds)

00 = 000.00 100 = 396.00

01 = 000.00 110 = 370.30

02 = 000.00 120 = 553.70

03 = 000.00 130 = 000.00

04 = 000.00 140 = 000.00

05 = 000.00 150 = 300.70

06 = 000.00 160 = 000.00

07 = 000.00 170 = 351.60

08 = 000.00 180 = 377.50

09 = 000.00 190 = 000.00

10 = 000.00 200 = 000.00

11 = 000.00 210 = 000.00

12 = 000.00 220 = 000.00

13 = 000.00 230 = 000.00

14 = 000.00 240 = 000.00

Notes (000.0) indicates that the signal was outside of the

complete range (Range = 00 to 7000).



Time	Event	Information Available to the Operator	Reference
00:54:56 (1235:23)	Core Flood Tank 1A (CF-5-1A) normal level alarm was received. The level was 13.13 feet. This indicated the Core Flood System injected a small amount of water into the Reactor Coolant System.	AM and MR at PUA. AP norm/high (13.3 feet) (Delay = 150 minutes)	2a, 3a
00:04:18 (1204:53)	The operator stopped Reactor Coolant Makeup Pump C (RC-P-1C) and returned the Reactor Coolant Makeup System to one pump operation.	AM at PUA, ST and MR(A) at PUA AP norm/off and norm/off (Delay = 150 minutes)	2a, 3a
00:04:23 (1205:00) Approximate	Personnel in Unit 1 Control Room were required to wear respirators due to increased airborne radioactivity levels. Excess personnel were moved to the Observation Control.	AM, MR and WP (Unit 1 Control Room) Unit 1 Control Room air sample data	4a, 4b
00:14:23 (1215:00) Approximate	The operator closed the Electromagnetic Relief Block Valve (RC-R2).	ST at PUA	3j
00:16:50 (1217:25)	The Electromagnetic Relief Valve (RC-R2) discharge line high temperature alarm reset. A temperature of 192.79 was recorded.	WP at PUA AP high (200F)/norm (Delay = 170 minutes)	2a
00:20:20 (1221:05) Approximate	The operator opened the Electromagnetic Relief Block Valve (RC-R2).	ST at PUA	3j
00:26:20 (1221:05)	The Electromagnetic Relief Valve (RC-R2) discharge line high temperature alarm was received. A temperature of 210.4F was recorded.	WP at PUA AP high (200F)/norm (Delay = 167 minutes)	2a
00:30:05 (1230:37) Approximate	The operator closed the Electromagnetic Relief Block Valve (RC-R2).	ST at PUA	3j
00:30:18 (1230:53)	The operator started the computer on a two minute group trend of the following plant parameters. This trend was maintained for the duration of March 28, 1979.	WP (Delay = 8 minutes)	2c

Reactor Coolant Drain Tank Temperature  
Reactor Coolant Pressurizer Water Level  
Reactor Coolant Loop A Outlet Temperature  
Reactor Coolant Pressurizer Temperature  
Steam Generator B Shell Temperature  
Reactor Coolant Loop A Pressure  
Steam Generator B Steam Temperature  
Steam Generator B Upper Downcomer Temperature  
Steam Generator A Downcomer Temperature  
Steam Generator A Steam Pressure  
Steam Generator A Shell Temperature  
Steam Generator A Upper Downcomer Temperature

The Electromagnetic Relief Valve (RC-R2) discharge line high temperature alarm reset. A temperature of 197.2F was recorded.

The operator opened the Electromagnetic Relief Blank Valve (RC-R2). However upon receiving the Reactor Building pressure up to 20 psig at 09:40:44 (1350:21), the operator immediately closed (RC-R2).

The Electromagnetic Relief Valve (RC-R2) discharge line high temperature alarm was received. A temperature of 225.7 was recorded.

A hydrogen detonation occurred in the Reactor Building. Hydrogen gas resident in the reactor coolant and hydrogen gas generated from the reaction between aluminum fuel cladding and the reactor coolant had collected in the Pressurizer. This gas had been vented through the Electromagnetic Relief Valve (RC-R2) to the Reactor Coolant Drain Tank and released to the Reactor Building through the Drain

2a

3a, 9b

2a

2b, 3j, 8a, 9b, 9c

TSR 644, Rev 2  
April 3, 1960

Reference

Information Available to the Operator

Event

Time

Two rupture diaphragms (881-126) which had been breached. The hydrogen concentration in the containment essentially reached an explosive mixture. This deterioration resulted in a Reactor Building pressure spike of 28 psig with a corresponding rapid increase in Reactor Building air temperature.

Reactor Control Center 31A and 42A were lost. These supply power to the seal water pump which furnishes seal water to many of the Radwaste Pumps in the Auxiliary Building.

Local indication at the Radwaste panel

20, 20a, 21

The Reactor Building Isolation and Cooling portion of Engineered Safety Features trains A and B actuated on high and high-high Reactor Building Pressure (Figure 51). The setpoints are 3.58 psig and 28 psig respectively. This was a result of the 28 psig Reactor Building Pressure impulses from the hydrogen detonation. Reactor Building Isolation, cooling and containment spray were actuated.

AR at PL13, ST at PL3 and PL13

20, 20a, 21, 40a

AP norm/act (Delay = 159 minutes)

Reactor Heat Removal Pumps 1A and 1B (RH-P-1A and 1B) started and Intermediate cooling pumps 1A and 1B (IC-P-1A and 1B) tripped automatically on the Engineered Safety Features Train A and B actuations.

DR-P-1A/1B: ST at PL13 and PL3, NR(P DISC) at PL3

20

NR(A) at PL3, AP on/off and norm/act (Delay = 159 minutes)

IC-P-1A/1B: AR, ST, NR (P DISC) and NR (P) at PL3  
AP on/off (Delay = 159 minutes)

Reactor Coolant Makeup Pump C (RC-P-1C) started automatically by the Engineering Safety Feature Train A actuation.

AR at PL3, NR(A) and ST at PL3

20, 21c

AP norm/act (Delay = 159 minutes)

Reactor Refilling Spray Pumps 1A and 1B (RS-P-1A and 1B) started automatically upon actuation of Engineered Safety Features trains A and B.

ST at PL13 and PL13

20

AP norm/act (Delay = 160 minutes)

Reactor Coolant Pumps 1A and 1B (RC-P-1A and RC-P-1B) inlet air high temperature alarm and Pressure Safety Valves (RC-R1A and RC-R1B) discharge line high temperature alarm were received.

RC-P-1A/1B: AP norm/high (122F) (Delay = 161 minutes)

20

RC-R1A/1B: AP norm/high (Delay = 161 minutes)



Time	Event	Information Available to the Operator	Reference
09:49:09 (1350:46)	The operator detected the Reactor Building Isolation and Cooling portion of Engineered Safety Features train A.	AS at PL13, ST at PL3 and PL13 AP norm/default (Delay = 161 minutes)	2a
09:50:09 (1350:46)	The operator started Intermediate Cooling Pump 1A (IC-P-1A).	AS, ST, NR (P <sub>13</sub> B13C) and NR(P) at PL3 AP on/off (Delay = 161 minutes)	2a
09:50:15 (1350:48)	The operator detected the Reactor Building Isolation and Cooling portion of Engineered Safety Features train B.	AS at PL13, ST at PL3 and PL13 AP norm/default (Delay = 161 minutes)	2a
09:50:15 (1350:48)	The operator started Intermediate Cooling Pump 1B (IC-P-1B).	AS, ST, NR (P <sub>13</sub> B13C) and NR(P) at PL3 AP on/off (Delay = 161 minutes)	2a
09:50:16 (1350:48)	The operator stopped Reactor Coolant Bypass Pump C (RC-B-1C).	AS at PL3, ST and NR(AS) at PL3 AP norm/trip (Delay = 161 minutes)	2a, 5c, 9a
09:51:08 (1351:35)	The Electronic Relief Valve (EC-R2) and the Pressurizer Safety Valve (SC-R1A) discharge line high temperature alarm reset. Respective temperatures of 180.5F and 178.4F was recorded.	NP at PL10 AP high (200F)/norm (Delay = 161 minutes)	2a
09:51:38 (1351:05)	The Electronic Relief Valve (EC-R2) discharge line high temperature alarm was received. A temperature of 208.8F was recorded. It is believed that this was a result of the operator cycling the Electronic Relief Valve (EC-R2).	NP at PL10 AP high (200F)/norm (Delay = 161 minutes)	2a
09:52:13 (1351:32)	The operator, during the next alarm, removed the defeat signal from the Reactor Building Isolation and Cooling portion of Engineered Safety Features train A and B.	AS at PL13, ST at PL3 and PL13 AP norm/default (Delay = 161 minutes)	2a
09:54:38 (1351:05)	The Electronic Relief Valve (EC-R2) discharge line high temperature alarm reset. A temperature of 177.9F was recorded.	NP at PL10 AP high (200F)/norm (Delay = 161 minutes)	2a



Time	Event	Information Available to the Operator	Reference
09:55:10 (1355:47)	Pressurant Heater Group B tripped due to a ground fault. Six pressurant heater groups were available at this time.	ST at PLB	2a
09:55:28 (1356:05)	Pressurant Safety Valve (SC-810) discharge line high temperature alarm reset. A temperature of 190.30 was recorded.	AP norm/trip (Delay = 160 minutes)  MP at PL10  AP high (200F)/norm (Delay = 160 minutes)	2a
09:55:30 (1356:07)	The operator stopped Reactor Purging Spray Pumps A and B (RP-P-1A and RP-P-1B). RP-P-1A and RP-P-1B were operated for approximately 5 minutes and 40 seconds.	AP at PLB, NR(A), NR(B) and ST at PL3, ST at PL3,  AP Norm/trip (Delay = 160 minutes)	2a, 2b
09:56:26 (1357:03)	Core Flood Tank 1A (CF-T-1A) high water level alarm was received. The level recorded was 11.72 (cont. One minute later, 09:57:26 (1358:03), a normal signal was received and a level of 12.05 feet recorded. This indicated a discharge of water from Core Flood Tank 1A to the Reactor Coolant System.	NR(L) at PLB  AP norm/high (13.3 feet) (Delay = 160 minutes)	
09:56:36 (1357:13)	Notes Over the next 150 minutes similar level changes in the Core Flood Tank 1A were noted indicating periodic discharge of water from Core Flood Tank 1A into the Reactor Coolant System. No core flood tank 1B (CF-T-1B) level alarms were received.	ST at PL3 and PL13, NR(A) at PL3, NR(B) at PL3  AP on/off and norm/trip (Delay = 160 minutes)	2a
09:56:36 (1400:03)	The following Incore Thermocouple temperatures decreased to less than 1000 over the next minute. The increased reactor core cooling was a result of Core Flood Tank (CF-T-1A) discharge into the reactor vessel.	AP norm/had (out of range off to 700F) (Delay = 160 minutes)	2a

135 - 166.7F

135 - 167.2F

140 - 161.4F

140 - 161.9F

SN 044, Rev 2  
April 3, 1980

Time	Event	Information Available to the Operator	Reference
10:00:30 (1400:30) Approximate	The operator opened the Electromechanical Balled Blind Valve (EC-B2).	BT at PJA	33
10:01:30 (1401:30)	The Electromechanical Balled Valve (EC-B2) and the Pressurizer Safety Valve (EC-B18) discharge line high temperature alarms were received. Respective temperatures of 208.7F and 208.0F were recorded.	WP at PJA AP high (200F)/norm (Delay = 159 minutes)	2a
10:04:30 (1405:07)	The operator initiated pressurizer spray flow to assist in lower Reactor Coolant System Pressure. Pressurizer spray flow was maintained until 12:05:54 (1606:23).	PCS BREAT: BT at PJA EC P: WB and SC at PJA	1, 2a
10:05:15 (1406:02)	The operator margined Pressurizer Water Groups 1 and 2. Six pressurizer heater groups were available at this time.	BT at PJA AP norm/trip (Delay = 156 minutes)	2a
10:07:19 (1407:58)	The operator de-margined Pressurizer Water Groups 1 and 2. Six pressurizer heater groups were available at this time.	BT at PJA AP norm/trip (Delay = 156 minutes)	2a
10:13:30 (1424:33)	Pressurizer Safety Valve (EC-B18) discharge line high temperature alarm reset. A temperature of 191.9F was recorded.	WP at PJA AP high (200F)/norm (Delay = 152 minutes)	2a
10:26:18 (1426:53)	Reactor Coolant System Loop A hot leg temperature decreased to within the instrumentation range (Figure 2A). This was the result of the steam in Loop A hot leg condensing.	SC at PJA and PJA, WB at PJA, SB at PJA	1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11
10:28:19 (1430:00) Approximate	At the request of the State Governor, the Metropolitan Edison Company Vice President of Generation traveled to the Operating office to report the TMI Plant status. He was accompanied by the Manager-Generating Station Nuclear and Unit 2 Superintendent Technical Support. The Emergency Director designee was directed	Document made re projected in Unit 2 Control Room	9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100

to maintain the plant in a stable condition during these abnormal.  
The Manager-Generating Station Nuclear carried a remote paging  
device to permit him to be contacted, if necessary.

The operator started Reactor Coolant Makeup Pump C (RB-P-1C)  
after an unsuccessful attempt to start the pump at 10:11:20  
(1433:02). Reactor coolant pressure was approximately 440 psig.

The operator energized Pressurizer Heater Groups 1 and 2. Six  
pressurizer heater groups were available at this time.

The Reactor Coolant System pressure reached a minimum value of 408  
psig.

The Reactor Coolant System Loop A hot leg temperature increased  
beyond the range of the instrumentation when High Pressure  
Injection was directed to Loop B Hot Leg (Figures 2A and 2B).

The operator stopped Reactor Coolant Makeup Pump C (RB-P-1C).

The operator de-energized Pressurizer Heater Groups 1 and 2. Six  
pressurizer heater groups were available at this time.

Reactor Coolant System Loop A hot leg temperature decreased  
to within the instrumentation range. This was the result of the  
steam to Loop A hot leg supply collapsing when High Pressure  
Injection to Loop A hot leg was re-established.

AB at PUA, RB(A) and RT at PUA  
AP norm/trip (Delay = 125 minutes)

BP at PUA  
AP norm/trip (Delay = 120 minutes)

WP (Delay = 0 minutes)

BC at PUA, WP at PUA and RB at PUA, AB(high = 612 F)  
at PUA

AB at PUA, RB(A) and RT at PUA  
AP norm/trip (Delay = 113 minutes)

BP at PUA  
AP norm/trip (Delay = 105 minutes)

BC at PUA, WP at PUA, RB at PUA, AB(high = 612 F) at PUA  
at PUA

TRR 044, Rev 2  
April 3, 1980

Time	Event	Information Available to the Operator	Reference
10:39:51 (1440:28)	The operator energized Pressurizer Heater Groups 1 and 2. Six pressurizer heater groups were available at this time.	RT at PLA AP norm/trip (Delay = 182 minutes)	2a
10:53:33 (1454:10)	The Reactor Data Acquisition System monitoring tape was removed and another tape started by plant staff personnel. This operation was required daily due to the recording time of three seconds and the tape storage capability. The reactor was off line between 10:53:33 (1454:10) to 10:57:23 (1458:00).	Unit 2 control room notified of reactor heater tape changeout.	1
11:00:13 (1500:10)	The alarm printer malfunctioned between 11:00:13 (1500:10) to 11:01:20 (1501:10). During this period the alarm printer function was performed by the utility printer.	AP (Delay = 6 minutes) Paper feed problem in printer	2a, 2c
11:07:35 (1508:12)	Pressurizer level started decreasing from 390 inches to 174 inches over a period of 15 minutes (Figure 33).	EC RT PL 4, AP (High/High = 315 inches, High = 209 inches, Low = 200 inches and Low/Low = 80 inches) at PLA.	1
11:09:23 (1510:00)	The atmospheric radioactivity level in Unit 2 Control Room reduced to a level such that personnel were permitted to remove respirators.	AP, RT and HP at PLA (RT supply) Unit 2 control room air sample data	4b, 4g
11:12:00 (1512:37) Approximate	The operator shut the Electromechanical Relief Bleed Valve (EC-23).	RT at PLA	3j, 4a
11:15:47 (1516:24)	Reactor Coolant System Loop A cold leg temperature started to increase from 313P to 417P indicating the occurrence of some natural circulation in Loop A (Figure 34)	HP at PLA	1, 9j, 9M
11:18:30 (1519:11)	The operator started Services Coolant Makeup Pump C (MU-P-1C) to stop the rapid fall in the Pressurizer level.	AP at PLA, RT (A) and RT at PL3 AP norm/trip (Delay = 84 minutes)	1, 2a, 5c, 9M



Time	Event	Information Available to the Operator	Reference
11:21:35 (1522:12)	Pressurizer level stopped decreasing at 174 inches and started slowly increasing, going off scale during the next hour (Figure 33).	SC at PLA	1
11:24:39 (1523:00)	The Electromagnetic Relief Valve (EC-42) discharge line high temperature alarm reset. A temperature of 191.9F was recorded.	MP at FL10 AP high (200F)/norm (Delay = 84 minutes)	2a
11:26:23 (1527:10)	The operator requested the computer to print the outlet temperature (RC-10-T81, RC-10-T82 and RC-10-T83) of the Electromagnetic Relief Valve (EC-42) and the Pressurizer Safety Valves (RC-R1A and RC-R1B). Respective values of 198.7F, 170.6F and 174.7F were indicated.	BP (Delay = 0 minutes) AP high (200F)/norm (Delay = 84 minutes) MP at FL10	2c
11:28:12 (1528:49)	The operator stopped Reactor Coolant Makeup Pump C (MU-P-1C).	AN at FL8, MR(A) and ST at FL3 AP norm/trip (Delay = 85 minutes)	2a, 5c
11:28:52 (1529:29)	The operator de-energized Pressurizer Heater Groups 1 and 2 due to the low pressurizer level. Six pressurizer heater groups were available at this time.	ST at PLA AP norm/trip (Delay = 85 minutes)	2a, 9b
11:29:23 (1530:00) Approximate	The Auxiliary Building exhaust fans (AB-E-8C and AB-E-8D) stopped. Airborne contamination levels in Unit 1 Fuel Handling and Auxiliary Building, and Belt 2 Control Room began to increase. The reason for these fans stopping is unknown.	Exhaust Fans: SC and ST at FL23 Radiation Levels: MR and MP (Unit 1 control room) MR and MP at FL12	3a, 3c
11:32:37 (1533:14)	The operator started Reactor Coolant Makeup Pump C (MU-P-1C) to raise the pressurizer level.	AN at FL8, MR(A) and ST at FL3 AP norm/trip (Delay = 84 minutes)	2a, 5c, 9b
11:33:46 (1534:21)	The operator started Emergency Feedwater Pump 2B (EF-P-2B) to increase Steam Generator B level.	ST, MR(A) and MR (P <sub>DISCH</sub> ) at PLA AP on/off and low (875 psig)/norm (Delay = 85 minutes)	2a

TDR 044, Rev 2  
April 3, 1980

Time	Event	Information Available to the Operator	Reference
11:35:48 (1536:25)	The operator stopped Reactor Coolant Makeup Pump C (MC-P-1C).	AN at FL8, MR(A) and ST at FL3 AP norm/trip (Delay = 83 minutes)	2a,3c
11:38:30 (1539:15)	The operator started filling Steam Generator B from 97% to 97% on the operating range in an attempt to induce natural circulation (Figure 39). The 97% level was reached at 11:52:04 (1552:41).	SC (operating range) at FL4 and FL5	1
11:45:12 (1545:54)	The operator energized Pressurizer Heater Groups 1 and 2. Six pressurizer heater groups were available at this time.	ST at FLA AP norm/trip (Delay = 84 minutes)	2a
11:49:23 (1550:00) Approximate	The Fuel Rodding exhaust flow fluctuated during the next three hours. The reason for the flow fluctuation is unknown.	SC and ST at FL25	3b
11:52:04 (1552:41)	Steam Generator B level indication reached 97% on the operating range (Figure 45). The operator stopped Emergency Feedwater Pump 2B (EF-P-2B).	SC (operating range) at FL4 and FL5 ST, MR(A) and MR (P <sub>DISC</sub> ) at FLA AP on/off and low (875 psig)/norm (Delay = 85 minutes)	1,2a
12:10:55 (1611:32)	The plant staff requested the computer to print the following Incore Thermocouple Outlet Temperatures. The following values were recorded. GN = 999.99                      SC = 999.99 YH = 566.99                      SH = 999.99 QG = 999.99                      SK = 999.99 SF = 999.99                      SL = 562.19 ZG = 999.99                      ZH = 999.99 TF = 999.99                      TM = 999.99 ZL = 999.99                      ZM = 999.99 SG = 999.99 Note (999.9) indicates that the signal was outside of the computer range (Range = 0F to 700F)	UF (Delay = 8 minutes) AP norm/trip (out of range 0F to 700F)(Delay = 50 minutes)	2c,9f

<u>Time</u>	<u>Event</u>	<u>Information Available to the Operator</u>	<u>Reference</u>
12:34:29 (1633:06) Approximate	The operator opened the Electromatic Relief Block Valve (RC-V2).	ST at FLA	3j, 2c
12:29:23 (1630:00) Approximate	The operator started the Auxiliary Building exhaust fans (AB-E-SC and AB-E-SD). Airborne contamination levels in Unit 1 Fuel Handling and Auxiliary Buildings, and Unit 2 Control Room began to increase.	Exhaust Fans: SC and ST at FL15 Radiation Levels: MB and MP (Unit 1 Control room) YB and MP at FL12	3g, 3a
12:34:29 (1635:06)	The Electromatic Relief Valve (RC-R2) discharge line high temperature alarm was received. A temperature of 233.0F was recorded.	MP at FL10 AP high (200F)/norm (Delay $\approx$ 0 minutes)	2a
12:34:59 (1635:36)	Pressurizer Safety Valve (RC-R1B) discharge line high temperature alarm was received. A temperature of 203.2F was recorded.	MP at FL10 AP high (200F)/norm (Delay $\approx$ 0 minutes)	2a
12:34:29 (1637:06)	Pressurizer Safety Valve (RC-R1A) discharge line high temperature alarm was received. A temperature of 201.4F was recorded.	MP at FL10 AP high (200F)/norm (Delay $\approx$ 0 minutes)	2a
12:43:09 (1643:37) Approximate	The operator closed the Electromatic Relief Block Valve (RC-V2).	ST at FLA	3j
12:44:53 (1645:30)	Pressurizer level indication came on scale (Figure 33).	SC at FLA	1
12:52:00 (1652:37) Approximate	The operator opened the Electromatic Relief Block Valve (RC-V2).	ST at FLA	3j
12:58:33 (1659:10)	Pressurizer Safety Valve (RC-R1A) discharge line high temperature alarm reset. A temperature of 192.2F was recorded.	MP at FL10 AP high (200F)/norm (Delay $\approx$ 0 minutes)	2a
13:02:23 (1703:00)	The operator started Condenser Vacuum Pump 1C (VA-P-1C) in an attempt to re-establish vacuum. The auxiliary boiler had been returned to service and was supplying gland sealing steam to the main turbine.	ST at FL17 AP on/off (Delay $\approx$ 0 minutes)	2a, 4g

TDR 044, Rev 2  
April 3, 1960

Reference

Information Available to the Operator

13:09:20  
(1700:00) Problem-Liner Safety Valve (BC-E18) discharge line high temperature alarm reset. A temperature of 192.87 was recorded.

2a

13:13:10  
(1713:07) The operator started Condenser Vacuum Pump 1A (VA-P-1A).

2a

# PLANT STATUS

All Reactor Coolant Pumps (RC-P-1A, RC-P-2A, RC-P-3A and RC-P-4) were stopped. Steam and gas entered in the Reactor vessel head and Loop B hot leg. The Loop A hot leg steam had been collapsed and natural circulation flow established in this loop. Condenser vacuum was established after returning the auxiliary steam boiler to service. Steam Generator A level was 97% of the operating range (Figure 39). Steam Generator B was isolated, with a level at 93% of the operating range (Figure 39). The Electromagnetic Relief Valve (EC-V1) was open, keeping the Reactor Coolant System depressurized to 650 psig (Figure 12). Venting through Electromagnetic Relief Valve (EC-V2) to the reactor building resulted in a hydrogen concentration increase and subsequent detonation which caused a 28 psig pressure pulse in the Reactor Building. Attempts to use the Core Flood System to cool the core over the last six hours had resulted in limited success. The reactor core was being cooled by (1) High Pressure Injection flow into the Reactor Coolant System and then to the Reactor Building floor via the Electromagnetic Relief Valve (EC-V2) and (2) Core Flood Tank A partial discharge.

13:15:00  
(1715:37) Approximate The operator shot the Electromagnetic Relief Valve (EC-V2) in an attempt to condense the remaining steam in the Reactor Coolant System by increasing Reactor Coolant System pressure (Figure 12).

ST at PLA

1.33, 2a, 4a,  
93, 9a, 9a, 10



Time	Event	Information Available to the Operator	Reference
13:23:04 (1723:41)	The operator started Reactor Coolant Makeup Pump C (RC-P-1C) to further increase Reactor Coolant System pressure.	RC-P-1C: AN at FL3, MH(A) and ST at FL3 AP norm/trip (Delay $\approx$ 0 minutes) SC F: MH and SC at FLA	2a, 3a, 3c, 9j
13:24:59 (1725:36)	The Electromechanical Relief Valve (RC-R2) discharge line high temperature alarm reset. A value of 192.9F was recorded.	MF at FL10 AP high (200F)/norm (Delay $\approx$ 0 minutes)	2a
13:26:09 (1726:46)	The operator de-energized pressurizer Heater Groups 1 and 2. Six pressurizer heater groups were available at this time.	SC at FLA AP norm/trip (Delay $\approx$ 0 minutes)	2a
13:44:23 (1743:00)	The operator started steaming Steam Generator A to the condenser using Turbine Bypass Valves (MS-V23A and MS-V23B).	MS-V23A/23B: at FL 5	4b
14:25:26 (1826:03)	The operator energized Pressurizer Heater Groups 1 and 2. Six pressurizer heater groups were available at this time.	ST at FLA AP norm/trip (Delay $\approx$ 0 minutes)	2a
14:25:31 (1826:08)	The plant staff requested the computer to print the following Isocore Thermocouple inlet Temperatures. The following values were recorded. TH = 999.9F                      TC = 999.9F TG = 999.9F                      TY = 999.9F Note: (999.9) indicates that the signal was outside of the computer range (Range 0F to 700F)	UF (Delay $\approx$ 0 minutes)	2c, 9f
14:32:01 (1832:38)	Safety Injection logic of the Engineered Safety Features trains A and B reset on increasing Reactor Coolant System pressure. The setpoint is 1645 psig.	AN at FL13, ST at FL3 and FL13 AP norm/trip (Delay $\approx$ 0 minutes)	2a
14:34:30 (1835:07)	The operator cleared the Safety Injection portion of Engineered Safety Features trains A and B. At this time all Engineered Safety Features are in an armed condition.	AN at FL13, ST at FL3 and FL13 AP norm/bypassed (Delay $\approx$ 0 minutes)	2a

Time	Event	Information Available to the Operator	Reference
14:13:13 (1843:53)	The operator stopped Reactor Coolant Makeup Pump C (RM-R-1C) to allow the rapid increase in Reactor Coolant System pressure.	RM-R-1C: AM at PJA, ME(A) and ST at PJA AP horn/trip (Delay $\approx$ 0 minutes) SC P: ME and SC at PJA	2a, 5c
14:48:22 (1848:59)	The alarm printer malfunctioned due to paper feed problems. An alarm summary data from 14:48:22 (1848:59) to 15:09:52 (1910:29) was deleted.	AP (Delay $\approx$ 0 minutes) Paper feed problem in printer	2a, 9H
14:54:35 (1853:17) Approximate	Reactor Coolant System pressure reached 2332 psig (Figure 14).	ME and SC at PJA, AM (Low/High = 1900 psig Low = 2035 psig and High = 2500 psig) at PJA	1, 4g
14:59:23 (1900:06) Approximate	The following radiation monitors indicated an scale and continued decreasing. (a) Reactor Building Purge Unit Area radiation monitor (RP-B-213A) (b) Auxiliary Building Access Corridor radiation monitor (RP-B-232) (c) Waste Disposal Storage Area radiation monitor (RP-B-218) (d) Fuel Handling Building Exhaust Unit Area radiation monitor (RP-B-240) The Fuel Handling Building radiation monitor (RP-B-215) and Control and Service Building Corridor radiation monitor (RP-B-236) indication was steady about 10 counts per minute.	MR, ME and RP at PJA	2b, 5b
15:11:22 (1911:56)	The operator requested the computer to print a summary of Reactor Coolant Pumps and Makeup Pumps parameter status.	RP (Delay $\approx$ 0 minutes)	2c

Time	Event	Information Available to the Operator	Reference
15:32:33 (1933:18)	The operator started Reactor Coolant Pump 1A (RC-P-1A) and after 10 seconds stopped the pump. This is the normal procedure on a routine loop refill. Reactor Coolant System pressure decreased from 2320 psig to 1640 psig, Loop A cold leg temperature decreased from 410°F to 370°F and Loop A hot leg temperature decreased from 545°F to offscale low (i.e. less than 520°F) (Figures 14 and 24).	RC-P-1A: ST, NR(A) and NR(F) at PLA, AM (trip) at PLB AP norm/trip (Delay $\approx$ 0 minutes)	1,2a,3a,3c 4a,4b,5b,5c, 9a,9b
15:32:46 (1933:23)	The Safety Injection portion of Engineered Safety Features triline A and B actuated as Reactor Coolant System pressures fell below 1640 psig.	AM at PL13, ST at PL3 and PL13 AP norm/actuation (Delay $\approx$ 0 minutes)	2a
15:32:46 (1933:23)	The operator attempted to start Reactor Coolant Makeup Pump 1C (RM-P-1C) due to the falling reactor coolant system pressure.	AM at PLB, ST and NR(A) at PL3 AP norm/trip (Delay $\approx$ 0 minutes)	2a,3c
15:32:47 (1933:24)	Decay Heat Removal Pumps 1A and 1B (DH-P-1A and 1B) started automatically upon Engineered Safety Features triline A and B Actuation.	AM and NR (P <sub>15CM</sub> ) at PLB, ST at PL3 and PL13 NR(A) at PL3 AP norm/low and on/off (Delay $\approx$ 0 minutes)	2a
15:32:52 (1933:29)	The operator started Reactor Coolant Makeup Pump 1C (RM-P-1C).	AM at PLB, ST and NR(A) at PL3 AP norm/trip (Delay $\approx$ 0 minutes)	2a,3c
15:33:03 (1933:40)	The following Incore Thermocouple Temperatures decreased to less than 700°F over the next minute. The increased Reactor Core Cooling was a result of starting Reactor Coolant Pump 1A (RC-P-1A) for 10 seconds.	AP norm/bad (out of range OF to 700°F) (Delay $\approx$ 0 minutes)	2a

9B = 524.07  
 9C = 604.07  
 9D = 583.37  
 9E = 491.07  
 9F = 348.97  
 9G = 251.17

TBR 044, Rev 2  
April 3, 1980

Time	Event	Information Available to the Operator	Reference
15:33:07 (1933:40)	The operator manually bypassed the Safety Injection portion of Engineered Safety Features trains A and B.	AN at FL13, ST at FL3 and FL13 AP norm/bypassed (Delay $\approx$ 0 minutes)	2a
15:35:18 (1935:55)	Safety Injection actuation logic of the Engineered Safety Features trains A and B reset on increasing Reactor Coolant System pressure. The setpoint is 1665 psig.	AN at FL13, ST at FL3 and FL13 AP norm/trip (Delay $\approx$ 0 minutes)	2a
15:38:42 (1938:19)	The operator stopped Reactor Coolant Makeup Pump 1C (MU-P-1C)	AN at FL8, MR(A) and ST at FL3 AP norm/trip (Delay $\approx$ 0 minutes)	2a,3c
15:39:37 (1940:04)	The operator cleared the Safety Injection portion of Engineered Safety Features trains A and B.	AN at FL13, ST at FL3 and FL13 AP norm/bypassed (Delay $\approx$ 0 minutes)	
15:49:16 (1949:53)	The operator started Reactor Coolant Makeup Pump 1C (MU-P-1C).	AN at FL8, MR(A) and ST at FL3 AP norm/trip (Delay $\approx$ 0 minutes)	2a,3c
15:49:59 (1950:36)	The operator started Reactor Coolant Pump 1A (RC-P-1A); Reactor Coolant pressure decreased from 2190 psig to 1300 psig, Loop A cold leg temperature decreased from 345F to 260F and Loop A hot leg temperature remained offscale low (i.e. less than 520F) (Figures 14 and 34).	RC-P-1A: ST, MR(A), MR(F) and SC(A) at FLA AN (trip) at FL8 AP norm/trip at FL8 (Delay $\approx$ 0 minutes)	1,2a,3a, 4b,5j,9a,9b, 97,98
15:50:08 (1950:45)	Reactor Coolant System Loop B hot leg temperature decreased from offscale high (greater than 620F) to offscale low (less than 520F) (Figure 29).	RC P: MR and SC at FLA RC T <sub>C</sub> : WP at FL10	
15:50:13 (1950:50)	The operator began to bypass the Safety Injection portion of Engineered Safety Features trains A and B because Reactor Coolant System.	AN(high - 612F) at FL8, SC at FLA and WP at FL10 AN at FL13, ST at FL3 and FL13 AP norm/bypassed (Delay $\approx$ 0 minutes)	1 2a



Time Event

pressure was near the initiation setpoint of 1440 psig. No succeeded in defeating train A, but train B did initiate. After 10 seconds train B was bypassed.

The following Incore Thermocouple Temperatures decreased below 700F during the next four minutes. This was in response to Reactor Coolant flow through the Reactor core as a result of starting Reactor Coolant Pump 1A (RC-P-1A).

9H - 458.37 13H - 546.37  
7H - 453.97 12H - 671.07  
5D - 344.87

The operator stopped Decay Heat Removal Pumps (DR-P-1A and 1B).

The operator stopped Reactor Coolant Makeup Pump 1C (RC-P-1C).

The plant staff requested the computer to print the following Incore Thermocouple Outlet Temperatures. The following values were recorded.

8H - 666.67 5H - 666.67  
9H - 408.97 5C - 548.67  
9C - 496.17 7H - 377.97  
8F - 666.67 6H - 326.67  
9E - 637.67 9H - 548.47  
7F - 249.77 11L - 211.57  
7E - 507.87 12L - 322.17  
8C - 347.07 13H - 666.67  
5G - 666.67

Note: (666.6) indicates that the signal was outside of the computer range (Range = 0F to 700F).

AP norm/head (out of range 0F to 700F) (Delay = 0 minutes) 2a

AB and MB (P<sub>910C</sub>) at PLB, ST at PLJ and PLJ MB(A) at PLJ 2a

AP norm/low and on/off (Delay = 0 minutes)

AB at PLB, MB(A) and ST at PLJ 2a, 3c

AP norm/trip (Delay = 0 minutes)

UP (Delay = 0 minutes) 2c, 8f

TOR 044, Rev 2  
April 3, 1980

Time	Event	Information Available to the Operator	Reference
16:59:23 (2100:00)	The operator increased the nitrogen cover gas pressure on Core Flood Tanks 1A and 1B (CP-T-1A and 1B) to 600 psig.	NO(?) at PLS	4b, 9c
17:24:23 (2125:00)	The operator opened Decay Heat Valve (DH-V-1B) in preparation for placing the Decay Heat System in service. It was later decided not to use this mode of core cooling.	Unit 2 control room authorized the valve to be opened.	4b
17:29:23 (2130:00)	The operator started transferring the contents of the Auxiliary Building Neutralizer Tank (AB-T-20) pre-accident water, to Unit 1. This was done to allow water in the Auxiliary Building Sump to be transferred in this tank.	Local indication at the Rad Waste Panel	4b, 4c, 9b, 9c
18:34:23 (2235:00)	Reactor Coolant Loopdown flow was lost. It is suspected plugging of either the loopdown coolers, orifices or purifiers on filters.	NO(?) at PLS	4b, 4c
PLANT STATUS			
20:00:00 (0000:37)	Reactor Coolant Pump 1A (RC-P-A) was operating. Reactor coolant flow to the core had been re-established. The steam present in pumps A and B had been condensed; however, a non-condensable gas space still existed in the Reactor Vessel head. The entrance of the gas space was not known by the operators. Reactor Coolant temperature and pressure were stable at approximately 340F and 1165 psig with the pressurizer level at 309 inches. Decay heat was being removed by steaming Steam Generator A to the Main Condenser. Steam Generator B was isolated and was believed to have a reactor coolant side to feedwater side leak. Reactor Coolant Makeup Pump 1B (RM-P-1B) was operating supplying		

Reactor Coolant Pump Seal Injection Glem. Reactor Coolant  
Leakdown had been lost and an attempt to regain it was in progress.  
The Reactor Building had been isolated except for essential  
services and periodic sampling. Airborne radioactive materials  
were present in the Auxiliary and Fuel Handling Buildings.  
These radioactive materials were being released (through charcoal  
filters and absolute filters) to the environment via the station  
vent by their buildings ventilation system exhausts. To provide  
for storage of water present in the Auxiliary Building Sump,  
pre-accident water in the Auxiliary Building Neutralizer  
Tank (NDL-T-33) was being transferred to Unit 1.




Figure 1 Summary of Reactor Coolant System Parameters



# TMI-2 Loss of Coolant Accident 3/28/79




Figure 2 Summary of Steam Generator Parameters




Figure 3 Reactor Coolant System Pressure, Saturation Pressure and Pressurizer Level




Figure 4 Reactor Coolant System Pressure and Pressurizer Level




Figure 5 Reactor Coolant System Pressure and Saturation Pressure






Figure 6 RCS Loop Temperature Vs Time After Turbine Trip

# YMI-2 LOSS OF COOLANT ACCIDENT 3/28/79





Figure 7 RCS Loop Temperature Vs Time after Turbine Trip



**Figure 8 RCS Loop A and B Cold and Hot Leg Temperatures**




Figure 9 Steam Generator Level and Pressure Vs Time after Turbine Trip






Figure 10 Steam Generator Level and Pressure Vs Time after Turbine Trip




Figure 11 Steam Generator Level and Pressure Vs Time after Turbine Trip




Figure 12 Reactor Coolant System Pressure







Figure 13 Reactor Coolant System Pressure



TMI-2 Loss of Coolant Accident 3/28/79



Time after Turbine Trip - Hours

Figure 14 Reactor Coolant System Pressure




Figure 15 RCS Flow Rate Vs Time after Turbine Trip




Figure 16 RCS Flow Rate Vs Time after Turbine Trip






Figure 17 RCS Flow Rate Vs Time after Turbine Trip






Figure 18 RCS Flow Rate Vs Time after Turbine Trip




Figure 19 RCS Flow Rate Vs Time after Turbine Trip




Figure 20 RCS Loop A Temperature Vs Time after Turbine Trip




Figure 21 RCS Loop A Temperature Vs Time after Turbine Trip






Figure 22 RCS Loop A Temperature Vs Time after Turbine Trip

## TMI-2 Loss of Coolant Accident 3/28/79




Figure 23 RCS Loop A Cold and Hot Leg Temperatures




Figure 24 RCS Loop A Cold and Hot Leg Temperatures




Figure 25 RCS Loop B Temperature Vs Time after Turbine Trip






Figure 26 RCS Loop B Temperature Vs Time after Turbine Trip




Figure 27 RCS Loop B Temperature Vs Time after Turbine Trip




Figure 28 RCS Loop B Cold and Hot Leg Temperatures

## TMI-2 Loss of Coolant Accident 3/28/79




Figure 29 RCS Loop B Cold and Hot Leg Temperatures



# TMI-2 Loss of Coolant Accident 3/28/79

A															
B					281	317									
C				469				957	315						
D				1196					500					217	
E			599			1926		2582		326					
F		86				2367	2377				326	554			
G		348			2272	1774			1806		1875		234		
H	280				2452			1295	2176				1852		
K					1181						632	1760			
L		372	1566			382					296		1774		
M			323				2171		2327	349				252	
N				415				579	2167						
O					356	372				1137		310			
P						292									
R							352			476					
	1	2	3	4	5	6	7	9	9	10	11	12	13	14	15

Note: These values do not include connections for the reference junction which was reading approximately 75F.

Figure 30 Reactor Coolant System Exist Fuel Assembly  
Temperature at Approximately 04:59:23 (0900:00)




Figure 31 RCS Pressurizer Level Vs Time after Turbine Trip




Figure 32 RCS Pressurizer Level Vs Time after Turbine Trip




Figure 33 RCS Pressurizer Level Vs Time after Turbine Trip






Figure 34 Steam Generator Steam Pressure Vs Time after Turbine Trip




Figure 35 Steam Generator Steam Pressure Vs Time after Turbine Trip





Figure 36 Steam Generator Steam Pressure Vs Time after Turbine Trip

TMI-2 Loss of Coolant Accident 3/28/79



Time after Turbine Trip-Seconds

Figure 37 Turbine Header Pressure Loop A and Loop B






Figure 38 Turbine Header Pressure Loop A and Loop B




Figure 39 Turbine Reader Pressure Loop A and Loop B




Figure 40 Steam Generator Level Vs Time after Turbine Trip






Figure 41 Steam Generator Level vs Time after Turbine Trip






Figure 42 Steam Generator Level Vs Time after Turbine Trip




Figure 4.3 Steam Generator Level Vs Time after Turbine Trip




Figure 44 Steam Generator Level Vs Time after Turbine Trip




Figure 45 Steam Generator Level Vs Time after Turbine Trip






Figure 46 RC Drain Tank Pressure Vs Time after Turbine Trip




Figure 47 RC Drain Tank Pressure Vs Time after Turbine Trip




Figure 48 RC Drain Tank Pressure Vs Time after Turbine Trip







Figure 49 RC Drain Tank Pressure Vs Time After Turbine Trip





## TMI-2 Loss of Coolant Accident 3/28/79




Figure 51 Reactor Building Temperature and Pressure

# TMI-2 Loss of Coolant Accident 3/28/79




Figure 52 R<sub>x</sub> Building Temperature Recorder AH-YMTR-5017, Panel 25




Figure 53 Makeup Tank Level Vs Time after Turbine Trip






Figure 54 Makeup Tank Level Vs Time after Turbine Trip




Figure 55 Makeup Tank Level Va Time after Turbine Trip




Figure 56 Intermediate and Source Range Nuclear Instrumentation




Figure 57 Intermediate and Source Range Nuclear Instrumentation






Figure 58 Computer Alarm Printer Lag Time





Figure 59 Emergency Feedwater Pump Discharge Pressures



**Note 1:** No computer printout is available which indicates when condensate pump 1B was secured or when leakage transfer pumps 9A and 9B were started.


- △ Ran for short period (less than 5 minutes)
- ▽ Stop/start in less than 1 minute

Start Run Stop


**Figure 60** Pump Operating History

# **TMI-2 Loss of Coolant Accident 3/28/79**

**Figure 61**



**Figure 62**



**Figures 61 & 62 Pressurizer Spray Valve (RC-V1) Position**



# TMI-2 Loss of Coolant Accident 3/28/79

Figure 63






Figure 64



Figures 63 & 64 Electromatic Relief Block Vavle (RC-V2) Position

# TMI-2 Loss of Coolant Accident 3/28/79



1502100 1000 CONT 1000 00000

00000000

- |              |              |
|--------------|--------------|
| 1. 00000000  | 41. 00000000 |
| 2. 00000000  | 42. 00000000 |
| 3. 00000000  | 43. 00000000 |
| 4. 00000000  | 44. 00000000 |
| 5. 00000000  | 45. 00000000 |
| 6. 00000000  | 46. 00000000 |
| 7. 00000000  | 47. 00000000 |
| 8. 00000000  | 48. 00000000 |
| 9. 00000000  | 49. 00000000 |
| 10. 00000000 | 50. 00000000 |
| 11. 00000000 | 51. 00000000 |
| 12. 00000000 | 52. 00000000 |
| 13. 00000000 | 53. 00000000 |
| 14. 00000000 | 54. 00000000 |
| 15. 00000000 | 55. 00000000 |
| 16. 00000000 | 56. 00000000 |
| 17. 00000000 | 57. 00000000 |
| 18. 00000000 | 58. 00000000 |
| 19. 00000000 | 59. 00000000 |
| 20. 00000000 | 60. 00000000 |
| 21. 00000000 | 61. 00000000 |
| 22. 00000000 | 62. 00000000 |
| 23. 00000000 | 63. 00000000 |
| 24. 00000000 | 64. 00000000 |
| 25. 00000000 | 65. 00000000 |
| 26. 00000000 | 66. 00000000 |
| 27. 00000000 | 67. 00000000 |
| 28. 00000000 | 68. 00000000 |
| 29. 00000000 | 69. 00000000 |
| 30. 00000000 | 70. 00000000 |
| 31. 00000000 | 71. 00000000 |
| 32. 00000000 | 72. 00000000 |
| 33. 00000000 | 73. 00000000 |
| 34. 00000000 | 74. 00000000 |
| 35. 00000000 | 75. 00000000 |
| 36. 00000000 | 76. 00000000 |
| 37. 00000000 | 77. 00000000 |
| 38. 00000000 | 78. 00000000 |
| 39. 00000000 | 79. 00000000 |
| 40. 00000000 | 80. 00000000 |

\*Numbers in square  
indicate to left of bracket denote panel location

Figure 65 Unit 2 Control Room Locations

## DISTRIBUTION LIST

Mr. H.B. Grier  
Director Office of Inspection  
and Enforcement Region 1 USNRC  
631 Park Avenue  
King of Prussia, PA 19406

Mr. W.R. Gibson  
Babcock & Wilcox  
P.O. Box 1260  
Lynchburg, VA 24505

Mr. T.F. Hartley, Jr.  
March & McLennan, Inc.  
1221 Avenue of the Americas  
New York, NY 10020

Mr. E.L. Blake, Jr. (4)  
Shaw, Pittman, Potts, &  
Trowbridge  
1800 M St. NW  
Washington, D.C. 20036

Mr. R. Sanacore  
American Nuclear Insurers  
The Exchanger-Suite 245  
270 Farmington Avenue  
Farmington, CT 06032

Mr. A.S. Dam (Unit 2 only)  
Burns & Roe, Inc.  
P.O. Box 667  
650 Winters Avenue  
Paramus, NJ 07652

Mrs. Pat Higgins  
Edison Electric Institute  
90 Park Avenue  
New York, NY 10016

J.T. Collins, Jr.  
Deputy Program Manager  
USNRC  
Box 311  
Middletown, PA 17057

Mr. Steven M. Gertz PhD. (2)  
Porter-Gertz Consultants, Inc.  
76 Rittenhouse Place  
Ardmore, PA 19003

R.C. McFarland  
Neely Nuclear Research Center  
Georgia Institute of Technology  
900 Atlantic Dr.  
Atlanta, GA 30332

Mr. Bill Woods, MGR.  
Licensing Information Services  
NUC Corporation  
2536 Countryside Blvd.  
Clearwater, Fla. 33515

Mr. Robert Reimers  
EDS Nuclear  
220 Montgomery St.  
San Francisco, CA 94104

Director of Nuclear Reactor Regulation  
ATTN: S.A. Varga  
Light Water Reactors Branch No. 4  
USNRC  
Washington, D.C. 20555

Mr. D. Woodard  
Pickard, Lowe & Assoc.  
Suite 612  
1200 18th St. NW, Wash., D.C. 20036

Mr. M.R. Buring  
PP&L A-3-3  
2 North 9th Street  
Allentown, PA 18101

Nuclear Safety Analysis Center  
Elec. Power Research Institute  
ATTN: W. Lazalles  
P.O. Box 10412  
Palo Alto, CA 94303

Mr. George Kulynich  
Babcock & Wilcox  
P.O. Box 1260  
Lynchburg, VA 24505

Harrisburg Public Library  
Administration Office  
101 Walnut Street  
Harrisburg, PA 17101  
ATTN: K. Myers

Middletown Public Library  
20 W. Catherine Street  
Middletown, PA 17057  
ATTN: Sue Reiman