

METROPOLITAN EDISON COMPANY S subsidiary of General Public Utilities Corporation

Subject DAILY PLANNING MEETING

Location TMI

To DISTRIBUTION

Date April 8, 1979  
JGH Memo #

Location: Trailer #22

Time: 10:00 a.m.  
Daily

The above meetings are being initiated in order to more effectively coordinate activities, assign task responsibilities and obtain general agreement on the activities for the 24 hour period following each meeting. It is intended that these meetings will be reasonably short. Thus, it is important that attendees come prepared to discuss the agenda items and have reasonable alternatives for those they feel are objectionable. Any attendee wanting to place an item on the agenda should contact the scheduling group in Trailer #21 prior to 8:00 a.m. the day of the particular meeting of concern. Such items should include a short statement of the activity of concern and an indication of the priority the items should be given.

Attached is a list of activities to be discussed at the next meeting.  
(April 9, 1979)

*J. G. Herbein*  
J. G. HERBEIN

:jfg

cc: W. Creitz  
J. G. Herbein - 2 copies  
G. P. Miller/J. B. Logan  
B. Graber  
D. Ross/R. Vollmer/J. Collins  
W. Gunn/W. H. Hirst  
R. C. Arnold/R. F. Wilson  
R. J. Toole  
D. W. Shoulin  
J. L. C. Rechofer, Jr.  
J. Davine  
J. T. Faulkner  
D. E. Patrick  
L. C. Rogers  
J. J. Colitz  
J. F. McConnell  
D. Limoth  
L. L. Luyser  
G. J. Troffer/T. A. Mackey, Jr.  
F. Palmer  
Observation Center Rd. Ctrs.  
File - Trailer # 21-r&S

163 141

TMI SITE RECOVERY  
DAILY PLANNING MEETING AGENDA  
April 9, 1979

Trailer #22  
10:00 a.m.  
Daily

<u>ITEM NO.</u>	<u>TASK COORD.</u>	<u>DESCRIPTION/STATUS</u>	<u>DATE REQUIRED</u>
<u>RADWASTE MANAGEMENT ACTIVITIES</u>			
1. A.	Palmer/Gunn/ Cobean	Design/install additional waste gas/liquid hold-up facility utilize fuel pools or other locations to process high level waste.	Pri 1
B.	Palmer	Removal of racks from "B" fuel pool. Need to clear waste packaging area in unit 1 prior to removal.	
C.	Lizroth	Review ventilation effects when FH o/s door is opened - also survey request by HP.	
2. A.	Palmer/Gunn/ Cobean	Develop processing system. For Aux. Bldg. water (utilize Chem. Clean Bldg). Unit 2 Capgun	Pri 1
B.	Palmer	<u>Conceptual design written - need final design - 2 days (4/10/79)</u>	Est. sys. in operations by Sat. 4/14
C.	BAE/Gunn	Identify & complete bldg work items.	
3.	Palmer	Should Unit #1 misc waste tank be returned to Unit #2.	

163 142

ITEM NO.	TASK COORD.	DESCRIPTION/STATUS	DATE REQUIRED
4.	Palmer	Make survey on Unit #2 to get water to Capgun as installed in Unit #1.	Pri 2
5. A.	Devine	Waste gas decay tk. - being routed to RX bldg. Secured at 30 psig - Review procedure and revise, if necessary. (Leave gas compressor in manual pending review).	Pri 2
B.	NRC	Determine if we should vent WGDT to RB at 50 psig.	
6. A.	Gunn/Garber/ Palmer	Arrange MSA to test filters - (DOP test)  Additional filters (4 banks) due 4/7 or 4/8.	Pri 2
B.	Shovlin/ Palmer/ Futrel	Plan to change filters as levels are acceptable (ensure zero leakage sys. - QA to follow)	
C.	Coburn/Gunn	Develop design for installation of AB/FH air filter system on roof. Determine need and priority.  <u>Will require Troffer Review.</u>	



TMI SITE RECOVERY  
DAILY PLANNING MEETING AGENDA  
April 9, 1979

Trailer #22  
10:00 a.m. daily

<u>ITEM NO.</u>	<u>TASK COORD.</u>	<u>DESCRIPTION/STATUS</u>	<u>DATE REQUIRED</u>
1		<u>DEGAS IN PRESENT MODE:</u>	Pri 1
A.	Wallace/Devine/ B&W	Prepare procedure to reduce pressure in 50 psig increments to <u>below</u> 500 psig.	
2.	B&R/Proter/ Shipper	Restore pressurizer heaters,  629 KW out of service of total 1638. Rectifiers on site  Use welding rig to dry out cables - install isolation transformers per B&R ECM.  <u>Troffer to review</u>	Pri 1
3. A.	Shift Supt./ B&W Rogers	Take primary sample to evaluate core condition - what analysis is req'd? And who will do? And where?	Pri 1 <u>PLUS</u>
<u>PRIORITY</u> <u>ITEM B.</u>	(Call J. Collins) 944-3010	Unpressurized and degassed sample on 4/8.	
C.	Wilson/Devine	B&W recommends going to 2,000 ppm Boron.	Pri 2
	<u>ON HOLD GPUSC</u> <u>ESG</u> <u>ESG</u>	Requires Verbein approval prior to adding boron.	

163 144

<u>ITEM NO.</u>	<u>TASK COORD.</u>	<u>DESCRIPTION/STATUS</u>	<u>DATE REQUIRED</u>
4. A.	Limroth	Establish spill-control procedure.	
B.	Graber	Provide organization set-up on Turbine Bldg. operating floor.	
C.	Graber	Get Geli setup at south bridge.	
5. A.	B&W Rogers/Porter	Test on PZR. level for loss of 2nd level indicator. Heise gage installed. Develop procedure for testing/reading. (Repair sample valves - hydro line)	Pri 1
B.	Miller	Provide list of pressure instruments on Rx vessel - span - actual reading - preferred instrument.	
6.	Davine/Floyd	Evaluate taking RR pumps out of service - Review T/S - look at using industrial coolers to cool the Rx bldg.	Pri 2
7. A.	Gunn/Cobean	Work with W to develop design for parallel DR Sys. for cooldown.	Pri 2
B.	Limroth	Determine when W can have access to Aux bldg - G&T info to Gunn/Cobean.	

<u>ITEM NO.</u>	<u>TASK COORD.</u>	<u>DESCRIPTION/STATUS</u>	<u>DATE REQUIRED</u>
8.	B&W Rogers/Cobean/ Gunn	Develop methods and procedures for cooldown using OTSG "A" on natural circulation & going to ultimate conditions:  A) Develop OTSG closed loop - OTSG "B"  B) Develop HPI Sys. w/pump - OTSG "B"  <u>Arnold/Troffer to approve design</u>	Pri 1
9.	Klingaman/Miller	Safety sys. back-up for fire protection review aux new req'mnts/needs.	Pri 2
10.	Cobean/Gunn	Design/Fab. install shield plugs at DH vaults in aux. bldg.  <u>Troffer will approve</u>	Pri 2
11.	A Cobean/Gunn	Design a shield wall at cond. demins in Turb. Bldg. -	Pri 2
	B. Davine	- Eng. review need to install 15 wall and which section should be installed.  <u>Troffer will approve</u>	
12.	Gunn/Hirshman/ Cobean	Design and install filters at vacuum pump discharge. (DN-P4A/B/C) (B&R RCM _____)  <u>Troffer will approve - meeting at 1300, 4/8/79 to discuss</u>	Pri 2



ITEM NO.	TASK COORD.	DESCRIPTION/STATUS	DATE REQUIRED
13.	Devine/B&R	Seismic analysis will continue - not to hold up solid fill of MS lines.	Pri 2
14.	SSW Rogers/Porter	<p>Core analysis program:</p> <p>A. Thermocouples from incores - (45 Reading correctly)</p> <p>B. Neutron signals from incores</p> <p>C. RMS readings</p> <p>D. Noise analysis</p> <p>E. Provide out-of-core instrument readings.</p>	Pri 1
			Distribute lists Daily to Command Ctr/JGH (Trailer #23)
15.	Arnold	Provide contingency effort co-ordination.	
16.	<u>PLANT CHANGES:</u>		
	A. Porter/Troffer	Develop list - Backfit to 3/28 trip.	Pri 2
	B. Troffer	Define organization and charter	

163 147

11663 11447

<u>ITEM NO.</u>	<u>TASK COORD.</u>	<u>DESCRIPTION/STATUS</u>	<u>DATE REQUIRED</u>
17.	Shift Supts.	Develop procedure to put Unit 2 in <u>best possible condition</u> for CR/site/total evacuation. Update emergency plan.  Plan to PORC for approval on 4/6/79. Will accomplish:  1. Unit 1 Control Room evacuation  2. Unit 2 Control Room evacuation  3. Unit 2 evacuation total  4. site evacuation	Pri 1
18.	A. Shift Supts.	Ensure tags are installed & values positioned to maintain containment integrity & insure it will not be breeched.	Pri 1
	B. Devine	Concur in best alignment for long term containment.	
19.	A. Toole/Nelson	Organization charts required and distributed to: Herbein/Miller/Toole/ Command center (Trailer #23)  Set up TIG organization to include start-up req'ts.	Pri 2
	B. Shovlin	Maint.	
	C. Colitz	Manpower	
	D. Troffer	Quality Control	
	E. Stacy	Security	

163 148



<u>ITEM NO.</u>	<u>TASK COORD.</u>	<u>DESCRIPTION/STATUS</u>	<u>DATE REQUIRED</u>
20	Miller/Snift Supt.	Obtain B. OTSG sample (RCA request for 4/7)	Pri 1
21.	E&R/Cobean/ Devine	Determine if RCP Motor Voltage can be lowered.	Pri 2
22.	Stern/Faulkner	Distribute combined list of activities to all interested parties by 0900 daily.	
23.	Graber/ Sid Porter/ Faulkner	Calculate curie release to ensure amount being released is within proper curie.  Need air/liquid release rates sample procedure - in/out plant	Pri 2

163 149