

5/23/79

TECHNICAL WORKING GROUP

1. Agenda, 5/22/79 Technical Working Group
2. Radioactive Releases and RCS Profile
3. Top Priorities List
4. Action Items from 0900, 5/22/79 Technical Working Group
5. Task Lists

2007 095

A G E N D A

TECHNICAL WORKING GROUP

0900

5/23/79

1. Radioactive Releases
 - a. 748, 219, Auxiliary Building Fans
 - b. Point Sources
2. Plant Status
 - a. RCS Profile
 - b. Plant Operations Schedule
 - Pressurizer Sample Results - 5/19
 - "C" Bleed Tank Sample Results - 5/19
 - Replacement of "B" Train FHB Charcoal Filters
 - Pressurizer Solid - "Bubble vs. Solid Discussion"
 - Reactor Building Sump Level Measurement
3. Analysis
 - a. Reevaluation of existing recommendation to draw a bubble vs. solid operation.
 - b. Procedure for verification of Solid PZR during solid operations at 300 psi.
 - c. Reduction to 300 psig - Increase in loss of pressure protection?
 - d. Reevaluate the curve supplied for throttling steam bypass based upon present temperature and pressure conditions.
4. Construction Status

	<u>Estimated Completion</u>
a. Tank Farm (Zero Leak Testing)	5/23
b. OTSG "B" Long-Term Cooling	5/23
c. EPICOR (CAP-GUN II)	5/23
d. RCS Pressure/Volume Control Turnover for Testing	5/25
e. Alternate Decay Heat Removal System Tie-ins	6/20

5/23/79

<u>RELEASES</u>	<u>1700 (5/21/79)</u>	<u>0500 (5/22/79)</u>	<u>0500 (5/23/79)</u>
748	8.51×10^{-9}	5.00×10^{-8}	6.20×10^{-9}
219	9.45×10^{-11}	3.79×10^{-12}	8.10×10^{-12}
Inlet	4.77×10^{-9}	3.80×10^{-9}	5.30×10^{-9}
Train #1*	9.02×10^{-12}	5.44×10^{-12}	7.00×10^{-12}
Train #2*	1.03×10^{-11}	5.60×10^{-12}	7.40×10^{-12}
Train #3*	1.02×10^{-11}	9.86×10^{-11}	6.72×10^{-12}
Train #4*	4.67×10^{-13}	5.50×10^{-13}	6.37×10^{-12}

REACTOR COOLANT SYSTEM PROFILEPLANT STATUS

	<u>1700 (5/21/79)</u>		<u>0500 (5/22/79)</u>		<u>0500 (5/23/79)</u>	
	A	B	A	B	A	B
Th	168.3	170.1	167.2	169.5	167.5	168.6
Tc	158.8	100.2	156.5	100.5	155.6	100.7
ΔT	9.5	69.9	10.7	69.0	11.9	67.9
Tstm	154.8	129.7	153.8	127.3	153.9	125.0
PZR Level	Cal.	373		379		Solid
	DVM	-		-		-
	LT-3	-		227.6		229.5
R.C. Press.	PT-398 -	276	PT-398 -	268	Heise -	425
	PT-399 -	215			DVM -	427
	Recorder -	285				
S/G Level	430"	99%	430"	96%	430"	96%
Turb. B/P	57%	Closed	56%	Closed	50%	Closed
I.C.T.	High	303.5		303.4		301.7
	Avg.	192.8		193.3		191.6
M.U. Temp.		128		128		129

0007 007

TOP PRIORITIES

Development of plan for management of radioactivity in Auxiliary and Containment Buildings.	A-1
Identify and isolate sources of iodine leakage.	A-1
Complete tank farm in Unit 2 spent fuel pool.	A-1
Completion of EPICOR (CAP-GUN II) System.	A-2
Development of plan for treatment of Auxiliary Building liquid waste.	B-1
Complete "B" OTSG cooling and modification (long-term).	C-1
Development of alternate system for pressure/volume control system.	C-1
Complete external valve pit for ADHR System.	C-2

CATEGORY

- | | |
|---|---|
| A | Control (i.e., containment) of radioactivity in Auxiliary and Containment Buildings. |
| B | Recovery of Auxiliary Building to near normal operations. |
| C | Place the plant in a cold condition suitable for depressurization with long-term pressure/volume control. |

2007 098

5/23/79

ACTION ITEMS

TECHNICAL WORKING GROUP

0900

5/22/79

<u>Item</u>	<u>Action</u>
1. Coordinate waste gas vent header leak check to minimize gaseous releases.	Rusche/Herbein
2. Record both building containment pressure indications (heise and console readings).	Herbein
3. Review EPICOR II functional test program for rad waste impact.	Rusche
4. Provide baseline radiation data and program prior to the next containment level determination @ 0900 5/23.	Herbein
5. Development of rad levels expected within "B" OTSG long-term cooling system during the recirculation of "B" OTSG prior to preoperational testing.	Rusche
6. The Task Management Group concurred with the recirculation proposal of "B" OTSG, but not to cut in until discussion at 0900 meeting on 5/29/79.	Herbein

0007 099

PLANT OPERATION STAFF

Task	Description	Priority	Expected Completion	Status	Task Coord.
1.	Plant Status.	A-1		Depressurizing to 275 psig.	
2.	Get recommendation on running OTSG "B".	C-1		Run pump on recir. and develop plan for cutting into OTSG "B".	Kunder
3.	Obtain RCS sample (Primary letdown).	C-1	PZR sample obtained 5/19	None scheduled.	Hetrick
4.	SSRW pump "C" repair.	C-1	Comp. by 5/23	Fabricating impeller nut.	
5.	Decay Heat System.	C-1		Hold on repair of "A" leaks.	Toole
6.	Remove water from "B" Fuel Pool.	B-1		Hold.	Kunder/ Logan
7.	Isolate Unit #1 and #2 sample stations.			Need new sample sink.	Limroth/ McGoey
8.	Training on Decay Heat.	C-1	In progress.	Westinghouse will provide training plan.	Troffer/ Kunder/ Toole
9.	Sample AB/FHB charcoal beds.	B-1		Need filters. FHB "A" follows "B" changeout.	Hetrick
10.	Repair DW-P-4A.		Comp. by 5/23.	60% complete. Parts due 5/23.	
11.	Repair SW-P-1B.			Reqn. No. 201-1720. 30-day delivery of new shaft.	Shovlin
12.	CO-P-1B repair motor.			Motor to Phila. for repair.	Shovlin
13.	Vac pump exhaust filter.			Run to determine AB H&V effects.	Kunder
14.	Rebuild breaker for Cap-Gun.			CT installation	Shovlin

2007 100

PLANT OPERATION STAFF

Task	Description	Priority	Expected Completion	Status	Task Coord.
15.	Maintain turbine sump empty.		Until completion of "B" OTSG flush.		Kunder/ Frederick
16.	N ₂ blanket FW heaters.				Kunder

007 101

PLANT MODIFICATIONS

Task	Description	Priority	Expected Completion	Status	Task Coord.
WG-1	Install AB/FHB Filter System.	A-1	Punch list items to be completed.	System operational 5/10; complete 5/15.	Shubert
WG-2 (L-1)	Decon. water in AB using EPICOR ion exchange process.	A-1	Turn over 5/23.		Lacy/ Fricke
WG-6 (L-2)	Install storage vessels in Fuel Pool "A".	A-1	Turn over by 5/23.	2 days water movement (hold for waste mgmt. review.)	Gibson
WG-11	Water Chemistry Lab. for use with CAP-GUN (WG-2).	A-1	System complete by 5/23.		Tolle/ Rao
WG-12	Ventilation filtration system for decay heat pits.	A-1	Turn over 5/27.		Shubert
TS-3C	Develop complete package for long-term cooling OTSG "B".	C-1	5/23	Hydrostatic testing in progress. 5/22 Heat Exch. Leak.	Jordan/ Lanza
TS-5B	RCS pressure control system.	C-1	5/24	All spools in, not tight.	Miller/ Lilly
TS-14	Shielding for decay heat pump.	C-2	Turn over 5/28.		Lieberman
TS-15	Westinghouse ADHR.	C-1	Turn over 6/21.	Reviewing schedule for improvement.	

2007 102

Westinghouse

Task	Description	Priority	Expected Completion	Status	Task Coord.
TS-15	ADHRS Installation	C-1	6/21	See Below	F. J. Serag
	Westinghouse Engineering Design Complete	"	5/26	90% Complete	
	Valve Pit Design Complete (B & R)	"	5/25		
	Assemble ADHR Skid	"	5/25	Mech. 95% Complete, Elect. 45% Complete	
	Assemble CCW Skid	"	5/25	Mech. 95% Complete, Elec. 50% Complete	
	Receive Control Trailer	"	5/19	On-Site	
	Install Panels & MCC in Trailer	"	5/25	MCC's On-Site	
	Install Isolation Box	"	5/20	Comp.	
	Start Core Boring (12 holes)	"	5/25	Core Drilling Tool Being Installed	
	Complete Core Boring (12 holes)	"	5/25		
	Complete Installation of Pipe Penetration Assemblies	"	5/31		
	Cut 12" Header and Weld Weldolet	"	6/5		
	Cut 10" Header and Weld Weldolet Channel A	"	6/9		
	Cut 10" Header and Weld Weldolet	"	6/12		
	Complete Fit Up and Welding of Inside Piping (Total of 42 Field Welds)	"	6/16	First Two Field Welds Rejected	
	Complete Fit Up & Welding of Outside Piping (Total of 15 Field Welds)	"	6/16	Excavation and support structure comp. Start date 6/1	

2007 103

TECHNICAL SUPPORT

Task	Description	Priority	Expected Completion	Status	Task Coord.
LS.2	Tech. Spec. and Surveillance and Bases Changes to those left deletions, additions.	1	?	Active: NRC interactions under negotiation.	L. W. Hard
LS.3	Initial Reporting of Event.	1	5/15 to NRC.	Active.	R. A. Lang
TM.23	Reactor Coolant System P/V Control.	1	5/23	Active.	Cobean
TM.30	Determine what BOP loads need backup electrical power.	1	Continuing.	Draft criteria document issued 4/24.	Capodanno/ Langenbach
TM.35	Long-term plant instrumentation requirements (criteria).	1	On hold.	Criteria docu. being revised.	Capodanno/ Langenbach
AA 61.	Update SAR.	1	?	Draft received.	BSW
AA 66.	D. How to maintain primary boron conc.	1	?	Active.	GPUSC/MPR
AA 69.	Define all plant mods needed for long-term operations.	1	?		Cronberger
AA 80.	Analytical and Tech. Planning Support for updated procedures (EP-32, etc.).	1	?	Continuing.	J. A. Dani
AA 83.	Identify critical valves and instruments which may be damaged by high sump levels.	1	?	Active. Prelim. list available.	R. Long
AA 84.	Identify flow paths from the containment sump.	1	B&R investigating.	Active.	
AA 87.	Solid Pressurizer Analysis.	1	?	Active:	J. Moore
AA 96.	Boron concentration in RB sump 4/30 through 5/16.	1	?	Active.	J. Moore
AA 97.	Installation of cartridge-type Demineralizer for clean-up of S.S. "2" secondary side.	1	ECM issued.	Revising design.	Capodanno/ Langenbach
AA 1.	Letdown Flow Analysis (continuing curve development).	1	Continuing.	Active.	Mac-Ed Control R
AA 71.	Determine requirements to perform sample analysis locally.	1			

TECHNICAL SUPPORT

Task	Description	Priority	Expected Completion	Status	Task Coord.
LS 5	Continued reporting to the NRC	1	On-Going	Last report sent 5/16/79	L. Harding
LS 8	Met-Ed Surveillance	1	On-Going	To be done on 6/14/79	L. Harding
LS 14	Investigate reportability of radioactive material dumping in the landfill area of TMI of 5/16/79.	1		In Progress	L. Harding
LS 15	Assist in the development of Radiological Effluent-Tech Specs	1		In Progress	L. Harding
LS 16	Investigate obtaining a permit to dump in the landfill area.			In Progress	L. Harding

2007 105

WASTE MANAGEMENT GROUP

Task	Description	Priority	Expected Completion	Status	Task Coord.
L-1	Design, installation, and operation of EPICOR for Unit 2.	B-1	5/23	Remaining items are installation of CAP-GUN equipment and coating of the floor.	Snider/ Garman/ McCutcheon *Weller/ *Collins
L-2	Design, installation, and operation of emergency surge tanks (tank farm) in Unit 2 "A" Fuel Pool.	B-1	5/23	75% comp. piping in FHB. 30% comp. welds in AB pipe, FB pipe. Prefab. pipe ready for installation in AB. "B" train pour planned for 5/7; "A" train pour complete. 75% concrete slabs placed atop fuel pool.	Reimann/ Snider/ *Weller/ *Collins
L-10	Pursue activities on processing Unit 1 water through CAP-GUN to both provide support to insure available freeboard for Unit 2 and to develop resin formulations for Unit 2 water.	A-1		In progress.	Garman/ *Weller
L-14	Evaluate waste gas vent header leakage problems and recommend fixes depending on results.	A-1		Working per J. Seelinger's waste gas plan of 4/17/79.	McConnell. Arthur/ *Bland
	* NRC contact				

2007:106

5/23/79

WASTE MANAGEMENT GROUP

Task	Description	Priority	Expected Completion	Status	Task Coord.
L-36	Investigate the effects which the operations associated with reactor plant long-term cooldown will have on discharge to the waste systems. Related to L-6.	C-1		In progress.	McGoey/ Ross/ *Collins
L-42	Development recommendations and procedure for draining and disposition of RCBT water to support plant needs to make up with degassed demin. water.	C-1			McGoey/ Ross/ *Collins
L-44	Evaluate system designs with Technical functions and W to assess possible interference problems from standpoint of locations, operations, maintenance, etc.	B-1	5/10	Report issued 5/10; complete.	Kraft/ *Weller
L-47	Resolve sample lab requirements versus capabilities to support EPICOR I and II operations.	3-1		Meeting held 5/1/79; resolution in progress.	Kraft
G-1	Install AB/FHB off-gas filter system to back-up plant system.	A-1		Phases I, II, and III design complete. System description and start-up procedures are complete. Four (4) fans are operable, 3 or 4 are running.	Montgome Itchner *Collins

* NRC contact

2007 107

WASTE MANAGEMENT GROUP

Task	Description	Priority	Expected Completion	Status	Task Coord.
G-5	Change out AB/FHB HVAC vent filter train charcoal bed.	A-1		"A" & "B" trains of the AB filters and "A" train of FHB filters removed and replaced, units back in service. FHB "B" train in change-out scheduled for 5/17. Deluge systems secured on all renewed filter trains. Spent filter tray removal to storage completed.	McConnell Edwards/ *Weller
G-31	Determine air flow paths in AB/FHB.	A-1		Operating matrix developed and available.	Nawaz/ Itchner/ Robison/ *Weller
G-32	Determine that there are no unidentified air flow paths.	A-1		Examination of plant status/configuration underway. First cust. review complete	Nawaz/ Itchner/ Robison/ *Barrett
	* NRC contact				

2007 108

WASTE MANAGEMENT GROUP.

Task	Description	Priority	Expected Completion	Status	Task Coord.
G-33	Develop plan for ventilation system operation based on fan/filter train status and on door openings and other plant operation evaluations.	B-1		Need identified to set up a plan. Control/advise on local and system ventilation practice.	Itschner *Stoddart
G-40	Criteria for and control tasks resulting in the evolution of contaminants that could poison charcoal filters.	A-1		20 "Red Devil" type local filtration systems on order to control welding fumes.	*Collins
L-3	Determination of leakage paths and flow rates in Unit 2 Aux. Bldg. and FNB and repair of leaks where possible. Plant has leakage ID and Status Board in Unit 2 Control Room. Pursue Plant activities associated with this.	2		Plant staff following.	Kraft/ Arthur/ *Cwalina
L-12	High level solid waste disposal investigation.	B-2		In progress.	Pastor/ Edwards/ *Weller/ *Collins
L-16	Perform assessment of the value and need for a closed circuit TV Monitor to provide remote indicator of radwaste panel data.	A-2		Price proposal being assessed versus decon. schedule of Aux. Bldg.	Kraft/ Lutz/ *Stoddart
L-27	Develop sampling plan to assess AB waste for transuranic content. Insure that Mat-Ed Cps. coordinate sample requirements with ORNL to insure satisfactory analysis results.	B-2		Identified 4 samples, agreed on 3. Agreement reached on using previously taken samples from sump and bleed tanks; additional samples to be taken.	Passell/ Williams/ *Collins

* NRC contact

2007 109

WASTE MANAGEMENT GROUP

Task	Description	Priority	Expected Completion	Status	Task Coord.
L-29	Investigate reported water collection in the "B" fuel pool obtain samples and make plans for disposition. Also investigate the preoperational condition of the fuel pool from a leakage standpoint.	B-2		Water from Unit 2 const. Sample needed.	Williams *Barrett
L-33	Develop a plan for tying in the tank farm to EPICOR 2.	B-2		System criteria sent to B&R on 5/1/79.	Reinmann/ Snider/ *Weller/ *Collins
L-35	Investigate the need for a design and construction task to erect a barrier between the Unit 1 and Unit 2 Fuel Handling Bldg. to enable Unit 1 operations with Unit 2 in processing Mode.	B-2		Alternate design Unit 1 side to be submitted 4/27/79.	McConnell Williams *Barrett
L-37	Develop a plan for removing all radioactive gases from the systems in the AB and FHB.	B-2		Requires completion of L-14	McConnell *Collins
G-7	Condenser vacuum pump discharge filter system.	A-2		Filter operational. Investigating operating criteria. Will evaluate DF.	Robison/ Montgomery *Collins
G-30	Reactor Purge System Charcoal Filter Sample.	A-2		RE purge filter sample all ready for analysis. Scheduled week of 5/20.	McConnell *Collins
G-33	Desensitize AB and FHB Filter Monitors.	A-2		Preliminary investigation - desensitization infeasible.	Sieg/ *Stoddart
	* NRC contact				

2007-110

WASTE MANAGEMENT GROUP

Task	Description	Priority	Expected Completion	Status	Task Coord.
G-39	Develop and assess back-up gas filtration scheme to cross-connect the Auxiliary Building filters to the R3 purge filters.	B-2		B&R has developed a concept. Second estimate scheduled shows 14 day + schedule. Heisman Co. has developed drawings. Exposure schedule cost appears too high. Contingency plan is to open roughing filter manway if emergency ventilation of Auxiliary Building is needed.	McConnell *Lee
G-41	Develop filter management strategy.	B-2		Standard procedures to sample charcoal systems in review.	McConnell
G-42	Develop a program to assess and monitor I release sources.	B-2		Four-part approach: <ol style="list-style-type: none"> 1. B&R to complete review of release candidates. 2. Pursue a tracer program to find leak. 3. Pursue an air monitoring program with SAI/EPRI to plot I levels. 4. Review local ventilation conditions to verify flow distributions. 	McConnell McGoey/ Montgome SAI: Cline/ Palitti Volleg

* NRC contact

2007 111

WASTE MANAGEMENT GROUP

Task	Description	Priority	Expected Completion	Status	Task Coord.
L-11	Investigate/develop process for eliminating Unit 2 water in RCBT's. Process planning for Units 1 and 2. Design (conceptually) a waste processing system for Unit 2 High Level Liquid Wastes.	B-3		Proposal to be received from chem-nuclear 5/4/79.	Snider/ *Weller
L-16	Low-level waste (paper, rags, wood, etc.) disposal.	B-3		In progress; second compactor ordered.	Edwards/ *Weller/ *Collins
L-17	Develop CAP-GUN 3 System.	B-3		Initial planning only. Detail design scheduled to start 7/25/79.	Snider/ *Weller/ *Collins
L-20	Obtain a level measurement and a sample of water from the RB sump and basement.	B-3		Measurement using wise gage being explored.	Ross/ *Cwalina
L-22	Develop a plan for long-term cleanup to provide access to Auxiliary Bldg. for restoration activities.	B-3			Open/ *Collins
L-30	Develop plan for radiation survey in Auxiliary and Fuel Handling Bldg.	B-3			Open/ *Stoddart
G-15	Emergency RB Gas Purge Cleanup System.	A-3		On hold; no plan to implement.	Open/ *Collins
G-29	FHB Airlock.	B-3		Airlock unnecessary at this time.	Inactive *Barrett
S-4	High level solid waste disposal investigation.	B-2		In Progress.	Pastor/ Edwards/ *Weller/ *Collins
S-5	Temp. on site storage for Demin. Liners - Design. *NRC contact	B-2	Final storage proposal by CAI. Being assessed by WMA.	In Progress	Pastor/ Edwards/ *Weller/ *Collins