



GPU Nuclear Corporation
Post Office Box 480
Route 441 South
Middletown, Pennsylvania 17057-0191
717 944-7621
TELEX 84-2386
Writer's Direct Dial Number:
(717) 948-8461

4410-87-L-0174

November 25, 1987

US Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555

Dear Sir:

Three Mile Island Nuclear Station, Unit 2 (TMI-2)
Operating Licensing No. DPR-73
Docket No. 50-320
1987 Program Master Schedule Update

Attached for your information is a revised TMI-2 Program Master Schedule (PMS) dated November 1987 which supersedes the previous PMS.

The program end point is now scheduled for the second quarter of 1989 and defueling activities (both in-vessel and ex-vessel) are scheduled to be completed during the fourth quarter of 1988. This revised schedule reflects the increased level of technological difficulty encountered during core region defueling and the anticipated complexity of the activities associated with Lower CSA and Lower Head defueling. The projected completion for Waste Management activities and Processed Water Disposal continues to be after the program end point.

Sincerely,

R. R. Standerfer
Vice President/Director, TMI-2

JJB/mkk

Attachment

cc: Director, TMI-2 Cleanup Project Directorate - Dr. W. D. Travers

8712020266 871125
PDR ADOCK 05000320
P PDR

ADD
11

TMI-2 PROGRAM MASTER SCHEDULE

