


MASTER



This is an informal report intended for use as a preliminary or working document

GEND

General Public Utilities • Electric Power Research Institute • U.S. Nuclear Regulatory Commission • U.S. Department of Energy

FIELD MEASUREMENTS AND INTERPRETATION OF TMI-2 INSTRUMENTATION: YM-AMP-7023 AND YM-AMP-7025

**J. E.Jones
J. T. Smith
M. V. Mathis**

**Prepared for the
U.S. Department of Energy
Three Mile Island Operations Office
Under DOE Contract No. DE-AC07-76IDO1570**

**GEND-INF-017
Volume VII**

GEND-INF--017 Vol. 7

DE82 010493

FIELD MEASUREMENTS AND INTERPRETATION OF TMI-2 INSTRUMENTATION: YM-AMP-7023 AND YM-AMP-7025

**J. E.Jones
J. T. Smith
M. V. Mathis**

Technology for Energy Corporation

January 1982

DISCLAIMER

This book was prepared at an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

**Published on Behalf of the GEND Group
by
EG&G Idaho, Inc.
Idaho Falls, Idaho 83415**

**Prepared for the
U.S. Department of Energy
Three Mile Island Operations Office
Under DOE Contract No. DE-AC07-76IDO1570**

Mow

TABLE OF CONTENTS

<u>Section</u>	<u>Page</u>
1. INTRODUCTION	1-1
2. INSTRUMENT LOCATION, CABLING, AND TERMINATIONS	2-1
MEASUREMENT PROCEDURES	3-1
4. MEASUREMENTS	4-1
5. INTERPRETATION OF MEASUREMENTS	5-1
6. CONCLUSIONS	6-1
APPENDIX A - YM-AMP-7023 Field Data Sheets	A-1
APPENDIX B - YM-AMP-7025 Field Data Sheets	B-1
APPENDIX C - (Replacement) YM-AMP-7025 Field Data Sheets	C-1

LIST OF FIGURES

<u>Figures</u>		<u>Page</u>
2-1	YM-AMP Composite Electrical Diagram	2-2
4-1	TDR Trace of YM-AMP-7023 Cable	4-3
4-2	TDR Trace of YM-AMP-7025 Cable	4-4
4-3	TDR Trace of YM-AMP-7025 (Replacement) Cable	4-5
4-4	Oscilloscope Waveforms from YM-AMP-7023 Signal	4-7
4-5	Oscilloscope Waveforms from YM-AMP-7025 Signal	4-8
4-6	Oscilloscope Waveforms from YM-AMP-7025 (Replacement) Signal	4-9
4-7	High Frequency Spectrum of YM-AMP-7023 Signal	4-10
4-8	High Frequency Spectrum of YM-AMP-7025 Signal	4-11
4-9	High Frequency Spectrum of YM-AMP-7025 (Replacement) Signal	4-12
4-10	Low Frequency Spectra of YM-AMP-7023 Signal	4-13
4-11	Low Frequency Spectra of YM-AMP-7025 Signal	4-14
4-12	Low Frequency Spectrum of YM-AMP-7025 (Replacement) Signal	4-15

LIST OF TABLES

<u>Tables</u>		<u>Page</u>
2-1	Termination Points for YM-AMP Measurements	2-3
4-1	Capacitance, Impedance, and Resistance Measurements	4-2
4-2	Current and Voltage Measurements*	4-6

Section 1

1. INTRODUCTION

During and following the TMI-2 accident, a number of instruments failed or were suspected of providing erroneous readings. Because of this problem, industry concerns were focused upon the behavior of instrumentation under adverse conditions. To better understand failure mechanisms, the Technical Integration Office (TIO) contracted Technology for Energy Corporation (TEC) to perform field measurements on a set of selected TMI-2 instruments to determine in-situ operating characteristics. For some instruments, these measurements were to be performed prior to removal (and replacement with new instruments) in order to have a cross reference with post-removal observations. For other instruments, an indication of the condition of the instrument (i.e., fully operational or failed) was desired.

This report describes the measurement and results of the Loose Part Monitor Channels YM-AMP-7023 and YM-AMP-7025. These instruments consist of an Endevco Model 2276 accelerometer and a model 2652M4 charge amplifier connected to the Loose Parts Monitoring System terminals by approximately 400 feet (500 feet for 7025) of cable. The instruments were being incorporated into a B&W supplied system when the measurements were taken; therefore, the equipment was not expected to be fully operational.

Section 2

2. INSTRUMENT LOCATION, CABLING, AND TERMINATIONS

A review of appropriate drawings from Endevco and Burns & Roe (itemized in the Appendices in the measurement procedures) resulted in the composite electrical diagram shown in Figure 2-1. From this information, Table 2-1 gives a list of the appropriate cable identification points for performing measurements in Control Cabinet 216. As noted in Figure 2-1, the cable lengths are approximately 400 feet for YM-AMP-7023 and 500 feet for YM-AMP-7025.

Since the system was in a state of partial operation due to the conversion to a B&W Monitoring System, details of the "as-found" location of signal lines were determined on-site during the measurements.




Figure 2-1. YM-AMP Composite Electrical Diagram.

Table 2-1

TERMINATION POINTS FOR YM-AMP MEASUREMENTS

Signal	Identification*
YM-AMP-7023 Signal	Cable IT3592I (coaxial)
YM-AMP-7025 Signal	Cable IT3598I (coaxial)

*Cables connected to Cabinet 216 before testing.

Section 3

3. PREPARATION OF MEASUREMENT PROCEDURES

As a result of generating the composite electrical diagram and from a review of Endevco Product Manuals, TEC identified the major types of measurements to be performed:

1. To determine as-found condition of level indication and to record signal output;
2. On each electrical connection, to perform passive measurements (i.e., passively monitor signals) consisting of time domain waveforms, very-high frequency spectrum analysis (i.e., MHz region), and frequency spectra below 100 kHz;
3. To perform resistance, capacitance, impedance, and Time Domain Reflectometry (TDR) active measurements (i.e., actively introducing a test signal).

These measurements were designed to verify the operation of the power supplies, the acceleration measurement assembly, cabling, and terminations/connections to the assembly. The Appendices contain the detailed procedures which were followed during the measurement program, and a summary of measurements is presented in the next section.

Section 4

4. MEASUREMENTS

Since the Loose Parts Monitoring System (LPM) was "off" when measurements began, the first data obtained were capacitance, impedance, and resistance data. Table 4-1 shows a comparison of the data obtained for YM-AMP-7023, YM-AMP-7025, and YM-AMP-7025 (after replacement of the charge converter). TDR measurements were also taken on the cables to identify possible defects. The strip chart traces of the results are shown in Figures 4-1 to 4-3.

Following measurements on the powered down state of the channels, power was applied to each instrument. The current and voltage were measured for each channel between the amplifier in Cabinet 216 and the remote charge amplifier. Results are presented in Table 4-2 for each instrument.

The next measurements consisted of photographing the output waveforms of each LPM channel. Figures 4-4 to 4-6 show the resulting time traces. Along with time domain measurements, both high frequency (>1 MHz) and low frequency spectra (<100 kHz) were photographed for each LPM channel. High frequency spectra are shown in Figures 4-7 to 4-9 and low frequency spectra are shown in Figures 4-10 to 4-12.

Following the frequency spectra measurements, the output of each channel was recorded on an FM recorder for approximately 10 minutes.

Table 4-1
CAPACITANCE, IMPEDANCE, AND RESISTANCE MEASUREMENTS

Instrument	Capacitance			Impedance (ohms)			Resistance*
	100 Hz	1 kHz	100 kHz	100 Hz	1 kHz	100 kHz	
YM-AMP-7023	22nF	10.3nF	10.5nF	7.2k	6.6k	151	10.1k (33.2k)
YM-AMP-7025	28nF	16.4nF	-228nF	7.1k	5.8k	9.11	1.2k (34.2k)
7025 (Replaced)	22nF	16.5nF	-209nF	10.4k	7.2k	9.2	10.8k (37.8k)

*Values in parentheses are the reverse polarity readings.

STRIP CHART 107-1

Cable - IT3592I



Setting - $500\mu\text{p}/\text{div}$

Range - 52.6 ft/div

Sensitivity - 0.25


Filter - 15 Hz

Cable dielectric - poly

Figure 4-1. TDR Trace of YM-AMP-7023 Cable.

STRIP CHART 106-1

Cable - IT3598I



Setting - $500\mu\text{p}/\text{div}$

Range - 52.6 ft/div

Sensitivity - 0.25


Filter - 15 Hz

Cable dielectric - poly

Figure 4-2. TDR Trace of YM-AMP-7025 Cable.

STRIP CHART 107-51

Cable IT35981



Setting - 500m p/div

Range - 52.6 ft/div

Sensitivity - 0.25

Filter - 15 Hz

Cable dielectric - poly

Figure 4-3. TDR Trace of YM-AMP-7025 (Replacement) Cable.

Table 4-2
Current and Voltage Measurements*

Instrument	Current	Voltage (VDC)
YM-AMP-7023	4.39 ma	29.6
YM-AMP-7025	0.58 ma	34.7
7025 (replaced)	1.72 ma	35.3

*Measurements between LPM amplifier and cable.




Photo 107-1

Time - 20 μ sec/div

Gain - 0.2 V/div

Signal - SIG




Photo 107-2

Time - 5msec/div

Gain - 0.2 V/div

Signal - SIG

Figure 4-4. Oscilloscope Waveforms from YM-AMP-7023 Signal.




Photo 106-1

Time - 5msec/div

Gain - 2 mV/div

Signal - SIG




Photo 106-2

Time - 5μsec/div

Gain - 1 mV/div

Signal - SIG

Figure 4-5. Oscilloscope Waveforms from YM-AMP-7025 Signal.




Photo 107-52

Time: 5 μ sec/div

Gain: 1 mV/div

Signal: SIG-Shield




Photo 107-53

Time: 2 msec/div

Gain: 1 mV/div

Signal: SIG-Shield

Figure 4-6. Oscilloscope Waveforms from YM-AMP-7025
(Replacement) Signal.




Figure 4-7. High Frequency Spectrum of YM-AMP-7023 Signal.





Figure 4-8. High Frequency Spectrum of YM-AMP-7025 Signal.



3W - 3kHz

Scan width - 0.5 MHz/div

Scan time - 1 sec/div

Attn - 0

Log Ref - -10 db

SIG - Shield

Note: Gain by 20 externally

Figure 4-9. High Frequency Spectrum of YM-AMP-7025 (Replacement) Signal.




Figure 4-10. Low Frequency Spectra of YM-AMP-7023 Signal.




Figure 4-11. Low Frequency Spectra of YM-AMP-7025 Signal.




Figure 4-12. Low Frequency Spectrum of YM-AMP-7025 (Replacement) Signal.

Section 5

5. INTERPRETATION OF MEASUREMENTS

Due to the lack of detailed information concerning the LPM system and the uncertainty caused by replacement of the system, only a summary of the major conclusions can be presented.

The original Rockwell V&LPM in the plant used Endevco accelerometers and charge converters, model 2276 Isobase and model 2652M4 respectively. The Rockwell LPM provided the 18 ma necessary to power the charge converter. The Rockwell system was then replaced by a B&W system without changing the charge amps. This system was designed to provide only 4 ma to the charge converters.

Without proper DC bias, the charge converters probably are not working. However, because of capacitive feedback in the charge converter, accelerometer signals may be present at the V&LPM inputs in a highly attenuated form. This attenuation would be proportional to the length of the cable plus the series capacitance of the feedback capacitor in the charge amp. Because the cable length is approximately 500 feet, the input signals at the LPM may be mostly noise.

About 1 month after the original measurements were made on 7023 and 7025, the charge converter in channel 7025 was replaced. It is not known what type charge converter replaced the 2652M4, but scope photos of the output waveforms show no significant increase of amplitude. After replacement, the output current for channel 7025 only measured

1.7 ma through a 2k resistor attached at the signal input. Even if the new charge converter operated at the 4 ma current level, it still was not being provided enough current. Therefore, the same situation would exist as with the original charge converter.

Section 6

6. CONCLUSIONS

Based on the measurements and an overall interpretation of the measurements, YM-AMP-7023 and YM-AMP-7025 are not operating properly. Part of the problem is due to a change-over from the Rockwell LPM to a B&W system, but there are indications that proper supply currents are not being provided to the preamplifiers (charge amplifiers). With uncertainties in the current hardware configuration, an interpretation of the operability of the system with proper supply currents is not possible.

APPENDIX A

**ORIGINAL FIELD PROCEDURES AND
DATA SHEETS FOR YM-AMP-7023**

A-1

208-7
GENERATION CORRECTIVE MAINTENANCE SYSTEM
JOB TICKET FORM (WORK REQUEST)-THREE MILE ISLAND

UNIT 2

COMPONENT DESIGNATION				LOCATION / UNIT	JOB TYPE	JOB TICKET NUMBER	REQUEST DATE		
SYS	COMP TYPE	COMP ID	L				MO	DAY	YR
Y	M	A M P	7 0 2 3	0 3 6 0 0 2 C M		C 5 7 1 0 0 9 2 0 8 6			

RECOMMENDED PRIORITY
*2*DESCRIBE
MALFUNCTION
OR
MODIFICATION
DESIRED

{	Perform attached procedure for sensory
	blc measurements.
{	

CAUSE OF
MALFUNCTION
(IF KNOWN)

ORIGINATOR'S EMP NO
<i>J. Brumner</i>
0 6 1 7 5

ORIGINATOR'S SIGNATURE

9/20/80
DATE

SUPERVISOR'S EMP NO.
<i>J. Brumner</i>
0 6 1 7 5

SUPERVISOR'S SIGNATURE

9/20/80
DATEDOE/EG&G Project Account #*44*

WORK ORDER NUMBER		GC CODE	ACCOUNT NUMBER	PLANT CONDITION				UPTIME/FAILURE		START						
LOCATION	SERIAL		X 0 0 1	SUP	OP	HQ	CO	PF	-S	ED	YR	MO	DAY	HR	MIN	
0 3 6 0 0 0 1 8 7 G A			7 8 7 6 0 1 9	1	1	1	1	1	1	1						
LOCATE W REC'D S A SERIAL N REG AGENCY CODE			CHG/MOD NUMBER									ENV CODE	DUTAGE CAUSE CODE			
0 0 0 0												X				
STATUS HOLD CODE																

COMMERCIAL COMMISSIONED NO SAT YR
0 9 2 2 8 0

RESP. LOCATION OR CONTRACTOR
<i>Z 0 3 4 1 1</i>

Location: Cable Room, 305' elev. Control Building

Comply with the Provisions
set forth in AP 1002 and
Met Ed Safety Manual

Limits and Precautions:
a) Personnel

b) Equipment

c) Environment

d) Nuclear

INSURE WORK AREA CLEANED
Post Maintenance Testing required and Acceptance Criteria.
UP AT COMPLETION OF JOB

ORIGINATOR—SUPERVISOR—SUPERVISOR OF MAINTENANCE—MAINTENANCE FOREMAN—
JOB PERFORMER—MAINTENANCE FOREMAN—SUPERVISOR OF MAINTENANCE

CCP Y 1

**JOB TICKET (WORK REQUEST)
REVIEW - CLASSIFICATION - ROUTING CONTROL FORM**

JOB TICKET NUMBER C5710

1. Does work represent a change or modification to an existing system or component? If yes, an approved change modification is required per AP 1021.

C/M No. N/A Yes No ✓

- 2a. Does work requires an RWP?

Yes No ✓

- 2b. Is an approved procedure required to minimize personnel exposure?

Yes No ✓

- 3a. Is work on a QC component as defined in GP 1008?

Yes No ✓

- 3b. If 3a is yes does work have an effect on Nuclear Safety? If 3b is yes, PORC reviewed Superintendent approved procedure must be used.

Yes No ✓

4. Agreement that a PORC reviewed, Superintendent approved procedure is not required for this work because it has no effect on nuclear safety. (Applies only if 3a is Yes and 3b is No).

N/A

UNIT SUPERINTENDENT

DATE

- 5a. Is the system on the Environmental Impact list in AP 1026?

Yes No ✓

- 5b. If 5a is YES, is an approved procedure required to limit environmental impact?

Yes No ✓

6. Agreement that 5b is No. (Required only if 5a is Yes).

N/A

UNIT SUPT-SUPV OF OPERATIONS

DATE

7. Plant status or prerequisite conditions required for work. (Operating and/or shutdown)

8. QC Dept. review, if required in item No. 3.

XH

QC SUPERVISOR

DATE

9. Does work require code inspector to be notified?

Yes No ✓

10. Supervisor of Maintenance approval to commence work:

RE Siegel

Date 9/22/80

11. Maintenance Foreman Assigned: J.C. Miller

12. Code Inspector Notified. Name: _____ Date _____

13. Shift Foreman's approval to commence work: Christie Date 9/23/80

Initial if Shift Foreman signature is not required.

WORK REQUEST PROCEDURE
TMI Nuclear Station
Maintenance Procedure Format and Approval

A-3

Unit No. 2

This form outlines the format and acts as a cover sheet for a maintenance procedure. Due to the limited size of the form, additional pages may be attached as required. Work Request procedure AP 1016 Section 6 should be used as a guide in preparing the maintenance procedure.

1. Procedure Title & No.:

Sensor/Cable Measurements on YM-AMP-7023
Steam Generator B Upper Tube Sheet

2. Purpose: To determine current characteristics of signals
from YM-AMP-7023.

3. Description of system or component to be worked on.

YM-AMP-7023 and associated instrument string components.

4. References:

See attached.

5. Special Tools, and Materials required.

See attached.

6. Detailed Procedure (attach additional pages as required)

See attached.

Supervisor of Maintenance recommends approval

PORC Date 9/22/80

• PORC RECOMMENDS APPROVAL

Engineering Review J. L. Brumback

Date 9/20/80

Unit No. 1 Chairman _____ Date _____ Unit No. 2 Chairman _____ Date _____

• UNIT SUPERINTENDENT APPROVAL

Unit No. 1 _____ Date _____ Unit No. 2 _____ Date _____

• Standing Procedure _____

Supervisor of QC

Date

• Note: These approvals required only on Nuclear Safety Related/Radiation work permit jobs.

TEC Technology for Energy Corporation	TITLE IN-SITU MEASUREMENTS OF CABLES AND SIGNALS FROM LOOSE PARTS MONITOR CHARGE CONVERTER YM-AMP-7023	NO. TP-107
PROCEDURE	APPROVED M.V. Mathis, Director, Tech. Serv. Div.	REV. 1
		DATE 9/18/80

PURPOSE: The purpose of these measurements is to gather baseline data and information in preparation for removal of Loose Parts Monitor Charge Converter YM-AMP-7023 from the Reactor Building TMI Unit 2. The tests specified in this procedure are designed to assess the condition of the in-containment instrument module (accelerometer, charge converter), associated cabling, and readout devices. This assessment will require the use of Time Domain Reflectometry (TDR), Impedance (Z), Spectral Analysis (frequency domain), and general oscilloscope observations (with recording) of waveforms from/to the unit under test (UUT).

YM-AMP-7023 - Steam Generator B Upper Tube Sheet

PROCEDURE (ADMINISTRATIVE):

A. Limitations and Precautions

1. **Nuclear Safety.** Loose Parts Monitor Charge Converter YM-AMP-7023, located at elevation 347', is part of the overall Loose Parts Surveillance System.
2. **Environmental Safety.** Loose Parts Monitor Charge Converter YM-AMP-7023 can be taken out-of and restored to services without producing a hazard to the environment.
3. **Personnel Safety.** The test described herein produces no additional personnel safety hazards other than normally associated with performing instrument testing.
4. **Equipment Protection.** In the performance of each test described herein, care will be taken to insure adequate equipment protection as follows:
 - a. In all cases actual test hookups to the Unit-2 instrumentation shall be made and verified by Instrumentation Personnel.
 - b. All passive measurements (Spectral Analysis and Oscilloscope observations) of waveforms and signals from powered instruments shall be performed using high input impedance probes or inputs ($Z = > 1$ Meg ohm) to prevent loading of signals.
 - c. In all Time Domain Reflectometry and Impedance measurements, power will be removed from the unit under test and low level test signals prescribed in Table 4-1 shall be utilized by inserting test signals on appropriate conductors of Cable IT3592I.

TEC**TITLE**

A-5

**IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP- 7023**

NO.
TP-107
REV. 1

Table 4-1 Active Measurements

Active Signal Parameter	Time Domain Reflectometry	Impedance
Voltage	225 mV nominal (into 50 ohm base)	<u>< 5V rms</u>
Frequency	---	100Hz, 1kHz, 10kHz, 100kHz
Current	<u>< 10mA</u>	<u>< 100mA</u>
Other	225mV, 110 picosecond pulses	---

B. Prerequisites

1. The Shift Supervisor/Shift Foreman shall be notified for concurrence prior to the performance of those measurements. ~~excepted by request~~
~~excepted by request~~
2. Instrumentation personnel shall be assigned to assist in the performance of these measurements.
3. All measurements and test instrumentation shall be in current calibration (traceable to NBS).
4. The Shift Supervisor/Shift Foreman shall be notified prior to starting and upon completion of the measurements.

C. Procedure for Performing Measurements

References:

1. Endevco Dwg. No. AE-E0401, Specifications for Model 2652M4 Charge Converter YM-AMP- 7023 (Sheet 3 of 3).
2. Specification Manual for Endevco Model 2276 Accelerometer.
3. Burns & Roe Dwg. 3024, Sh. 105.
4. Burns & Roe Dwg. 3343, Sh. 2.
5. Burns & Roe Dwg. 3045, Sh. 17.
6. Burns & Roe Dwg. 3314, Rev. 8.

TEC

TITLE

IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7023

NO.

TP-107

REV.

1

7. Burns & Roe Dwg. 3174, Sh. 7.
8. Burns & Roe Dwg. 3045, Sh. 17.
9. Instruction Manual, Tektronix model 1502 TDR.
10. Instruction Manual, Hewlett Packard Model 4274 Multifrequency LCR Meter.
11. Instruction Manual, Hewlett Packard Spectrum Analyzer (Model 141T, 8553B, 8552B Modules).
12. Instruction Manual, Nicolet Model 444A-26 Spectrum Analyzer.
13. Instruction Manual, Tektronix Model 335 Oscilloscope.
14. Instruction Manual, Lockheed Store-4 Recorder.
15. Instruction Manual, Tektronix SC502 Oscilloscope.
16. TEC Composite Electrical Connection Diagram, YM-AMP-7023 (see attachment).

STEPS

1. Notify Shift Supervisor/Shift Foreman of start of test on YM-AMP-7023.
2. Remove all power from YM-AMP-7023 (Channel 6).
3. Remove cable IT3592I (Channel 6) in cabinet 216.
4. Using the Hewlett-Packard Model 4274 (or equivalent) Impedance Bridge measure the capacitance and impedance at the following test point..

TEST POINT*	FROM	TO
a.	Cable IT3592I (Center Conductor)	Cable IT3592I (Shield)

* Test Connection in Cabinet 216.

TEC

TITLE

IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7023

NO.
TP-107
REV. 1

Record the data required below:

TEST POINT	CAPACITANCE			IMPEDANCE		
	100 Hz	1 kHz	100 kHz	100 Hz	1 kHz	100 kHz
a. Cable IT 3592I Center Conductor to shield	22.54 22 nF	10.34 10.3 nF	10.5 nF	7.2K -6°	6.6K -25°	151.52 -87°

5. Using the Tektronix Model 1502 (or equivalent TDR unit) perform TDR measurements on the test point given in Step 4.

Record the data below:

Test Point	High R @ N ft.	Low R @ N ft.	Instrument Settings	Strip Chart Number
			Ampl Range Mult	
a. Cable IT3592I Center Conductor to Shield				107-1

6. Using the Keithley Model 177 (or equivalent DMM) perform resistance measurements on the test points specified and record values in the space provided.

TEC

TITLE


IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7023

NO. TP-107
REV. 1

20K Range 200K Range

		POLARITY	POLARITY	
TEST POINT	FROM LINK	TO LINK	RESISTANCE	RESISTANCE
a.	Center Conductor (+)	Shield (-)	10.14 K	33.23 K

7. Connect the TEC Current Monitor/AC Coupling Test Fixture between LPM amplifier and Cable IT3592I per the following diagram:



TEC CURRENT MONITOR/AC COUPLING TEST FIXTURE

NOTE: This circuit provides additional access to signals and charge converter current

- 1) Series connection of an ~~meter~~ by connecting a BNC with plugs 1 (signal of BNC connector)* and 2 (ground of BNC connector).*
- 2) Access to the signal through a decoupling capacitor is provided by a BNC connecting plugs 4 (signal of BNC) and 3 (ground of BNC).*

* Connections provide for proper polarity.

TEC

TITLE

IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7023NO TP- 107
REV. 1

8. Connect a Kieithly Model 177 DMM (or equivalent) in series with center conductor of IJ3592I (BNC) by connecting across plugs 1 and 2 (the two red plugs) of the TEC Current Monitor/AC Coupling Test Fixture.
 9. Connect a TEC 901 Isolation Amplifier with a BNC to Banana plugs 3 (ground) and 4 (signal) (the two black plugs) of the TEC Current Monitor/AC Coupling Test Fixture.
 10. Connect an FM Recorder to the output of the 901 Amplifier (the TEC 901 operating in differential mode) and start the recorder.
- NOTE: Recording will continue through Step 17.
11. Apply power to YM-AMP-7023(Channel 6 and verify operation through normal instrumentation procedures.
 12. Using the Kieithly Model 177 DMM (or equivalent; Precesion = $\pm 1\%$) measure the current at the signal test point.

<u>SIGNAL</u>	<u>Cabinet 216</u>	<u>TEST LEAD</u>	<u>SCALE</u>	<u>READING</u>
a.	TEC Current/ Monitor Plug-1 Plug-2	{+} (-)	20mA	4.39mA

* CURRENT READING POWER ON \approx 12 MIN
 AND VOLTAGE OJTS/KI 9/23/80
Signature/Date

13. Using the Kieithly Model 177 DMM (or equivalent; Z; $\geq 10^7$ OHMS, Range 0-2000V, Precesion = $\pm 1\%$) measure the DC Voltage at the signal test point.

<u>SIGNAL</u>	<u>CABINET 216</u>	<u>TEST LEAD</u>	<u>SCALE</u>	<u>READING</u>
a.	TEC Current/ Monitor Plug-1 Plug-3	(+) (-)	200V	29.6V

TEC**TITLE**

**IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7023**

NO.	TP-107
REV.	1

14. Using a Tektronix Model SC502 (or equivalent) oscilloscope observe the waveform at the signal test point:

<u>SIGNAL</u>	<u>CABINET</u> 216	<u>PARAMETER</u>	107-X	107-Z	
a. TEC Current/ Monitor Plug-4 Plut-3	SIG Shield	Photo 107-1 Time Base 20.45 Vert Gain 0.2V	Photo 107-2 Time Base 5ms Vert Gain 0.2V	Photo _____ Time Base _____ Vert Gain _____	

Sync the oscilloscope and photograph the waveform using up to three time base and vertical gain settings. Mark the back of the photographs with the instrument tag number and parameter measured.

QTS 2/23/80
Signature/Date

15. Using a Hewlett-Packard Spectrum Analyzer (Models 1417, 8553B, and 8552, or equivalent) perform an analysis of the test signal for spectral content:

<u>SIGNAL</u>	<u>CABINET</u> 216	<u>PARAMETER</u>	<u>PHOTO #</u>
a. TEC Current/ Monitor Plug-4 Plut-3	SIG SHIELD		107-3

Before photographing each scope presentation adjust analyzer for best spectral resolution. Record critical analyzer parameters e.g., RF bandwidth, RF bandwidth and sweep speed on rear of photograph as well as parameter analyzed.

TEC

TITLE

IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7023NO. TP-107
REV. 1SPECTRUM IDENT FREQUENCY AMPLITUDE REMARKS

BANDWIDTH SCAN WIDTH INPUT PATTERN SCAN TIME LOG REL
 3KHz 1MEG Hz/DIV 0 1 SEC 10 db LOG
 -20db

SENS = 0
 VPP.

O-J TSX 9/14/13
 Signature/Date

16. Using the Nicolet Model 444 FFT Analyzer (or equivalent) perform FFT analysis of signals from the signal test point:

<u>SIGNAL</u>	CABINET 216	<u>PARAMETER</u>	<u>PHOTO #</u> OR PLOT
*a.	TEC Current/ Monitor Plug-4 Plug-3	SIG Shield	107-4 107-5 1KHz 100KHz

If PSD plots from the signal show high or unusual amplitudes, utilize the zoom feature to provide finer resolution and obtain PSD data in the frequency band of interest.

O-J TSX 9/14/13
 Signature/Date

17. Continue recording the output signal from YM-AMP-7023 for a period of 10 additional minutes. Remove amplifier and FM Recorder when complete.

18. Remove all power from YM-AMP-7023 (same procedure as Step 2).

TEC**TITLE****IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7023.****NO.
TP-107
REV. 1**


19. Remove the TEC Current Monitor/AC Coupling Test Fixture.
20. Notify the Shift Supervisor/Shift Foreman of the conclusion of testing on YM-AMP-7023.


I hereby certify that this Test Procedure has been completed as written and that all data has been correctly entered and filed as requested.

, TEC Representative


Signature/Date

Instrumentation


Signature/Date



NOTE: L = length
P = pull

Schematic Drawing Number and Revision Number		Description		Date	Approved Signature
VM-AMP-7023 + 7025					

TEC RECOMMENDED FOR INTEGRITY CONFIRMATION AND DATE				
VM-AMP-7023 + 7025	RECD	4/14/84	CONF / 11	REQD
DATE	4/14/84	CONF	1	REQD
INITIALS	J. M. L.	INITIALS	J. M. L.	INITIALS

GENERATION CORRECTIVE MAINTENANCE SYSTEM
CM STATUS ACTIVITY FORM

A-14

COMPONENT DESIGNATOR					LOCATION UNIT			JOB TYPE	WORK AUTHORIZATION NUMBER			REQUEST DATE																																																																																																																																																																																																																																																																																																												
SYS	COMP. TYPE	COMP. ID.	L O O P		16	17		22	23	24	28		MO	DAY	YR																																																																																																																																																																																																																																																																																																									
5	8	12											32	33	38																																																																																																																																																																																																																																																																																																									
YM	AHF	7023			0	3	6	0	0	2	C M	/	C	57	100920	8 0																																																																																																																																																																																																																																																																																																								
<table border="1"> <tr> <td colspan="4">ECM NUMBER</td> </tr> <tr> <td>47</td><td></td><td>51</td><td></td> </tr> <tr> <td></td><td></td><td></td><td></td> </tr> <tr> <td>P R T Y</td><td>RESP. LOCATION OR CONTRACTOR</td> <td>P R T Y</td><td>ASSISTING CONTRACTOR</td> <td>P R T Y</td><td>ASSISTING CONTRACTOR</td> </tr> <tr> <td>66</td><td>67</td> <td>71</td><td></td> <td></td><td></td> </tr> <tr> <td>2036N</td><td></td><td></td><td></td><td></td><td></td> </tr> <tr> <td colspan="4">PURCHASE REQUISITION NUMBER</td> <td colspan="4">PURCHASE ORDER NUMBER</td> </tr> <tr> <td>59</td><td></td><td>66</td><td>67</td> <td></td><td>73</td><td></td><td></td> </tr> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table>																ECM NUMBER				47		51						P R T Y	RESP. LOCATION OR CONTRACTOR	P R T Y	ASSISTING CONTRACTOR	P R T Y	ASSISTING CONTRACTOR	66	67	71				2036N						PURCHASE REQUISITION NUMBER				PURCHASE ORDER NUMBER				59		66	67		73																																																																																																																																																																																																																																																													
ECM NUMBER																																																																																																																																																																																																																																																																																																																								
47		51																																																																																																																																																																																																																																																																																																																						
P R T Y	RESP. LOCATION OR CONTRACTOR	P R T Y	ASSISTING CONTRACTOR	P R T Y	ASSISTING CONTRACTOR																																																																																																																																																																																																																																																																																																																			
66	67	71																																																																																																																																																																																																																																																																																																																						
2036N																																																																																																																																																																																																																																																																																																																								
PURCHASE REQUISITION NUMBER				PURCHASE ORDER NUMBER																																																																																																																																																																																																																																																																																																																				
59		66	67		73																																																																																																																																																																																																																																																																																																																			
<table border="1"> <tr> <td colspan="8">STATUS HOLD</td> <td>% COMPL</td> <td colspan="3">S/M APPROVAL TO COMMENCE WORK</td> <td colspan="3">FIELD WORK COMPLETION DATE</td> </tr> <tr> <td>CODE</td> <td colspan="3">START DATE</td> <td colspan="3">RELEASE DATE</td> <td></td> <td>MO</td> <td>DAY</td> <td>YR</td> <td>MO</td> <td>DAY</td> <td>YR</td> </tr> <tr> <td>39</td><td>40</td><td>41</td><td></td><td>45</td><td>47</td><td></td> <td>52</td> <td>53</td><td>55</td><td>56</td> <td>61</td><td>62</td><td>67</td> </tr> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> </tr> <tr> <td>0 1</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>OUTAGE HOLD</td> </tr> <tr> <td>0 2</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>PART HOLD</td> </tr> <tr> <td>0 3</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>QUALITY CONTROL PART HOLD</td> </tr> <tr> <td>0 4</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>QUALITY CONTROL PROCEDURE HOLD</td> </tr> <tr> <td>0 5</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>OPERATIONS HOLD</td> </tr> <tr> <td>0 6</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>CHANGE MODIFICATION HOLD</td> </tr> <tr> <td>0 7</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>ENGINEERING HOLD</td> </tr> <tr> <td>0 8</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>PLANNING HOLD</td> </tr> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> <td></td> </tr> <tr> <td>5 0</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>MANPOWER NOT AVAILABLE</td> </tr> <tr> <td>5 1</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>AT PORC</td> </tr> <tr> <td>5 2</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>AT QUALITY CONTROL</td> </tr> <tr> <td>5 3</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>AT UNIT SUPERINTENDENT</td> </tr> <tr> <td>5 4</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>AT READING</td> </tr> <tr> <td>5 5</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>POST MAINTENANCE TEST HOLD</td> </tr> <tr> <td>5 6</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td> <td></td><td></td><td></td><td></td> <td></td><td></td><td></td> <td>AT ALARA</td> </tr> </table>																STATUS HOLD								% COMPL	S/M APPROVAL TO COMMENCE WORK			FIELD WORK COMPLETION DATE			CODE	START DATE			RELEASE DATE				MO	DAY	YR	MO	DAY	YR	39	40	41		45	47		52	53	55	56	61	62	67															0 1	-	-	-	-	-	-								OUTAGE HOLD	0 2	-	-	-	-	-	-								PART HOLD	0 3	-	-	-	-	-	-								QUALITY CONTROL PART HOLD	0 4	-	-	-	-	-	-								QUALITY CONTROL PROCEDURE HOLD	0 5	-	-	-	-	-	-								OPERATIONS HOLD	0 6	-	-	-	-	-	-								CHANGE MODIFICATION HOLD	0 7	-	-	-	-	-	-								ENGINEERING HOLD	0 8	-	-	-	-	-	-								PLANNING HOLD																5 0	-	-	-	-	-	-								MANPOWER NOT AVAILABLE	5 1	-	-	-	-	-	-								AT PORC	5 2	-	-	-	-	-	-								AT QUALITY CONTROL	5 3	-	-	-	-	-	-								AT UNIT SUPERINTENDENT	5 4	-	-	-	-	-	-								AT READING	5 5	-	-	-	-	-	-								POST MAINTENANCE TEST HOLD	5 6	-	-	-	-	-	-								AT ALARA
STATUS HOLD								% COMPL	S/M APPROVAL TO COMMENCE WORK			FIELD WORK COMPLETION DATE																																																																																																																																																																																																																																																																																																												
CODE	START DATE			RELEASE DATE				MO	DAY	YR	MO	DAY	YR																																																																																																																																																																																																																																																																																																											
39	40	41		45	47		52	53	55	56	61	62	67																																																																																																																																																																																																																																																																																																											
0 1	-	-	-	-	-	-								OUTAGE HOLD																																																																																																																																																																																																																																																																																																										
0 2	-	-	-	-	-	-								PART HOLD																																																																																																																																																																																																																																																																																																										
0 3	-	-	-	-	-	-								QUALITY CONTROL PART HOLD																																																																																																																																																																																																																																																																																																										
0 4	-	-	-	-	-	-								QUALITY CONTROL PROCEDURE HOLD																																																																																																																																																																																																																																																																																																										
0 5	-	-	-	-	-	-								OPERATIONS HOLD																																																																																																																																																																																																																																																																																																										
0 6	-	-	-	-	-	-								CHANGE MODIFICATION HOLD																																																																																																																																																																																																																																																																																																										
0 7	-	-	-	-	-	-								ENGINEERING HOLD																																																																																																																																																																																																																																																																																																										
0 8	-	-	-	-	-	-								PLANNING HOLD																																																																																																																																																																																																																																																																																																										
5 0	-	-	-	-	-	-								MANPOWER NOT AVAILABLE																																																																																																																																																																																																																																																																																																										
5 1	-	-	-	-	-	-								AT PORC																																																																																																																																																																																																																																																																																																										
5 2	-	-	-	-	-	-								AT QUALITY CONTROL																																																																																																																																																																																																																																																																																																										
5 3	-	-	-	-	-	-								AT UNIT SUPERINTENDENT																																																																																																																																																																																																																																																																																																										
5 4	-	-	-	-	-	-								AT READING																																																																																																																																																																																																																																																																																																										
5 5	-	-	-	-	-	-								POST MAINTENANCE TEST HOLD																																																																																																																																																																																																																																																																																																										
5 6	-	-	-	-	-	-								AT ALARA																																																																																																																																																																																																																																																																																																										

APPENDIX B

**ORIGINAL FIELD PROCEDURES AND
DATA SHEETS FOR YM-AMP-7025**

A-16

**GENERATION CORRECTIVE MAINTENANCE SYSTEM
JOB TICKET FORM (WORK REQUEST)-THREE MILE ISLAND**

B-1

UNIT 2

COMPONENT DESIGNATION			LOCATION / UNIT	JOB TYPE	JOB TICKET NUMBER	REQUEST DATE			RECOMMENDED PRIORITY
SYS	COMP TYPE	COMP ID				MO	DAY	YR	
YM	A MP	7025	036002 CM		C 571	10	92	080	2

DESCRIBE
MALFUNCTION
OR
MODIFICATION
DESIRED

{ Perform attached procedure for sensor location
61c measurements.

CAUSE OF
MALFUNCTION
(IF KNOWN)

ORIGINATOR'S EMP. NO.
0 6 1 7 5

J Brunner

ORIGINATOR'S SIGNATURE

SUPERVISOR'S EMP. NO.
0 6 1 7 5

J Brunner

SUPERVISOR'S SIGNATURE

9/2/80

9/2/80

DATE

DOE/EG-IC Project Account # 918

WORK ORDER NUMBER		GC CODE	ACCOUNT NUMBER	PLANT CONDITION:						NPRO FAILURE		START			
LOCATION	SERIAL		X0001	SU	OP	HP	CD	RF	WS	JR	YR	MO	DAY	HR	MIN
0 3 5 0 0 0 1 2 7 5	G H		7 8 7 6 0 1 7	1	1	1	1	1	1	1					
0 0 0 0															
REG AGENCY CODE	CHG/MOD NUMBER			ENV CODE	OUTAGE CAUSE CODE										
0 0 0 0				X											

2	3	4	5	6	7	8	9
4	5	6	7	8	9	0	1
0	9	2	2	8	0		

2	3	4	5	6	7	8	9
0	3	6	1	1	1	1	1

Location: Cable Room, 305' elev. Control Building

Comply with the Provision
set forth in AP 1002 and

Limits and Precautions:

Met Ed Safety Manual

a) Personnel

**JOB TICKET (WORK REQUEST)
REVIEW - CLASSIFICATION - ROUTING CONTROL FORM**

JOB TICKET NUMBER C 5711

1. Does work represent a change or modification to an existing system or component? If yes, an approved change modification is required per AP 1021.

C/M No. N/A Yes No ✓

- 2a. Does work requires an RWP?

Yes No

- 2b. Is an approved procedure required to minimize personnel exposure?

Yes No ✓

- 3a. Is work on a QC component as defined in GP 1008?

Yes No

- 3b. If 3a is yes does work have an effect on Nuclear Safety? If 3b is yes, PORC reviewed Superintendent approved procedure must be used.

Yes No

4. Agreement that a PORC reviewed, Superintendent approved procedure is not required for this work because it has no effect on nuclear safety. (Applies only if 3a is Yes and 3b is No).

N/A DATE
UNIT SUPERINTENDENT

- 5a. Is the system on the Environmental Impact list in AP 1026?

Yes No ✓

- 5b. If 5a is YES, is an approved procedure required to limit environmental impact?

Yes No

6. Agreement that 5b is No. (Required only if 5a is Yes).

N/A DATE
UNIT SUPT / SUPV OF OPERATIONS

7. Plant status or prerequisite conditions required for work. (Operating and/or shutdown)

8. QC Dept. review, if required in item No. 3.

N/A DATE
QC SUPERVISOR

9. Does work require code inspector to be notified?

Yes No ✓

10. Supervisor of Maintenance approval to commence work:

Except Date 9/23/80

11. Maintenance Foreman Assigned: J. Bellant

12. Code Inspector Notified. Name: _____ Date _____

13. Shift Foreman's approval to commence work: C. Guckins Date 9/23/80

Initial if Shift Foreman signature is not required.

WORK REQUEST PROCEDURE
TMI Nuclear Station
Maintenance Procedure Format and Approval

B-3

Unit No. 2

This form outlines the format and acts as a cover sheet for a maintenance procedure. Due to the limited size of the form, additional pages may be attached as required. Work Request procedure AP 1016 Section 6 should be used as a guide in preparing the maintenance procedure.

1. Procedure Title & No.:

Sensor / Cable measurements for YM-AMP-7025

Steam Generator B Upper Tube Sheet Vibration/Loose Parts Sensor

2. Purpose: To determine signal characteristics on this instrument string prior to removal.

3. Description of system or component to be worked on.

YM-AMP-7025

4. References:

See attached

5. Special Tools, and Materials required.

See attached

6. Detailed Procedure (attach additional pages as required)

See attached.

Supervisor of Maintenance recommends approval

PORC Date 9/22/00

Engineering Review Engineering Date 9/24/00

• PORC RECOMMENDS APPROVAL Unit No. 1 Chairman _____ Date _____ Unit No. 2 Chairman _____ Date _____

• UNIT SUPERINTENDENT APPROVAL Unit No. 1 _____ Date _____ Unit No. 2 _____ Date _____

• Standing Procedure _____ Supervisor of QC _____ Date _____

*Note: These approvals required only on Nuclear Safety Related/Radiation work permit jobs.

 Technology for Energy Corporation	TITLE IN-SITU MEASUREMENTS OF CABLES AND SIGNALS FROM LOOSE PARTS MONITOR CHARGE CONVERTER YM-AMP-7025	NO. TP-10G
PROCEDURE	APPROVED M.V. Mathis, Director, Tech. Serv. Div.	REV. 1
		DATE 9/18/80

PURPOSE: The purpose of these measurements is to gather baseline data and information in preparation for removal of Loose Parts Monitor Charge Converter YM-AMP-7025 from the Reactor Building TMI Unit 2. The tests specified in this procedure are designed to assess the condition of the in-containment instrument module (accelerometer, charge converter), associated cabling, and readout devices. This assessment will require the use of Time Domain Reflectometry (TDR), Impedance (Z), Spectral Analysis (frequency domain), and general oscilloscope observations (with recording) of waveforms from/to the unit under test (UUT).

YM-AMP-7025 - Steam Generator B Upper Tube Sheet

PROCEDURE (ADMINISTRATIVE):

A. Limitations and Precautions

1. Nuclear Safety. Loose Parts Monitor Charge Converter YM-AMP-7025, located at elevation 347', is part of the overall Loose Parts Surveillance System. ~~This test does not affect the nuclear safety related~~
2. Environmental Safety. Loose Parts Monitor Charge Converter YM-AMP-7025 can be taken out-of and restored to services without producing a hazard to the environment.
3. Personnel Safety. The test described herein produces no additional personnel safety hazards other than normally associated with performing instrument testing.
4. Equipment Protection. In the performance of each test described herein, care will be taken to insure adequate equipment protection as follows:
 - a. In all cases actual test hookups to the Unit-2 instrumentation shall be made and verified by Instrumentation Personnel.
 - b. All passive measurements (Spectral Analysis and Oscilloscope observations) of waveforms and signals from powered instruments shall be performed using high input impedance probes or inputs ($Z = \geq 1$ Meg ohm) to prevent loading of signals.
 - c. In all Time Domain Reflectometry and Impedance measurements, power will be removed from the unit under test and low level test signals prescribed in Table 4-1 shall be utilized by inserting test signals on appropriate conductors of Cable IT3598I.

TEC	TITLE	IN-SITU MEASUREMENTS OF CABLES AND SIGNALS FROM LOOSE PARTS MONITOR CHARGE CONVERTER YM-AMP- 7025	NO. TP- 106
			REV. 1

Table 4-1 Active Measurements

Active Signal Parameter	Time Domain Reflectometry	Impedance
Voltage	225 mV nominal (into 50 ohm base)	\leq 5V rms
Frequency	---	100Hz, 1kHz, 10kHz, 100kHz
Current	\leq 10mA	\leq 100mA
Other	225mV, 110 picosecond pulses	---

B. Prerequisites

1. The Shift Supervisor/Shift Foreman shall be notified for concurrence prior to the performance of those measurements, ~~Instrumentation personnel shall be assigned to assist in the performance of these measurements.~~
2. Instrumentation personnel shall be assigned to assist in the performance of these measurements.
3. All measurements and test instrumentation shall be in current calibration (traceable to NBS).
4. The Shift Supervisor/Shift Foreman shall be notified prior to starting and upon completion of the measurements.

C. Procedure for Performing Measurements**References:**

1. Endevco Dwg. No. AE-E0401, Specifications for Model 2652M4 Charge Converter YM-AMP- 7025 (Sheet 3 of 3).
2. Specification Manual for Endevco Model 2276 Accelerometer.
3. Burns & Roe Dwg. 3024, Sh. 105.
4. Burns & Roe Dwg. 3343, Sh. 2.
5. Burns & Roe Dwg. 3045, Sh. 17.
6. Burns & Roe Dwg. 3314, Rev. 8.

TEC	TITLE	IN-SITU MEASUREMENTS OF CABLES AND SIGNALS FROM LOOSE PARTS MONITOR CHARGE CONVERTER YM-AMP- 7025	NO. TP-105
			REV. 1

7. Burns & Roe Dwg. 3174, Sh. 7.
8. Burns & Roe Dwg. 3045, Sh. 17.
9. Instruction Manual, Tektronix model 1502 TDR.
10. Instruction Manual, Hewlett Packard Model 4274 Multifrequency LCR Meter.
11. Instruction Manual, Hewlett Packard Spectrum Analyzer (Model 141T, 8553B, 8552B Modules).
12. Instruction Manual, Nicolet Model 444A-25 Spectrum Analyzer.
13. Instruction Manual, Tektronix Model 335 Oscilloscope.
14. Instruction Manual, Lockheed Store-4 Recorder.
15. Instruction Manual, Tektronix SC502 Oscilloscope.
16. TEC Composite Electrical Connection Diagram, YM-AMP-7025 (see attachment).

STEPS

1. Notify Shift Supervisor/Shift Foreman of start of test on YM-AMP-7025.
2. Remove all power from YM-AMP-7025 (Channel 8).
3. Remove cable IT3598I (Channel 8 in cabinet 216).
4. Using the Hewlett-Packard Model 4274 (or equivalent) Impedance Bridge measure the capacitance and impedance at the following test point..

TEST POINT *	FROM	TO
a.	Cable IT3598I (Center Conductor)	Cable IT3598I (Shield)

* Test Connection in Cabinet 216.

TEC

TITLE

B-7

IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP- 7025

NO.	TP-10G
REV.	1

Record the data required below:

TEST POINT	CAPACITANCE			IMPEDANCE		
	100 Hz	1 kHz	100 kHz	100 Hz	1 kHz	100 kHz
a. Cable IT 3598I Center Conductor to shield	28 nF	16.4 nF	-228 nF	7.1 k ^{1/2} 1.7 ^o	5.8 k ^{1/2} -36 ^o	9.11 k ^{1/2} 132 ^o

5. Using the Tektronix Model 1502 (or equivalent TDR unit) perform TDR measurements on the test point given in Step 4.

Record the data below:

Test Point	High R @ N ft.	Low R @ N ft.	Instrument Settings	Strip Chart Number
			Ampl Range Mult	
a. Cable IT3598I. Center Conductor to Shield				106-1

6. Using the Keithley Model 177 (or equivalent DMM) perform resistance measurements on the test points specified and record values in the space provided.

TEC**TITLE**

IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7025


NO.
TP-105
REV. 1

201K RANGE 200K RANGE

		<u>POLARITY</u>	<u>POLARITY</u>	
		From = +; To = -	From = -; To = +	
TEST POINT	FROM LINK	TO LINK	RESISTANCE	RESISTANCE
a.	Center Conductor. (+)	Shield (-)	1.2K	34.2-1K

7. Connect the TEC Current Monitor/AC Coupling Test Fixture between LPM amplifier and Cable IT3598I per the following diagram:

DIAGRAM 8-1



NOTE: This circuit provides additional access to signals and charge converter current

- 1) Series connection of an ammeter by connecting a BNC with plugs 1 (signal of BNC connector)* and 2 (ground of BNC connector).*
- 2) Access to the signal through a decoupling capacitor is provided by a BNC connecting plugs 4 (signal of BNC) and 3 (ground of BNC).*

* Connections provide for proper polarity.

TEC**TITLE**

IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7025

NO.
TP- 106

REV. 1

8. Connect a Kiehly Model 177 DMM (or equivalent) in series with center conductor of IJ359 I (BNC) by connecting across plugs 1 and 2 (the two red plugs) of the TEC Current Monitor/AC Coupling Test Fixture.
 9. Connect a TEC 901 Isolation Amplifier with a BNC to Banana plugs 3 (ground) and 4 (signal) (the two black plugs) of the TEC Current Monitor/AC Coupling Test Fixture.
 10. Connect an FM Recorder to the output of the 901 Amplifier (the TEC 901 operating in differential mode) and start the recorder.
- NOTE: Recording will continue through Step 17.
11. Apply power to YM-AMP- 7025, Channel 8 and verify operation through normal instrumentation procedures.
 12. Using the Kiehly Model 177 DMM (or equivalent; Precession = $\pm 1\%$) measure the current at the signal test point.

<u>SIGNAL</u>	<u>Cabinet</u> <u>216</u>	<u>TEST LEAD</u>	<u>SCALE</u>	<u>READING</u>
a.	TEC Current/ Monitor Plug-1 Plug-2	{+} {-}	20mA	.58mA

O. T. S. 9/23/80
Signature/Date

13. Using the Kiehly Model 177 DMM (or equivalent; $Z \geq 10^7$ OHMS, Range 0-2000V, Precession = $\pm 1\%$) measure the DC Voltage at the signal test point.

<u>SIGNAL</u>	<u>CABINET</u> <u>216</u>	<u>TEST LEAD</u>	<u>SCALE</u>	<u>READING</u>
a.	TEC Current/ Monitor Plug-1 Plug-3	{+} {-}	200V	34.7V

TEC**TITLE**


**IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP- 7025**

NO.	TP- 106
REV.	1

14. Using a Tektronix Model SC502 (or equivalent) oscilloscope observe the waveform at the signal test point:

<u>SIGNAL</u>	CABINET 216	<u>PARAMETER</u>			
a.	TEC Current/ Monitor Plug-4 Plug-3	SIG Shield	Photo <u>106-1</u> Time Base <u>5ms</u> Vert Gain <u>2MV</u>	Photo <u>106-2</u> Time Base <u>5ms</u> Vert Gain <u>1MV</u>	Photo _____ Time Base _____ Vert Gain _____

Sync the oscilloscope and photograph the waveform using up to three time base and vertical gain settings. Mark the back of the photographs with the instrument tag number and parameter measured.



Signature/Date

15. Using a Hewlett-Packard Spectrum Analyzer (Models 141T, 8553B, and 8552, or equivalent) perform an analysis of the test signal for spectral content:

<u>SIGNAL</u>	CABINET 216	<u>PARAMETER</u>	<u>PHOTO #</u>
a.	TEC Current/ Monitor Plug-4 Plug-3	SIG SHIELD	<u>106-3</u>

Before photographing each scope presentation adjust analyzer for best spectral resolution. Record critical analyzer parameters e.g., RF bandwidth, RF bandwidth and sweep speed on rear of photograph as well as parameter analyzed.

TEC

TITLE

IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7025

NO. TP-106
REV. 1

SPECTRUM IDENT	FREQUENCY	AMPLITUDE	REMARKS
BANDWIDTH 3 KHz	SCAN WIDTH 1MGG HZ/ DIV	INPUT PATTERN 0	Scan Time 1 Sec

O-TSA 9/23/80
Signature/Date

16. Using the Nicolet Model 444 FFT Analyzer (or equivalent) perform FFT analysis of signals from the signal test point:

SIGNAL	CABINET 216	PARAMETER	PHOTO # OR PLOT
*a.	TEC Current/ Monitor Plug-4 Plug-3	SIG Shield	106-4 106-5

If PSD plots from the signal show high or unusual amplitudes, utilize the zoom feature to provide finer resolution and obtain PSD data in the frequency band of interest.

O-TSA 9/23/80
Signature/Date

17. Continue recording the output signal from YM-AMP-7025 for a period of 10 additional minutes. Remove amplifier and FM Recorder when complete.
18. Remove all power from YM-AMP-7025 (same procedure as Step 2).

TEC	TITLE	IN-SITU MEASUREMENTS OF CABLES AND SIGNALS FROM LOOSE PARTS MONITOR CHARGE CONVERTER YM-AMP- 7025	NO. TP.106
			REV. 1

19. Remove the TEC Current Monitor/AC Coupling Test Fixture.
20. Notify the Shift Supervisor/Shift Foreman of the conclusion of testing on YM-AMP- 7025.

I hereby certify that this Test Procedure has been completed as written and that all data has been correctly entered and filed as requested.


TEC Representative

O.J.S. 9-23-80
Signature/Date

Instrumentation

J.R. Gilbert 9-23-80
Signature/Date

Caro, Anna



Note: L = length
P = pull

TEC TECHNOLOGY FOR ENERGY CORPORATION
KIRKVILLE, TENNESSEE

YM-AMP-7023 & 7025

GENERATION CORRECTIVE MAINTENANCE SYSTEM
CM STATUS ACTIVITY FORM

B-14

COMPONENT DESIGNATOR				LOCATION UNIT			JOB TYPE	WORK AUTHORIZATION NUMBER			REQUEST DATE			
SYS	COMP. TYPE	COMP. ID.	L O O P	17	22	23	24	28	32	33	MO	DAY	YR	
5 Y M	8 A M P	12 7 0 2 5	16	17 0 3 6	22 0 0	23 2 C M	24 / /	28 / /	32 C 5 7 1 1	33 0 9 2 0	38 8 0			

TXN CD	A C T
1 8 0 4	A

ECM NUMBER	
47	51

TXN CD	A C T
1 8 0 5	A

P R T	RESP. LOCATION OR CONTRACTOR	P R T	ASSISTING CONTRACTOR	P R T	ASSISTING CONTRACTOR
66 67	71				

TXN CD	A C T
1 8 0 7	A

PURCHASE REQUISITION NUMBER			PURCHASE ORDER NUMBER		
59			66	67	73

TXN	A C T
1 8 1 0	A

STATUS HOLD						% COMPL	S/M APPROVAL TO COMMENCE WORK		FIELD WORK COMPLETION DATE		
CODE	START DATE		RELEASE DATE			MO	DAY	YR	MO	DAY	YR
39 40 41			45	47		52	53	55 56	61	62	67

0 , 1	1	1	1	1	1	1	1	1	1	1	1
0 , 2	1	1	1	1	1	1	1	1	1	1	1
0 , 3	1	1	1	1	1	1	1	1	1	1	1
0 , 4	1	1	1	1	1	1	1	1	1	1	1
0 , 5	1	1	1	1	1	1	1	1	1	1	1
0 , 6	1	1	1	1	1	1	1	1	1	1	1
0 , 7	1	1	1	1	1	1	1	1	1	1	1
0 , 8	1	1	1	1	1	1	1	1	1	1	1
	1	1	1	1	1	1	1	1	1	1	1
5 , 0	1	1	1	1	1	1	1	1	1	1	1
5 , 1	1	1	1	1	1	1	1	1	1	1	1
5 , 2	1	1	1	1	1	1	1	1	1	1	1
5 , 3	1	1	1	1	1	1	1	1	1	1	1
5 , 4	1	1	1	1	1	1	1	1	1	1	1
5 , 5	1	1	1	1	1	1	1	1	1	1	1
5 , 6	1	1	1	1	1	1	1	1	1	1	1

OUTAGE HOLD

PART HOLD

QUALITY CONTROL PART HOLD

QUALITY CONTROL PROCEDURE HOLD

OPERATIONS HOLD

CHANGE MODIFICATION HOLD

ENGINEERING HOLD

PLANNING HOLD

MANPOWER NOT AVAILABLE

AT PORC

AT QUALITY CONTROL

AT UNIT SUPERINTENDENT

AT READING

POST MAINTENANCE TEST HOLD

AT ALARA

APPENDIX C

**ORIGINAL FIELD PROCEDURES AND
DATA SHEETS FOR YM-AMP-7025
AFTER PREAMPLIFIER REPLACEMENT**

B-16

212-18

GENERATION CORRECTIVE MAINTENANCE SYSTEM
JOB TICKET FORM (WORK REQUEST)-THREE MILE ISLAND

C-1 UNIT 2

RECOMMENDED PRIORITY

COMPONENT DESIGNATION			LOCATION / UNIT	JOB TYPE	JOB TICKET NUMBER	REQUEST DATE		
SYS	COMP TYPE	COMP ID				MO	DAY	YR
Y	AMP	7025	036002CM		C-5976103080			

DESCRIBE
FUNCTION
OR
MODIFICATION
DESIRED

GENERAL INFORMATION RELATED TO THE FOLLOWING REQUEST									
CHARGE MEASUREMENT									

CAUSE OF
MALFUNCTION
(IF KNOWN)

ORIGINATOR'S EMP NO.
014574

B. Elam

10/30/80

SUPERVISOR'S EMP. NO.
014574

B. Elam

10/30/80

WORK ORDER NUMBER		SC CODE	ACCOUNT NUMBER	PLANT CONDITION					NPRO FAILURE		START				
LOCATION	SERIAL	XCCC1		SUP	OP	HO	CO	RF	HS	LR	YR	MO	DAY	HR	MIN
036000187GA		7876019		/	/	/	/	/	/	/					
REG. AGENCY CODE	CHG/MOD NUMBER														
0000	000														

SM APPROVAL
COMMENCE WORK
MO DAY YR
10 30 80

P:
RESP. LOCATION OR CONTRACTOR
2036U

LOCATION: 343E Room, 305' ELEV. Control Rm.

Comply with the Provisions
set forth in RP 1002 andLimits and Precautions: Met Ed Safety Manual
a) Personnel

b) Equipment

c) Environment

d) Nuclear

7025 NEW CHARGE
AMPENSURE WORK AREA CLEARED
Post Maintenance Testing required and Acceptance Criteria
UP AT COMPLETION OF JOBPROCEDURE PERFORMED TO SATISFACTION OF PROJECT ENGINEER COPY 1
ORIGINATOR—SUPERVISOR—SUPERVISOR OF MAINTENANCE—MAINTENANCE FOREMAN—
JOB PERFORMER—MAINTENANCE FOREMAN—SUPERVISOR OF MAINTENANCE

**GENERATION CORRECTIVE MAINTENANCE SYSTEM
CM STATUS ACTIVITY FORM**

C-2

COMPONENT DESIGNATOR				LOCATION UNIT		JOB TYPE		WORK AUTHORIZATION NUMBER				REQUEST DATE		
SYS	COMP. TYPE	COMP. ID.	L O O P									MO	DAY	YR
5	8	12	16	17		22	23	24	28		32	33		38
VH	HMP	7023			036002	C	M			C 59761030	8	0		

TXN	A
CD	C
1	T
8	4
0	A
4	
A	

ECM
NUMBER
47 51

TXN	CD	1	A C T 4
8	0	5	A

P R T Y	RESP. LOCATION OR CONTRACTOR	P R T Y	ASSISTING CONTRACTOR	P R T Y	ASSISTING CONTRACTOR
66	67	71			
3036N					

TXN	A
CD	C
1	T
8	4
0	
7	
	A

PURCHASE REQUISITION NUMBER	PURCHASE ORDER NUMBER	
55	66 67	73

TXN	A C T
1	4
8 1 0 A	

OUTAGE HOLD

PART HOLD

QUALITY CONTROL PART HOLD

QUALITY CONTROL PROCEDURE HOLD

OPERATIONS HOLD

CHANGE MODIFICATION HOLD

ENGINEERING HOLD

PLANNING HOLD

MANPOWER NOT AVAILABLE

AT PORC

AT QUALITY CONTROL

AT UNIT SUPERINTENDENT

AT READING

POST MAINTENANCE TEST HOLD

איה אלי את

	TITLE IN-SITU MEASUREMENTS OF CABLES AND SIGNALS FROM LOOSE PARTS MONITOR CHARGE CONVERTER YM-AMP-7023	NO. TP-107
Technology for Energy Corporation	APPROVED	REV. 1
PROCEDURE	M.V. Mathis, Director, Tech. Serv. Div.	DATE 9/18/80

PURPOSE: The purpose of these measurements is to gather baseline data and information in preparation for removal of Loose Parts Monitor Charge Converter YM-AMP-7023 from the Reactor Building TMI Unit 2. The tests specified in this procedure are designed to assess the condition of the in-containment instrument module (accelerometer, charge converter), associated cabling, and readout devices. This assessment will require the use of Time Domain Reflectometry (TDR), Impedance (Z), Spectral Analysis (frequency domain), and general oscilloscope observations (with recording) of waveforms from/to the unit under test (UUT).

YM-AMP-7023 - Steam Generator B Upper Tube Sheet

PROCEDURE (ADMINISTRATIVE):

A. Limitations and Precautions

1. Nuclear Safety. Loose Parts Monitor Charge Converter YM-AMP-7023, located at elevation 347', is part of the overall Loose Parts Surveillance System. ~~Measurements made during the test shall be made with the reactor shutdown safety systems deactivated.~~
2. Environmental Safety. Loose Parts Monitor Charge Converter YM-AMP-7023 can be taken out-of and restored to services without producing a hazard to the environment.
3. Personnel Safety. The test described herein produces no additional personnel safety hazards other than normally associated with performing instrument testing.
4. Equipment Protection. In the performance of each test described herein, care will be taken to insure adequate equipment protection as follows:
 - a. In all cases actual test hookups to the Unit-2 instrumentation shall be made and verified by Instrumentation Personnel.
 - b. All passive measurements (Spectral Analysis and Oscilloscope observations) of waveforms and signals from powered instruments shall be performed using high input impedance probes or inputs ($Z = > 1$ Meg ohm) to prevent loading of signals.
 - c. In all Time Domain Reflectometry and Impedance measurements, power will be removed from the unit under test and low level test signals prescribed in Table 4-1 shall be utilized by inserting test signals on appropriate conductors of Cable IT35921.

TITLE IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP- 7023

NO. TP-107
REV. 1

Table 4-1 Active Measurements

Active Signal Parameter	Time Domain Reflectometry	Impedance
Voltage	225 mV nominal (into 50 ohm base)	\leq 5V rms
Frequency	---	100Hz, 1kHz, 10kHz, 100kHz
Current	\leq 10mA	\leq 100mA
Other	225mV, 110 picosecond pulses	---

B. Prerequisites

1. The Shift Supervisor/Shift Foreman shall be notified for concurrence prior to the performance of those measurements. ~~operator requests~~
~~procedures required~~
2. Instrumentation personnel shall be assigned to assist in the performance of these measurements.
3. All measurements and test instrumentation shall be in current calibration (traceable to NBS).
4. The Shift Supervisor/Shift Foreman shall be notified prior to starting and upon completion of the measurements.

C. Procedure for Performing Measurements

References:

1. Endevco Dwg. No. AE-E0401, Specifications for Model 2652M4 Charge Converter YM-AMP- 7023 (Sheet 3 of 3).
2. Specification Manual for Endevco Model 2276 Accelerometer.
3. Burns & Roe Dwg. 3024, Sh. 105.
4. Burns & Roe Dwg. 3343, Sh. 2.
5. Burns & Roe Dwg. 3045, Sh. 17.
6. Burns & Roe Dwg. 3314, Rev. 8.

TEC	TYPE	IN-SITU MEASUREMENTS OF CABLES AND SIGNALS FROM LOOSE PARTS MONITOR CHARGE CONVERTER YM-AMP-7023	AC. T-107
			REV. 1

7. Burns & Roe Dwg. 3174, Sh. 7.
8. Burns & Roe Dwg. 3045, Sh. 17.
9. Instruction Manual, Tektronix model 1502 TDR.
10. Instruction Manual, Hewlett Packard Model 4274 Multifrequency LCR Meter.
11. Instruction Manual, Hewlett Packard Spectrum Analyzer (Model 141T, 8553B, 8552B Modules).
12. Instruction Manual, Nicolet Model 444A-26 Spectrum Analyzer.
13. Instruction Manual, Tektronix Model 335 Oscilloscope.
14. Instruction Manual, Lockheed Store-4 Recorder.
15. Instruction Manual, Tektronix SC502 Oscilloscope.
16. TEC Composite Electrical Connection Diagram, YM-AMP-7023 (see attachment).

STEPS

1. Notify Shift Supervisor/Shift Foreman of start of test on YM-AMP-7025.
2. Remove all power from YM-AMP-7025 (Channel 8).
3. Remove cable IT3598I (Channel 8) in cabinet 216.
4. Using the Hewlett-Packard Model 4274 (or equivalent) Impedance Bridge measure the capacitance and impedance at the following test point..

TEST POINT*	FROM	TO
a.	Cable IT3598I (Center Conductor)	Cable IT3598I (Shield)

* Test Connection in Cabinet 216.

I P.D.

TITLE

IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7023NO. 74467
REV. 1

Record the data required below:

TEST POINT	CAPACITANCE			IMPEDANCE		
	100 Hz	1 kHz	100 kHz	100 Hz	1 kHz	100 kHz
a. Cable IT 3598I Center Conductor to shield	22 nF	16.5 nF	-209 nF	10.4 kΩ	7.15 kΩ	9.2 Ω
				θ = -8.5°	-47.8°	125.4°

5. Using the Tektronix Model 1502 (or equivalent TDR unit) perform TDR measurements on the test point given in Step 4.

Record the data below:

Test Point	High R @ N ft.	Low R @ N ft.	Instrument Settings	Strip Chart Number
			Ampl Range Mult	
a. Cable IT3598I Center Conductor to Shield			100 ft/div 500 mV/div	107-51

6. Using the Keithley Model 177 (or equivalent DMM) perform resistance measurements on the test points specified and record values in the space provided.


TITLE

IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM EDGE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7023NO.
19457
REV. 1

20k Range 200k Range

		<u>POLARITY</u>	<u>POLARITY</u>	
TEST POINT	FROM LINK	TO LINK	RESISTANCE	RESISTANCE
a.	Center Conductor (+)	Shield (-)	10.8 kΩ	37.8 kΩ

7. Connect the TEC Current Monitor/AC Coupling Test Fixture between LPM amplifier and Cable IT3592I per the following diagram:

DIAGRAM 8-1

NOTE: This circuit provides additional access to signals and charge converter current

- 1) Series connection of an ~~meter~~ by connecting a BNC with plugs 1 (signal of BNC connector)* and 2 (ground of BNC connector).*
- 2) Access to the signal through a decoupling capacitor is provided by a BNC connecting plugs 4 (signal of BNC) and 3 (ground of BNC).*

* Connections provide for proper polarity.

TEC

TITLE

IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7023

10-107

REV. 1

8. Connect a Kiethly Model 177 DMM (or equivalent) in series with center conductor of IJ3598I (BNC) by connecting across plugs 1 and 2 (the two red plugs) of the TEC Current Monitor/AC Coupling Test Fixture.
 9. Connect a TEC 901 Isolation Amplifier with a BNC to Banana plugs 3 (ground) and 4 (signal) (the two black plugs) of the TEC Current Monitor/AC Coupling Test Fixture.
 10. Connect an FM Recorder to the output of the 901 Amplifier (the TEC 901 operating in differential mode) and start the recorder.
- NOTE: Recording will continue through Step 17.
11. Apply power to YM-AMP-7023(Channel 8 and verify operation through normal instrumentation procedures. *Note: system was originally in powered state due to replacement of pre-amp. J.E.Jones*
 12. Using the Kiethly Model 177 DMM (or equivalent; Precesion = $\pm 1\%$) measure the current at the signal test point.

<u>SIGNAL</u>	<u>Cabinet 216</u>	<u>TEST LEAD</u>	<u>SCALE</u>	<u>READING</u>
a.	TEC Current/ Monitor Plug-1 Plug-2	{+} {-}	20mA	1.72ma

* Note:
3.5V
Recorded Across
2k2 Res.st.
@ Amp.
Source

* CURRENT READING POWER ON \approx 12 MIN
AND VOLTAGE *J.E.Jones* 10/30/90
E.Jones Signature/Date

13. Using the Kiethly Model 177 DMM (or equivalent; Z; $\geq 10^7$ OHMS, Range 0-2000V, Precesion = $\pm 1\%$) measure the DC Voltage at the signal test point.

<u>SIGNAL</u>	<u>CABINET 216</u>	<u>TEST LEAD</u>	<u>SCALE</u>	<u>READING</u>
a.	TEC Current/ Monitor Plug-1 Plug-3	(+) (-)	200V	35.3V


IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7023

NO. TP-107
REV. 1

14. Using a Tektronix Model SC502 (or equivalent) oscilloscope observe the waveform at the signal test point:

<u>SIGNAL</u>	<u>CABINET</u> 216	<u>PARAMETER</u>			
a.	TEC Current/ Monitor Plug-4 Plut-3	SIG Shield	Photo <u>107-52</u> Time Base <u>5μsec</u> Vert Gain <u>1mV</u>	Photo <u>107-53</u> Time Base <u>2μsec</u> Vert Gain <u>1mV</u>	Photo _____ Time Base _____ Vert Gain _____

Sync the oscilloscope and photograph the waveform using up to three time base and vertical gain settings. Mark the back of the photographs with the instrument tag number and parameter measured.



J.S. Jones 10/30/80
Signature/Date

15. Using a Hewlett-Packard Spectrum Analyzer (Models 141T, 8553B, and 8552, or equivalent) perform an analysis of the test signal for spectral content:

<u>SIGNAL</u>	<u>CABINET</u> 216	<u>PARAMETER</u>	<u>PHOTO #</u>
a.	TEC Current/ Monitor Plug-4 Plug-3	SIG SHIELD	<u>107-54</u>

Before photographing each scope presentation adjust analyzer for best spectral resolution. Record critical analyzer parameters e.g., RF bandwidth, RF bandwidth and sweep speed on rear of photograph as well as parameter analyzed.

SPECS

TITLE

IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7023

NO.

TE-102

REV.

1

SPECTRUM IDENT FREQUENCY AMPLITUDE REMARKS

BANDWIDTH SCAN WIDTH INPUT PATTERN Scan Time Log Rpt.
 .5 MHz/Div 3 kHz 0 1 sec/div 10 db log -10

Note: Gain = 20 from
901
Ampd
J E Jones

J E Jones 10/30/80
 Signature/Date

16. Using the Nicolet Model 444 FFT Analyzer (or equivalent) perform FFT analysis of signals from the signal test point:

<u>SIGNAL</u>	<u>CABINET</u> 216	<u>PARAMETER</u>	<u>PHOTO #</u> OR PLOT
*a.	TEC Current/ Monitor Plug-4 Plug-3	SIG Shield	107-55

Note: Gain = 20
from 901
Ampd
J E Jones

If PSD plots from the signal show high or unusual amplitudes, utilize the zoom feature to provide finer resolution and obtain PSD data in the frequency band of interest.

J E Jones 10/30/80
 Signature/Date

17. Continue recording the output signal from YM-AMP-7023 for a period of 10 additional minutes. Remove amplifier and FM Recorder when complete.

18. Remove all power from YM-AMP-7023 (same procedure as Step 2).

C-11

TEC

TITLE

IN-SITU MEASUREMENTS OF CABLES AND SIGNALS
FROM LOOSE PARTS MONITOR CHARGE CONVERTER
YM-AMP-7023.

NO.
10-107
REV. 1

19. Remove the TEC Current Monitor/AC Coupling Test Fixture.
20. Notify the Shift Supervisor/Shift Foreman of the conclusion of testing on YM-AMP-7023.


I hereby certify that this Test Procedure has been completed as written and that all data has been correctly entered and filed as requested.

TEC Representative

 10/30/80
Signature/Date

Instrumentation

 10/30/80
Signature/Date



卷之三

TEC 11/2007

W.M.-A.M.P. 73772 17

卷之三

FIELD SERVICE DATA SHEET

PL Name J. E. Jones

C-13

Page No. 2DATA SHEET - PLANT: TMIUNIT 2 RUN 2 DATE 10/30/68TIME TAPE ft PWR TAPE 1154START 150 SPEED 15 ipsSTOP BAND FM + DirectROD POSITION: GROUP , ,; GROUP , ,; GROUP , .BORON (ppm) EFPD CYCLE

<u>RECODER CHANNEL</u>	<u>SIGNAL</u>	<u>AMP</u>	<u>BW</u>	<u>GAIN</u>	<u>VDC</u>
1	LPM	3	50K	2x10	—
2	—	—	—	—	—
3	LPM	3	50K	2x10	—
4	—	—	—	—	—
5	—	—	—	—	—
6	—	—	—	—	—
7	—	—	—	—	—
8	—	—	—	—	—
9	—	—	—	—	—
10	—	—	—	—	—
11	—	—	—	—	—
12	—	—	—	—	—
13	—	—	—	—	—
14	—	—	—	—	—

COMMENTS:

230' start 60 IPS → 1350'

1500' - 1620'
G = 5x201620' - end
G = 5x20

TEC Form No.

470' - 525' operator "touched" channel 3!

1350' - 1450' attempted restart ⇒ ch 3 not working!

1450' - 1500' with alternate recorder

FIELD SERVICE DATA SHEET

C-14

PL Name EPEFPage No. 1DATA SHEET - PLANT: TMI

UNIT <u>2</u>	RUN <u>1</u>	DATE <u>10/30/66</u>	
TIME	TAPE ft	PWR	TAPE <u>1154</u>
START <u>12:55</u>	<u>20</u>	—	SPEED <u>15 ips</u>
STOP <u>1:41</u>	<u>120</u>	—	BAND <u>F114 Direct</u>

ROD POSITION: GROUP , ; GROUP , ; GROUP , .

BORON (ppm) _____ EFPD _____ CYCLE _____

RECORDER CHANNEL	SIGNAL	AMP	BW	GAIN	VDC
1	<u>CALIBRATION*</u>	<u>1</u>	<u>50KHz</u>	<u>1</u>	—
2	—	—	—	—	—
3	<u>CALIBRATION*</u>	<u>2</u>	<u>50KHz</u>	<u>1</u>	—
4	—	—	—	—	—
5	—	—	—	—	—
6	—	—	—	—	—
7	—	—	—	—	—
8	—	—	—	—	—
9	—	—	—	—	—
10	—	—	—	—	—
11	—	—	—	—	—
12	—	—	—	—	—
13	—	—	—	—	—
14	—	—	—	—	—

COMMENTS:

* 1000 Hz @ 0.0 V P.P.
 Ch 3 - Intermittent low level (Drift)
 Ch 1 - OK