

August 29, 1986
NRC/TMI-86-084

MEMORANDUM FOR: Harold R. Denton, Director
Office of Nuclear Reactor Regulation

Frank J. Miraglia, Director
Division of PWR Licensing-B

FROM: William D. Travers, Director
TMI-2 Cleanup Project Directorate

SUBJECT: NRC TMI-2 CLEANUP PROJECT DIRECTORATE WEEKLY STATUS
REPORT FOR AUGUST 25 - 29, 1986

1. DEFUELING

- Bulk defueling operation continues using heavy duty hydraulic chisel and small spade bucket tools. Four fuel canisters have been filled to date since operations began August 12, 1986.
- A 60,000 gallon feed and bleed was performed on the RCS to improve water clarity.

2. PLANT STATUS

- The reactor remains in long term cold shutdown, vented to the atmosphere. Core cooling is by natural heat loss to ambient building atmosphere. The average incore thermocouple reading is 80°F.
- The airborne radioactivity on the defueling platform above the reactor vessel is about 4.5 E-7 uCi/cc Tritium and 5.6 E-12 uCi/cc particulates, predominately Cesium-137 and Strontium-90. About 15 feet of water over the core region and 6 feet over the carousel holding the defueling canisters provide shielding.

3. ENVIRONMENTAL MONITORING

- US Environmental Protection Agency (EPA) sample analysis results show that TMI site liquid effluents are in accordance with regulatory limits, NRC requirements, and The City of Lancaster Agreement.

8609050453 860829
PDR ADOCK 05000320
R PDR

OFFICE					
SURNAME					
DATE					

- The Lancaster water sample taken at the water works river intake and analyzed by EPA consisted of a seven day composite sample taken August 10 - 16, 1986. A gamma scan detected no reactor related activity.
- TII water samples taken by EPA at the plant discharge (includes Units 1 and 2) to the river consisted of seven daily composite samples taken from August 9 - 15, 1986. A gamma scan detected no reactor related activity.
- The EPA analysis of the NRC outdoor air sample for the period August 21 - 29, 1986 will be reported in the next report.

4. AUXILIARY AND FUEL HANDLING BUILDING ACTIVITIES

- Hands-on decontamination of Neutralizer Tank Pump room and Reactor Coolant Evaporator room continues.
- Kelly vacuuming decontamination on "A" bleed Tank room continues.

5. NRC EVALUATIONS IN PROGRESS

- Technical Specification Change Request numbers 49, 51, 52, and 54.
- Recovery Operations Plan Change numbers 31, 33, and 39.
- Solid Waste Facility Technical Evaluation Report.
- Reactor Building Sump Criticality Safety Evaluation Report.
- Heavy Load Safety Evaluation Report, Revision 3.
- Disposal of Processed Water Report.
- Sediment Transfer and Processing System SER
- End Fitting Storage SER
- SER for Use of Plasma Arc Cutting Torch

6. PUBLIC MEETING

The next meeting of the Advisory Panel is scheduled for October 8, 1986 from 7:00 PM to 10:00 PM at a location to be determined.

Persons desiring to speak before the Advisory Panel are requested to contact Mr. Thomas Smithgall at 717-291-1042, or write him at 2122 Marietta Avenue, Lancaster, PA 17603.

ORIGINAL SIGNED BY:
William D. Travers

William D. Travers
Director
TII-2 Cleanup Project Directorate

OFFICE ▶	TMIOPD	TMICPD	TMICPD	TMICPD		
SURNAME ▶	W.D. Travers	C. Cowgill	Act. Ch. T.S.	W.D. Travers		
DATE ▶	8/29/86	8/29/86	8/29/86	8/29/86		

Harold R. Denton
Frank J. Miraglia

3

August 29, 1986
NRC/THI-86-084

INTERNAL DISTRIBUTION

CENTRAL FILE

NRC PDR

LOCAL PDR

EDO

OGC

EPA

DOE

RI Regional Administrator

RI Division Directors

Public Affairs, RI

State Liaison, RI

THI HQ r/f

THI SITE r/f

THI-2 Project Section File

THI-1 Resident Office (5)

THI Cleanup Project Directorate (14)

OFFICE ▶

SURNAME ▶

DATE ▶