

June 29, 1987
NRC/TMI-87-050

MEMORANDUM FOR: Dennis M. Crutchfield, Director
Division of Reactor Projects - III, IV, V & Special Projects

Frank Schroeder, Jr., Assistant Director
Region IV Reactors and Special Projects

FROM: William D. Travers, Director
TMI-2 Cleanup Project Directorate

SUBJECT: NRC TMI-2 CLEANUP PROJECT DIRECTORATE WEEKLY STATUS
REPORT FOR JUNE 22 - 28, 1987

1. DEFUELING

- Pick and place defueling of partial length fuel assemblies and fuel pins continued. Partial fuel assemblies E-4, D-4, C-4, B-4, B-12, C-12 and D-11 were broken free from the lower grid. All but D-11 have been loaded into defueling canisters. A total of 33 fuel assemblies out of 177 in the core have now been broken free from the lower grid.
- Three canisters were filled and three partially filled. Six canisters, including three filled in the previous week, were transferred to the spent fuel pool.

2. ENVIRONMENTAL MONITORING

- US Environmental Protection Agency (EPA) sample analysis results show that TMI site liquid effluents are in accordance with regulatory limits, NRC requirements, and the City of Lancaster Agreement.
- TMI water effluents from the station (Units 1 and 2) discharge are analyzed by EPA. Gamma spectrum analyses of the seven daily composited samples for June 6 - 13, 1987 indicated no TMI-2 related radioactivity.
- EPA's gamma spectrum analysis of the NRC's TMI outdoor air sample for June 6 - 13, 1987 showed no reactor related radioactivity.
- The water works for the City of Lancaster composited seven daily samples from June 6 - 13, 1987. EPA's gamma spectrum analysis of the composite sample showed no reactor related radioactivity.

3. NRC EVALUATIONS IN PROGRESS

- Technical Specification Change Requests 52, 53 and 56.
- Recovery Operations Plan Change Requests 38 and 41.
- Solid Waste Facility Technical Evaluation Report.
- Heavy Load Safety Evaluation Report, Revision 3.

OFFICE					
SURNAME	8707060511	870629			
	PDR	ADDOCK	05000320		
DATE	R		PDR		

- Processed Water Disposition Proposal.
- Safety Evaluation Report for Use of Plasma Arc Cutting Torch.
- Pressurizer Defueling Safety Evaluation Report.
- Safety Evaluation Report for Defueling of the Core Support Assembly.
- Environmental Evaluation of the Post-Defueling Monitored Storage Proposal.
- Canister Handling and Preparation for Shipment Safety Evaluation Report, Revision 4.
- Defueling Water Cleanup System Technical Evaluation Report Annual Update.
- Defueling Canister Technical Evaluation Report Annual Update.
- EPICOR II System Description Annual Update.

4. PUBLIC MEETING

The Advisory Panel for the Decontamination of Three Mile Island Unit 2 has tentatively set August 12, 1987 as their next public meeting in Harrisburg, PA. Meeting specifics will be provided at a later date.

ORIGINAL SIGNED BY:
William D. Travers

William D. Travers
Director
TMI-2 Cleanup Project Directorate

OFFICE ▶
SURNAME ▶
DATE ▶

Dennis M. Crutchfield
Frank Schroeder, Jr.

3

June 29, 1987
NRC/TMI-87-050

INTERNAL DISTRIBUTION
CENTRAL FILE

NRC PDR

LOCAL PDR

EDO

ORC

EPA

DOE

RI Regional Administrator

RI Division Directors

Public Affairs, RI

State Liaison, RI

TMI Hq r/f

TMI SITE r/f

TMI-2 Project Section File

TMI-1 Resident Office (5)

TMI Cleanup Project Directorate (14)

OFFICE ▶	TMICPD	TMICPD	TMICPD	TMICPD			
SURNAME ▶	LThonus:jes	TMoslak	JThomas	WTravers			
DATE ▶	6/24/87	6/24/87	6/21/87	6/29/87			