

August 24, 1987
NRC/TM1-S7-065

MEMORANDUM FOR: Dennis M. Crotchfield, Director
Division of Reactor Projects - III, IV, V & Special Projects
Frank Schroeder, Jr., Assistant Director
Region IV Reactors and Special Projects

FROM: William D. Travers, Director
TM1-2 Cleanup Project Directorate

SUBJECT: NRC TM1-2 CLEANUP PROJECT DIRECTORATE WEEKLY STATUS
REPORT FOR AUGUST 17 - 23, 1987

1. DEFUELING

- Pick and place defueling of partial length fuel assemblies continued. Partial fuel assemblies G-9, G-10, H-9, H-10, K-10, K-12 and L-11 were loaded into defueling canisters. A total of 84 fuel assemblies of a total of 177 in the core have been loaded into canisters.
- Five filled defueling canisters were transferred to storage racks in the refueling canal for temporary storage.

2. ENVIRONMENTAL MONITORING

- US Environmental Protection Agency (EPA) sample analysis results show that TM1 site liquid effluents are in accordance with regulatory limits, NRC requirements, and the City of Lancaster Agreement.
- TM1 water effluents from the station (Units 1 and 2) discharge are analyzed by EPA. Gamma spectrum analyses of the seven daily composited samples for August 1 - 8, 1987 indicated no reactor related activity.
- EPA's gamma spectrum analysis of the NRC's TM1 outdoor air sample for August 13 - 21, 1987 showed no reactor related radioactivity.
- The water works for the City of Lancaster composited seven daily samples from August 2 - 8, 1987. EPA's gamma spectrum analysis of the composite sample showed no reactor related radioactivity.

3. DECONTAMINATION ACTIVITIES

- The transfer of reactor building basement sludge to liners has begun. The sludge will be solidified for disposal by shallow land burial.

8708280013 870824
PDR ADOCK 05000320
P PDR

OFFICE >									
SURNAME >									
DATE >									

4. NRC EVALUATIONS IN PROGRESS

- Technical Specification Change Requests 52, 53 and 56.
- Recovery Operations Plan Change Request 35.
- Solid Waste Facility Technical Evaluation Report.
- Processed Water Disposition Proposal.
- Pressurizer Defueling Safety Evaluation Report.
- Safety Evaluation Report for Defueling of the Core Support Assembly.
- Environmental Evaluation of the Post-Defueling Monitored Storage Proposal.
- Canister Handling and Preparation for Shipment Safety Evaluation Report, Revision 4 and Revision 5.
- Defueling Water Cleanup System Technical Evaluation Report Annual Update.
- Defueling Canister Technical Evaluation Report Annual Update.
- EPICOR II System Description Annual Update.
- Organization Plan Change Request 16 and 17.
- Request for Exemption from 10 CFR 70.42 Requirements.
- Staging of Liners in the Waste Handling and Packaging Facility.

5. PUBLIC MEETINGS

No date has been set for the next meeting of the Advisory Panel for the Decontamination of Three Mile Island Unit 2. The details of the next meeting will be announced in the future.

original signed by
John Thomas for:

William D. Travers
Director
TMI-2 Cleanup Project Directorate

OFFICE ▶
SURNAME ▶
DATE ▶

Dennis M. Crutchfield
Frank Schroeder, Jr.

3

August 17, 1987
NRC/TMI-87-063

INTERNAL DISTRIBUTION

CENTRAL FILE

NRC PDR

LOCAL PDR

EDG

OGC

EPA

DOE

RI Regional Administrator

RI Division Directors

Public Affairs, RI

State Liaison, RI

TMI HQ r/r

TMI SITE r/r

TMI-2 Project Section File

TMI-1 Resident Office (5)

TMI Cleanup Project Directorate (14)

OFFICE ▶	TMICPD <i>W</i>	TMICPD <i>J</i>	TMICPD <i>W</i>			
SURNAME ▶	TMoslak:jes	JThomas	WTravers			
DATE ▶	8/21/87	8/21/87	8/21/87			