

A G E N D A

## Technical Group Meeting

1800 4/24/79

1. Plant Status after Turbine Trip
2. Radioactive Releases
  - a. Identification and isolation of sources
  - b. Trending at outlet of condenser air ejector
  - c. Water in gas decay tanks
3. Status of:
  - a. Condensate sample from steam line
  - b. Filter replacement
  - c. Auxiliary Building roof ventilation system - removable stack plug - fan testing.
  - d. EPICOR (Cap-Gun II) Schedules
  - e. Tank farm in Unit 2 spent fuel pool
  - f. Decontamination efforts/status of work on "B" vault
  - g. Liquid Waste Processing
  - h. Reactor coolant pressure/volume control system
  - i. Piping connections for alternate solid circulation of "B" OTSG
  - j. Procedures for going to solid cooling of OTSG
  - k. Feeding OTSG's using auxiliary feed line up
  - l. Check list for liquid waste spills
4. Vent Header Flow Paths - damage assessment
5. Alternate Pressurizer Level Measurement
6. Preparations for RCS Sample #5 - effect on tank farm work

ACTION ITEMS

Task Management/Schedule Meeting

0900 4/24/79

- |   | <u>Action</u>                |
|---|------------------------------|
| 1. Make necessary preparations for transition to natural circulation. Inform Plant Staff. Identify and resolve any new concerns.                                    | Wilson/<br>Herbein           |
| 2. Continue careful monitoring for airborne cesium. Evaluate ventilation flows and work procedures in Auxiliary Building.   | Rusche/<br>Herbein           |
| 3. Examine vent header system design. Assuming water and steam flow into header, what damage would be expected?   | Cobean                       |
| 4. Resolve security access problems in Fuel Handling Building. Assure that similar problems (access, training, equipment qualification, etc.) are resolved quickly. | All                          |
| 5. Resolve interface problems between Westinghouse, Plant Operations and Waste Management.  | Herbein/<br>Siano/<br>Rusche |
| 6. Develop check list for actions to be taken after liquid waste spills.  | Rusche                       |
| 7. Decide at 1800 meeting if work can proceed on tank farm while taking RCS Sample No. 5 (scheduled for 0500 4/25/79).  | Arnold/<br>Herbein/<br>Hirst |
| 8. Start feeding both OTSG's using auxiliary feed line up.  | Herbein                      |